

Confidential Claim Retracted

AUTHORIZED BY: 4

DATE: 5/16/13

Jackpile Reclamation Project

PUEBLO OF LAGUNA

P.O. BOX 184

LAGUNA, NEW MEXICO 87028

Office of
Reclamation Project Manager


FILE

(505) 243-7616
(505) 552-6654
(505) 552-6655

RECLAMATION PROJECT MANAGER--UPDATE

12/14/89

PUEBLO OF LAGUNA



TO: Governor Delfino Begay

FROM: Jim Olsen, Jr., P.E.-RPM--POL

1) Startup of the training program precluded any further earthwork during the first week of December. OJT will be done for the remainder of December and will be performed on protore backfilling using the dozers, scrapers, and belly dump fleet. No dewatering activity took place this week.

2) The 1st Year Operating Plan was approved by Council on Monday, December 11 and incorporated the changes requested after the December 4 review. Total cost for the planned work is approximately \$8.3 million which includes Mobilization and Interim work not yet completed. Subtracting the depreciation credit on the equipment back to POL nets an out-of-pocket cash cost of \$6.7 million and covers the period of 12/1/89 to 11/30/90.

3) A meeting with Steve Hill of Jacobs Engineering was held on December 7 and he indicated the progress on the "punch list". POL and BIA will provide comments on the Rio Moquino designs this week. A review of previous change orders will also be discussed with Jacobs since there are still some concerns regarding the Cost & Schedule program. Roger Baer & I met with Ned Larson & Larry Selby and are in the process of finalizing the Jacobs work, hopefully by the end of December.

4) Council approved Landmark Reclamation as the new CMC on December 11, 1989. A preliminary contract was also approved to cover the costs thru the end of January, 1990. A more extensive agreement to cover the remainder of 1990 will be prepared and presented to Council in January. The new CM will begin the transition and be on-site beginning December 18.

5) Ken King of the USGS will be contacted by the RPM to make arrangements for the presentation to Council and Paguate Village. BIA will investigate funding his presentation. If they don't, the RPM office will cover the costs. No further work will be considered for Mr. King pending his presentation to Council for consideration.



9384299

CONFIDENTIAL

POL-EPA01-0008877

Jackpile Reclamation Project

PUEBLO OF LAGUNA

P.O. BOX 184

LAGUNA, NEW MEXICO 87026

Office of
Reclamation Project Manager

(505) 243-7616
(505) 552-6654
(505) 552-6655

RPM SUSPENSE LOG

as of 12/14/89

ITEM

STATUS

EST. COMPLETION

REMARKS

Paguate Seismic
Study

Funding denied,
RPM budget could
fund study with
Council Approval
BIA will check into
funding the presentation

1/31/90

Council directed
RPM to obtain Ken
King for Council
and Paguate Village
presentation only

est. cost = \$2 K

100% Designs

Internal review

10/8/89

Comments back from
BLM; internal review

RFP for Const.
Contract Mgt.

completed; Landmark
& Weston Eng. approved,
interim contract being
prepared by L. Taylor

12/11/89

Contract to cover
thru 1/31/90 to be
approved by Council
on 12/11/89
New CMC will start
12/18/89 with RPM.

Bur-Reclamation
Review

Funding approved by BIA

2/15/90

For design and work
package review

1st Year
Oper. Plan

Bradbury Stamm
plan submitted

12/04/89

Approved by Council
12/11/89-detailed
review in six months
Council review

Changes to
Project Mgt.
Plan

Equipment Ownership
& LCC capitalization done.
LCC outside work and Key Personnel

Council approved on
on 12/11/89; deferred
LCC Outside Work issue
for 6-month minimum.

RPM Suspense Log cont'd

12/14/89

Interim Environmental Monitoring Program	program in-place as directed by RPM.	10/23/89	Approved by Council on October 16.
Building Salvage or removal	POL-Council & Staff decisions	1/31/90	Council to provide RPM with final disposition by the end of January.
Council & Staff Officers Tour of Project Site	making transportation arrangements with Agency	end of November or early Dec.	Proposed quarterly site inspection by Pueblo Council
Closure of new 279	review by RPM & LCC awaiting cost from LCC	11/27/89	final recommendation to Council if the conveyor option is viable.
P-10 & South Paguate High wall blasting	LCC obtaining price quotes	12/05/89	final recommendation
RPM Secretary Position	Interviews complete	12/18/89	Sharon Abeita was selected and has accepted. Will start 12/18/89
Quarterly Financial Report	submittal to BIA required	1/31/90	will show costs from Mobilization thru 11/30/89.
Submittals to the Contracting Officer-BIA	list of items to be submitted will be made by BIA & RPM	1/31/90	copies of Council resolutions, approvals, etc.