

Jackpile Reclamation Project
PUEBLO OF LAGUNA

P.O. BOX 194
LAGUNA, NEW MEXICO 87028

Office of
Reclamation Project Manager

Confidential Claim Retracted

AUTHORIZED BY: *[Signature]*

DATE: 5/16/13

(505) 243-7616
(505) 552-6654
(505) 552-6655

PROJECT STATUS REPORT

NO. 16

NOVEMBER, 1990

BY: *[Signature]*
J. OLSEN, JR., P.E.
RECLAMATION PROJECT MANAGER

SEE DISTRIBUTION LIST



9404047

CONFIDENTIAL

POL-EPA01-0002979

1.0 INDEX SHEET

2.0 ABSTRACT

- 2.1 Abstract
- 2.2 Progress Map
- 2.3 Construction Photos
- 2.4 November Milestones

3.0 ACTION ITEMS

- 3.1 POL/RPM Action Items
- 3.2 BIA/BLM Action Items
- 3.3 Landmark/WESTON Action Items
- 3.4 Laguna Construction Co.

4.0 PROJECT SCHEDULE

- 4.1 Four (4) Week Look Ahead
- 4.2 Project Schedule (NIC)

5.0 WORK PACKAGE PROGRESS

- 5.1 Jackpile Tracking Summary
- 5.2 Work Package Discussion
- 5.3 Work Package Closeout
- 5.4 Change Order Summary

6.0 PERFORMANCE MEASUREMENT

- 6.1 Performance Measurement
- 6.2 Variances and Variance Explanations (NIC)

7.0 APPENDIX A: SPECIAL REPORTS/PLANS

- 7.1 Monthly Inspection Summary
- 7.2 Sid Vogelpohl-BLM Memo to Allen J. Sedik, P.E.

8.0 APPENDIX B: OTHER SPECIAL ISSUES (NIC)


NOTE: NIC Denotes Not Included in This Report

2.1 ABSTRACT


November, 1990 marked the eleventh month of full-scale earthmoving activities and was the end of the 1st Operating Year of the Project. Backfill grade was achieved in SP-OP-35 utilizing the scraper fleet which then moved over into SP-OP-34. The first dump sloping work on the Jackpile side of the Site began on JP-WO-11 and some amounts of protore next to the terminus of the rail spur were cleared. The trucks continued hauling NP-PS-17 across the closed section of the new highway. The area of NP-PS-18 met the gamma radiation standards and is ready for shale cover. The cleanup of contaminated soils in the far west side of the South Paguete area also met the gamma radiation standard. Fencing continued around the old P-10 area. Reseeding of the Housing Area was done by month's end along with some test sites utilizing different seed mixtures and application techniques. Volume verifications from Tom Mann, Inc. were received to check against the LCC surveys.

2.2 PROGRESS MAP

The attached progress maps indicate the percentages of completion for areas where work is being performed.



POL-EPA01-0002983



EXPLANATION

- NP North Paguate Area-North of Rio Paguate
- West of Rio Moano
- SP South Paguate Area-South of Rio Paguate
- HW Highway
- PS Protore Stockpile
- OP Open Pit
- VS Waste Dump - Shale
- WD Waste Dump - Ore Associated
- WH Waste Dump - Mixed
- WT Waste Dump - Tres Hermanos
- CS Contaminated Soil
- SS Surface Structure
- UG Underground Mine Related Structure
- SB Soil Borrow Area
- SW Surface Water
- DN Disturbed But Not Contaminated
- UA Undisturbed Area

PROGRESS EXPLANATION

- Less Than 50% Completed
- 50%-90% Completed
- Greater Than 90% Completed

SHEET INDEX

CONFIDENTIAL

WESTON

5301 Central Ave., N.E.
Suite 1000
Albuquerque, NM 87109
(505) 255-1445

PUEBLO OF LAGUNA
Jackpile Project

PROGRESS MAP
SURFACE AREA DESIGNATIONS
SOUTH PAGUATE AREA

REVISION	DATE	DESCRIPTION	APPROVED	DRAWN	DATE	DESIGN ENCL.	DATE	N.A.
1	12-14-98							5827-01-01

CONTRACT #

POL-EPA01-0002984

2.3. Construction Photos



Figure 1. Last cut off the top of JP-WO-11.



Figure 2. Straw for reseedling at the housing area.

2.3. Construction Photos



Figure 3. Sloping to a 3:1 grade at the Jackpile -- JP-PS-15.



Figure 4. Scraping up contaminated material that was left after removing NP-PS-15.

2.3. Construction Photos



Figure 5. Parked scrapers at the end of a shift.



Figure 6. Parked trucks and 70-ton belly dump trailers.

2.4 MILESTONES

- The 1st Operating Year was completed 11/30/90;
- Final grade was achieved in SP-OP-35; the area is ready for soil cover;
- All water in SP-OP-34 is virtually gone; only remaining water is in the Jackpile Area;
- Sloping began in the Jackpile area on JP-WO-11;
- NP-PS-18, SP-CS-32/62 areas met the gamma radiation standards as verified by Eberline, Inc.
- The semi-annual surface and groundwater samples were taken by Rc/Spcc, Inc.
- Volumes from the aerial surveys were received and are begin checked along with the sloping profiles;
- BIA & BLM approved the 2nd Year Operating Plan and the revised P-10 closure plan, respectively;
- Ken King of the USGS began his research at Paguate Village in late November; BIA is funding his work;
- The 3rd Quarter Environmental Monitoring and Regulatory Compliance Report was distributed;
- The reseeding of the Housing Area was completed along with five other test plots;

3.0 ACTION ITEMS

3.1 POL/RPM

- 1) Submit Rio Moquino area design for BIA review
- 2) Hire & train two Reclamation Technicians
- 3) Prepare & submit 4th Quarter Financial Summary to BIA

3.2 BUREAU OF INDIAN AFFAIRS

- 1) Schedule Ken King-Paguate Blast Damage Study
- 2) Review and approve "Special Case" designs to be submitted by Roy F. Weston Engineering, Inc.

3.3 LANDMARK/WESTON

- 1) Submit Ed Kelley's Final Revegetation Recommendations
- 2) Finalize Rio Moquino area engineering design
- 3) Conduct/document final inspections when requested
- 4) Train Reclamation Technicians (pending hiring)
- 5) Check and reconcile volumes from latest aerial survey
- 6) Finalize Health & Safety Plan document update

3.4 LAGUNA CONSTRUCTION COMPANY

- 1) Submittal of work packages for inspection/closeout
- 2) Update schedule (as needed)

4.1 FOUR WEEK LOOK AHEAD

Schedule Name : JACKPILE
 Responsible : LCC
 As-of Date : 20-Dec-90 Schedule File : G:\HOME\FKIP\TIMELINE\DATA\JACKPILE

WBS	Task Name	Duratn (Days)	Start Date	End Date	Total \$ (EAC)	Pct Achvd	90 Oct 9 15 22 29	Nov 5 13 19 26	Dec 3 10 17 24
2E2S03	SP-WO-13B, WS-18A	199	16-Feb-90	30-Nov-90	1,013,795.00	92
2E1N06	NP-PS-16	180	20-Dec-90	6-Sep-91	257,759.00	95
	FILL NP-OP-20	270	1-Dec-89	28-Dec-90	0.00	91
	FILL SP-OP-34	125	1-Jun-90	29-Nov-90	0.00	89
2M1X01	HIGHWAY CLOSURE	270	1-May-90	28-May-91	45,000.00	58
2E1N10	NP-WT-10	163	1-May-90	21-Dec-90	102,067.00	11
2E1S02	SP-PS-02	149	10-Dec-90	12-Jul-91	90,504.00	0
2E1N02	NP-PS-17	259	21-May-90	31-May-91	1,838,682.00	72
2E2N05	NP-WO-06	6	21-May-90	29-May-90	23,741.00	2
2E2S06	SP-WS-18C/WT-19	113	4-Jun-90	13-Nov-90	694,880.00	95
2E4S01	SP-CS-33	105	2-Jul-90	30-Nov-90	162,633.00	70
2E2J14	JP-WO-11	120	1-Oct-90	26-Mar-91	721,679.00	25
2S2J01	DEWATER JP	240	9-Oct-90	20-Sep-91	181,404.00	38
2S5N02	NP FENCING	52	17-Sep-90	30-Nov-90	25,853.00	40
2S5S02	SP FENCING	50	26-Sep-90	7-Dec-90	77,822.00	40
2S5J02	JACKPILE FENCING	48	26-Dec-90	6-Mar-91	73,743.00	40
2E2J15	JP-WS-15	35	3-Dec-90	23-Jan-91	157,141.00	6

 ■ Detail Task ■ Summary Task ▲ Milestone
 ■ (Started) ■ (Started) ►► Conflict
 ■ (Slack) ■ (Slack) .. Resource delay
 ----- Scale: 1 day per character -----

4.2 PROJECT SCHEDULE

The truck fleet will continue hauling NP-PS-17 to the North Paguate Pit until January, 1991. The scraper fleet will continue backfilling SP-OP-34, and will also move the protore pile SP-PS-02 into this area. The dozer fleet will work on dump sloping in the west Jackpile area. Fencing continues as does the clean up of some contaminated soils around the Shop Area. Cleanup of the protore "hot spots" around NP-PS-13, 14, 15, and 16 will be addressed by the scraper fleet so these work packages can be closed. Dewatering of the Jackpile Pit will continue to supply the water for dust control.

5.1 TRACKING SUMMARY

Progress during November indicated an Estimated Variance at Completion of plus (+) \$3,321,543. This is \$333,382 improvement since the last report.

JACKPILE PY90 TRACKING SUMMARY

FY90
INTERIM
MOBILIZATION
ANNUAL OPERATING PLAN

NOVEMBER 1990

WBS ID NO.	WORK PACKAGE DESCRIPTION	TOTAL COST ESTIMATE	YTD ACTUAL COST	ACTUAL EQUIP CREDIT	ACTUAL CASH FLOW	REMAINING COST ESTIMATE	% OF ESTIMATE SPENT	REPORTED % COMPLETE	ESTIMATED VARIANCE AT COMPLETION
MGMT CA SUMMARY									
1P1	POL MANAGEMENT CA TOTAL	\$110,859.00	\$85,607.08	\$0.00	\$85,607.08	\$25,252.69	77%	100%	\$25,251.92
1P2	POL OTHER PROGRAMS CA TOTAL	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
1P	POL MANAGEMENT TASK TOTAL	\$110,859.00	\$85,607.08	\$0.00	\$85,607.08	\$25,252.69	77%	100%	\$25,251.92
1C1	CONSTRUCTION MANAGEMENT CA TOTAL	\$540,694.10	\$444,897.02	\$0.00	\$444,897.02	\$95,797.08	82%	100%	\$95,797.08
1C2	OTHER PROGRAMS CA TOTAL	\$200,018.90	\$205,116.43	\$0.00	\$205,116.43	(\$5,097.53)	103%	100%	(\$5,097.53)
1C	CONSTRUCTION MANAGEMENT TASK TOTAL	\$740,713.00	\$650,013.45	\$0.00	\$650,013.45	\$90,699.55	88%	100%	\$90,699.55
1	MANAGEMENT TOTAL	\$851,572.00	\$735,620.53	\$0.00	\$735,620.53	\$115,952.24	86%	100%	\$115,951.47

CONST CA SUMRY									
2L1	LCC COSTS CA TOTAL	\$810,300.00	\$820,363.40	\$0.00	\$820,363.40	(\$10,063.40)	101%	100%	(\$700.40)
2L2	LCC START-UP COSTS CA TOTAL	\$440,600.00	\$382,790.70	\$0.00	\$382,790.70	\$57,809.80	87%	100%	\$57,809.80
2L	LCC ADMINISTRATION TASK TOTAL	\$1,250,900.00	\$1,203,153.60	\$0.00	\$1,203,153.60	\$47,746.40	96%	100%	\$57,109.40
2M1	MOBILIZATION CA TOTAL	\$444,617.00	\$424,530.29	\$19.38	\$424,510.91	\$20,086.71	95%	99%	\$14,782.70
2M2	LAND SURVEY CA TOTAL	\$117,913.00	\$136,914.72	\$3,051.81	\$133,862.91	(\$19,001.72)	116%	91%	(\$28,854.81)
2M3	LCC TRAINING CA TOTAL	\$186,228.00	\$135,461.50	\$3,635.60	\$131,825.90	\$50,766.50	73%	100%	\$54,402.10
2M	MOBILIZATION TASK TOTAL	\$748,758.00	\$696,906.51	\$6,706.79	\$690,199.72	\$51,851.49	93%	97%	\$40,329.99
2E1	BACKFILLING CA TOTAL	\$6,486,629.00	\$3,104,774.98	\$752,701.09	\$2,352,073.89	\$3,381,854.02	48%	52%	\$1,968,093.54
2E2	DUMP SLOPING CA TOTAL	\$3,043,685.00	\$1,436,032.32	\$335,451.23	\$1,100,581.09	\$1,607,652.68	47%	55%	\$1,047,012.42
2E3	COVER PLACEMENT CA TOTAL	\$45,766.00	\$194.07	\$0.00	\$194.07	\$45,571.93	0%	0%	\$0.00
2E4	CONTAMINATED SOIL CA TOTAL	\$174,065.00	\$116,591.52	\$26,677.24	\$89,914.28	\$57,473.48	67%	49%	(\$11,161.92)
2E5	HIGHWALL CA TOTAL	\$256,416.00	\$58,321.27	\$0.00	\$58,321.27	\$198,094.73	23%	23%	\$2,253.46
2E6	EROSION CONTROL CA TOTAL	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E	EARTHWORK TASK TOTAL	\$10,006,561.00	\$4,715,914.16	\$1,114,829.56	\$3,601,084.60	\$5,290,646.84	47%	51%	\$3,006,197.50
2S1	UG ENTRIES ABANDON CA TOTAL	\$122,215.00	\$12,300.80	\$10.00	\$12,290.80	\$109,914.20	10%	20%	\$61,817.74
2S2	PIT WATER CA TOTAL	\$416,990.00	\$388,455.50	\$96,424.37	\$292,031.13	\$28,534.50	93%	71%	\$5,210.00
2S3	SS DEMOLITION CA TOTAL	\$175,829.00	\$137,009.53	\$3,659.79	\$133,349.74	\$38,819.47	78%	82%	\$12,721.55
2S4	SS DECON CA TOTAL	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2S5	PERMANENT STRUCTURES CA TOTAL	\$177,418.00	\$72,316.96	\$786.77	\$71,530.19	\$105,101.04	41%	40%	(\$1,407.48)
2S	STRUCTURES TASK TOTAL	\$892,452.00	\$610,082.79	\$100,880.93	\$509,201.86	\$282,369.21	68%	63%	\$78,341.82
2H1	SEEDING CA SUBTOTAL	\$54,917.00	\$31,304.00	\$0.00	\$31,304.00	\$23,613.00	57%	100%	\$23,613.00
2R2	IRRIGATION CA SUBTOTAL	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2R	REVEGETATION TASK TOTAL	\$54,917.00	\$31,304.00	\$0.00	\$31,304.00	\$23,613.00	57%	100%	\$23,613.00
2	CONSTRUCTION TOTAL	\$12,953,588.00	\$7,257,361.06	\$1,222,417.28	\$6,034,943.78	\$5,696,226.94	56%	62%	\$3,205,591.71

JACKPILE PROJECT SUMMARY									
1	MANAGEMENT TOTAL	\$851,572.00	\$735,620.53	N/A	\$735,620.53	\$115,952.24	86%	100%	\$115,951.47
2	CONSTRUCTION TOTAL	\$12,953,588.00	\$7,257,361.06	\$1,222,417.28	\$6,034,943.78	\$5,696,226.94	56%	62%	\$3,205,591.71
GRAND TOTAL		\$13,805,160.00	\$7,092,981.50	\$1,222,417.28	\$6,770,564.31	\$5,812,179.18	58%	65%	\$3,321,543.18

CONFIDENTIAL

POL-EPA01-0002993

WBS ID NO.	WORK PACKAGE DESCRIPTION	TOTAL COST ESTIMATE	YTD ACTUAL COST	ACTUAL EQUIP CREDIT	ACTUAL CASH FLOW	REMAINING COST ESTIMATE	% OF ESTIMATE SPENT	REPORTED % COMPLETE	ESTIMATED VARIANCE AT COMPLETION
POL MGMT									
1P1L01	PROJECT MANAGEMENT	\$110,859.00	\$85,607.08	\$0.00	\$85,607.08	\$25,251.92	77%	100%	\$25,251.92
1P1L02		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
1P1L03		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
1P1L04		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
1P1L05		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
1P1	POL MANAGEMENT CA TOTAL	\$110,859.00	\$85,607.08	\$0.00	\$85,607.08	\$25,252.69	77%	100%	\$25,251.92
A/E									
1P2L01	PRIOR DESIGN AND SPECIFICATIONS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
1P2L02	PRIOR LEGAL EXPENSE	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
1P2	ENGINEERING CA TOTAL	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
1P	POL MANAGEMENT TASK TOTAL	\$110,859.00	\$85,607.08	\$0.00	\$85,607.08	\$25,252.69	77%	100%	\$25,251.92
CMC									
1C1L01	ENGINEERING SERVICES CONTRACT	\$434,040.00	\$394,156.74	\$0.00	\$394,156.74	\$39,883.26	91%	100%	\$39,883.26
1C1L02	INSPECTION QA/QC	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
1C1L03	ENGINEERING	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
1C1L04	COST/SCHEDULE CONTROL	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
1C1L05A	ENVIRONMENTAL MONITORING:	\$106,654.10	\$50,740.28	\$0.00	\$50,740.28	\$55,913.82	48%	100%	\$55,913.82
1C1L06	CONTINGENCY	0	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
1C1	CONSTRUCTION MANAGEMENT CA TOTAL	\$540,694.10	\$444,897.02	\$0.00	\$444,897.02	\$95,797.08	82%	100%	\$95,797.08
INTERIM CMC									
1C2L01	COMPLETE 1989 (CONST. MGMT.)	\$116,337.65	\$115,775.00	\$0.00	\$115,775.00	\$562.65	100%	100%	\$562.65
1C2L02	COMPLETE 1989 (CMC PURCHASES)	\$5,392.35	\$5,392.35	\$0.00	\$5,392.35	\$0.00	100%	100%	\$0.00
1C2L03B	COMPLETE 1990 (ENV. MONITORING)	\$78,288.90	\$83,949.08	\$0.00	\$83,949.08	(\$5,660.18)	107%	100%	(\$5,660.18)
1C2	INTERIM CMC CA TOTAL	\$200,018.90	\$205,116.43	\$0.00	\$205,116.43	(\$5,097.53)	103%	100%	(\$5,097.53)
1C	CONSTRUCTION MANAGEMENT TASK TOTAL	\$740,713.00	\$650,013.45	\$0.00	\$650,013.45	\$90,699.55	88%	100%	\$90,699.55
1	MANAGEMENT TOTAL	\$851,572.00	\$735,620.53	\$0.00	\$735,620.53	\$115,952.24	86%	100%	\$115,951.47
LCC ADMIN									
2L1L01	COMPLETE 1990 (LCC G&A)	\$810,300.00	\$811,000.40	\$0.00	\$811,000.40	(\$700.40)	100%	100%	(\$700.40)
2L1L02	DELETED 1990 (LCC MARGIN)	\$0.00	\$9,363.00	\$0.00	\$9,363.00	(\$9,363.00)	0%	0%	N/A
2L1	LCC COSTS CA TOTAL	\$810,300.00	\$820,363.40	\$0.00	\$820,363.40	(\$10,063.40)	101%	100%	(\$700.40)
2L1	COMPLETE 1990 (LCC MOB. G&A)	\$119,100.00	\$89,400.00	\$0.00	\$89,400.00	\$29,700.00	75%	100%	\$0.00

CONFIDENTIAL

POL-EPA01-0002994

WBS ID NO.	WORK PACKAGE DESCRIPTION	TOTAL COST ESTIMATE	YTD ACTUAL COST	ACTUAL EQUIP CREDIT	ACTUAL CASH FLOW	REMAINING COST ESTIMATE	% OF ESTIMATE SPENT	REPORTED % COMPLETE	ESTIMATED VARIANCE AT COMPLETION
2L2L02	LCC INSURANCE INTERIM	\$145,500.00	\$117,390.20	\$0.00	\$117,390.20	\$28,109.80	81%	100%	\$28,109.80
2L2L03	COMPLETE 1990 (LCC ADMIN COSTS)	\$176,000.00	\$176,000.00	\$0.00	\$176,000.00	\$0.00	100%	100%	\$0.00
2L2	LCC START-UP COSTS CA TOTAL	\$440,600.00	\$382,790.20	\$0.00	\$382,790.20	\$57,809.80	87%	100%	\$57,809.80
2L	LCC ADMINISTRATION TASK TOTAL	\$1,250,900.00	\$1,203,153.60	\$0.00	\$1,203,153.60	\$47,746.40	96%	100%	\$57,109.40
MOBILIZATION									
2M1L01	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2M1L05	COMPLETE 1990 (SMALL TOOLS)	\$63,724.00	\$61,934.04	\$0.00	\$61,934.04	\$1,789.96	97%	100%	\$1,789.96
2M1L06	COMPLETE 1990 (REMODELING)	\$46,520.00	\$50,732.20	\$0.00	\$50,732.20	(\$4,212.20)	109%	100%	(\$4,212.20)
2M1L07	COMPLETE 1990 (RECONDITIONING)	\$97,163.00	\$113,909.36	\$19.38	\$113,889.98	(\$16,746.36)	117%	100%	(\$16,726.98)
2M1L08	COMPLETE 1990 (SHOPS)	\$192,210.00	\$190,603.34	\$0.00	\$190,603.34	\$1,606.66	99%	100%	\$1,606.66
2M1X01	BARRICADING ROAD CLOSURE	\$45,000.00	\$7,351.35	\$0.00	\$7,351.35	\$37,648.65	16%	58%	\$32,325.26
2M1	MOBILIZATION CA TOTAL	\$444,617.00	\$424,530.29	\$19.38	\$424,510.91	\$20,086.71	95%	99%	\$14,782.70
LAND SURVEY									
2M2N01	LAND SURVEY NP AREA	\$117,913.00	\$131,705.71	\$2,550.04	\$129,155.67	(\$13,792.71)	112%	88%	(\$28,854.81)
2M2S01	LAND SURVEY SP AREA	\$0.00	\$5,209.01	\$501.77	\$4,707.24	(\$5,209.01)	0%	0%	\$0.00
2M2J01	LAND SURVEY JP AREA	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2M2	LAND SURVEY CA TOTAL	\$117,913.00	\$136,914.72	\$3,051.81	\$133,862.91	(\$19,001.72)	116%	91%	(\$28,854.81)
TRAINING									
2M3L01	COMPLETE 1990 (MOB. OP. TRAINING)	\$14,600.00	\$0.00	\$0.00	\$0.00	\$14,600.00	0%	100%	\$14,600.00
2M3L02	OPERATOR TRAINING: EARTHWORK	\$171,628.00	\$135,461.50	\$3,635.60	\$131,825.90	\$36,166.50	79%	100%	\$39,802.10
2M3	LCC TRAINING CA TOTAL	\$186,228.00	\$135,461.50	\$3,635.60	\$131,825.90	\$50,766.50	73%	100%	\$54,402.10
2M	MOBILIZATION TASK TOTAL	\$748,758.00	\$696,906.51	\$6,706.79	\$690,199.72	\$51,851.49	93%	97%	\$40,329.99
BACKFILLING									
2E1N01	COMPLETE 1990 (NP HAUL ROADS)	\$60,352.00	\$87,120.86	\$12,184.44	\$74,936.42	(\$26,768.86)	144%	100%	(\$14,584.42)
2E1N02	HAUL TO NP PIT: NP-PS-17	\$1,838,682.00	\$641,759.62	\$173,529.14	\$468,230.48	\$1,196,922.38	35%	72%	\$700,065.89
2E1N03	HAUL TO NP PIT: NP-PS-18	\$1,313,140.00	\$799,421.48	\$222,620.62	\$576,800.86	\$513,718.52	61%	100%	\$387,611.14
2E1N04	HAUL TO NP PIT: NP-PS-14	\$413,123.00	\$113,590.17	\$30,389.74	\$83,200.43	\$299,532.83	27%	96%	\$213,891.89
2E1N05	HAUL TO NP PIT: NP-PS-15	\$408,830.00	\$144,161.47	\$33,927.65	\$110,233.82	\$264,668.53	35%	88%	\$174,023.30
2E1N06	HAUL TO NP PIT: NP-PS-16	\$257,759.00	\$163,554.93	\$39,889.15	\$123,665.78	\$94,204.07	63%	95%	\$59,131.49
2E1N07	COMPLETE 1990 (SP-PS-01)	\$1,616,723.00	\$886,030.15	\$213,963.59	\$672,066.56	\$730,692.85	55%	100%	\$515,306.44
2E1N08	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E1N09	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E1N10	HAUL TO NP PIT: NP-WT-10	\$102,067.00	\$28,657.23	\$2,516.52	\$26,140.71	\$73,409.77	28%	11%	(\$173,793.85)
2E1N11	COMPLETE 1990 (NP-PS-13)	\$149,157.00	\$150,560.64	\$18,071.14	\$132,489.50	(\$1,403.64)	101%	98%	(\$17,107.37)
2E1N12	COMPLETE 1990 (NP-WS-19)	\$148,393.00	\$48,316.68	\$0.00	\$48,316.68	\$100,076.32	33%	100%	\$100,076.32
	NP BACKFILLING SUBTOTAL	\$6,308,226.00	\$3,063,173.23	\$747,091.99	\$2,316,081.24	\$3,245,052.77	49%	53%	\$1,944,620.83
2E1S01	CONSTRUCT SP HAUL ROADS	\$87,899.00	\$41,601.75	\$5,609.10	\$35,992.65	\$46,297.25	47%	85%	\$23,472.71
2E1S02	HAUL SP-PS-02 TO SP-OP-34	\$90,504.00	\$0.00	\$0.00	\$0.00	\$90,504.00	0%	0%	\$0.00
	SP BACKFILLING SUBTOTAL	\$178,403.00	\$41,601.75	\$5,609.10	\$35,992.65	\$136,801.25	23%	23%	\$23,472.71
	CONSTRUCT JP HAUL ROADS & RAMPS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00

CONFIDENTIAL

POL-EPA01-0002995

WBS ID NO.	WORK PACKAGE DESCRIPTION	TOTAL COST ESTIMATE	YTD ACTUAL COST	ACTUAL EQUIP CREDIT	ACTUAL CASH FLOW	REMAINING COST ESTIMATE	% OF ESTIMATE SPENT	REPORTED % COMPLETE	ESTIMATED VARIANCE AT COMPLETION
2E1J02	HAUL JP-PS-23 TO JP-OP-41	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E1J03	HAUL JP-PS-24 TO JP-OP-41	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E1J04	HAUL JP-PS-25 TO JP-OP-41	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E1J05	HAUL JP-PS-26 TO JP-OP-41	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E1J06	HAUL JP-WO-10 TO JP-OP-41	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E1J07	HAUL JP-PS-27 TO JP-OP-41	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E1J08	HAUL JP-WO-07 TO JP-OP-41	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E1J09	HAUL JP-WO-12 TO JP-OP-41	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E1J10	HAUL JP-WS-08 TO JP-OP-41	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E1J11	HAUL JP-WS-15 TO JP-OP-41	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E1J12	HAUL JP-WO-71 TO JP-OP-41	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E1J13	HAUL JP-WO-03 TO JP-OP-41	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E1J14	HAUL JP-WS-13/WO-20 TO JP-OP-42	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E1J15	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
JP BACKFILLING SUBTOTAL		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00

2E1	BACKFILLING CA TOTAL	\$6,486,629.00	\$3,104,774.98	\$752,701.09	\$2,352,073.89	\$3,381,854.02	48%	52%	\$1,968,093.54
-----	----------------------	----------------	----------------	--------------	----------------	----------------	-----	-----	----------------

DUMP SLOPING									
2E2N01	DELETED 1990 (NP-WO-01)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2N02	CUT SLOPES NP-WO-02(BENEATH NP-PS-17)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2N03	CUT NP-WS-03 SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2N04	COMPLETE 1990 (NP-WO-04)	\$24,959.00	\$15,263.43	\$3,406.72	\$11,856.71	\$9,695.57	61%	100%	\$7,903.29
2E2N05	CUT NP-WO-06 SLOPES	\$23,741.00	\$494.43	\$41.68	\$452.75	\$23,246.57	2%	2%	(\$8,821.50)
2E2N06	CUT NP-WT-09 SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2N07	REGRADE NP-DN-22	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2N08	CUT NP-WM-12 SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2N09	COMPLETE 1990 (NP-HW-25)	\$24,309.00	\$7,071.67	\$1,560.41	\$5,511.40	\$17,237.13	29%	100%	\$16,364.54
NP DUMP SLOPING SUBTOTAL		\$73,009.00	\$22,829.73	\$5,008.81	\$17,820.92	\$50,179.27	31%	31%	\$15,446.33
2E2S01	CUT SP-WO-13A/WO-10 SLOPES	\$156,202.00	\$33,389.39	\$6,964.98	\$26,424.41	\$122,812.61	21%	100%	
2E2S02	CUT SP-WS-17 SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2S03	CUT SP-WO-13B/WS-18A SLOPES	\$1,013,795.00	\$699,174.77	\$163,391.13	\$535,783.64	\$314,620.23	69%	92%	\$220,236.48
2E2S04	COMPLETE 1990 (SP-WO-14)	\$54,671.00	\$24,099.72	\$5,621.00	\$18,478.72	\$30,571.28	44%	100%	\$24,803.28
2E2S05	CUT SP-WS-18B SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2S06	CUT SP-WS-18C/WT-19 SLOPES	\$694,880.00	\$494,431.10	\$123,410.45	\$371,020.65	\$200,448.90	71%	100%	\$131,332.35
2E2S07	CUT SP-WT-03 SLOPES	\$42,786.00	\$18,080.41	\$3,083.78	\$14,996.63	\$24,705.59	42%	100%	\$18,876.37
2E2S08	DELETED 1990 (SP-WT-05)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2S09	COMPLETE 1990 (SP-WO-38)	\$2,377.00	\$899.49	\$197.80	\$701.69	\$1,477.51	38%	100%	\$1,180.31
2E2S10	DELETED 1990 (SP-WS-06)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2S11	COMPLETE 1990 (SP-WT-19A)	\$36,843.00	\$9,895.30	\$397.22	\$9,498.08	\$26,947.70	27%	100%	\$19,669.92
2E2S12	CUT SP-WM-12/WS-11 SLOPES	\$50,512.00	\$37,863.90	\$7,006.12	\$30,857.78	\$12,648.10	75%	100%	\$9,132.22
2E2S13	DELETED 1990 (SP-WT-15A/15B)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2S14	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2S15	CUT SP-WT-16/WT-37	\$34,710.00	\$13,850.88	\$2,994.50	\$10,856.38	\$20,859.12	40%	100%	\$23,853.62
2E2S16	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2S17	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2S18	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2S19	CUT SP-MISCELLANEOUS SLOPES	\$5,080.00	\$2,300.24	\$530.73	\$1,769.51	\$2,779.76	45%	100%	\$3,310.49
SP DUMP SLOPING SUBTOTAL		\$2,091,856.00	\$1,333,985.20	\$313,597.71	\$1,020,387.49	\$757,870.80	64%	62%	\$452,395.04
IT JP-WO-11 SLOPES		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00

CONFIDENTIAL

POL-EPA01-0002996

WBS ID NO.	WORK PACKAGE DESCRIPTION	TOTAL COST ESTIMATE	YTD ACTUAL COST	ACTUAL EQUIP CREDIT	ACTUAL CASH FLOW	REMAINING COST ESTIMATE	% OF ESTIMATE SPENT	REPORTED % COMPLETE	ESTIMATED VARIANCE AT COMPLETION
2E2J02	CUT JP-WT-16D SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J03	CUT JP-WS-17 SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J04	CUT JP-PS-22 SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J05	CUT JP-WO-72 SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J06	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J07	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J08	CUT JP-WS-01 SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J09	DELETED 1990 (JP-WT-02A/02B/02C)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J10	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2F2J11	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J12	CUT JP-WO-06 SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J13	CUT JP-WS-08/12 SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J14	CUT JP-WO-11 SLOPES	\$721,679.00	\$74,082.32	\$15,669.50	\$58,412.82	\$647,596.68	10%	25%	\$488,027.72
2E2J15	CUT JP-WS-15A/15B SLOPES	\$157,141.00	\$5,135.07	\$1,175.21	\$3,959.86	\$152,005.93	3%	6%	\$91,143.33
2E2J16	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J17	CUT JP-WS-16A/16B/16C SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J18	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J19	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J20	CUT SLOPES JP-WO-14 (NORTH SLOPES)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J21	CUT JP-WS-19A SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J22	CUT JP-WS-19B SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J23	CUT JP-WS-19C SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J24	CUT JP-WO-06 SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J25	DELETED 1990 (JP-WO-70)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J26	CUT JP-WO-18/66A SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J27	CUT JP-WO-18/66B SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J28	CUT JP-WO-18/66C SLOPES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J29	DELETED 1990 (JP-WO-03A)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J30	DELETED 1990 (JP-WO-03B)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J31	DELETED 1990 (JP-WO-04A)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J32	DELETED 1990 (JP-WO-04B)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E2J33	DELETED 1990 (JP-WO-05A)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2F2J34	DELETED 1990 (JP-WO-05B)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
JP DUMP SLOPING SUBTOTAL		\$878,820.00	\$79,217.39	\$16,844.71	\$62,372.68	\$799,602.61	9%	21%	\$579,171.05

2E2	DUMP SLOPING CA TOTAL	\$3,043,685.00	\$1,436,032.32	\$335,451.23	\$1,100,581.09	\$1,607,652.68	47%	55%	\$1,047,012.42
-----	-----------------------	----------------	----------------	--------------	----------------	----------------	-----	-----	----------------

COVER PLACEMENT									
2E3N01	HAUL SOIL FROM NP-SB-61 TO NP-D8	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N02	HAUL SOIL FROM NP-SB-26 TO NP-D2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N03	HAUL SOIL FROM NP-SB-27 TO NP-D7	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N04	HAUL SOIL FROM NP-SB-27 TO NP-D9	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N05	HAUL SOIL FROM NP-SB-27 TO NP-D6	\$0.00	\$194.07	\$0.00	\$194.07	(\$194.07)	0%	0%	\$0.00
2E3N06	HAUL SOIL FROM NP-SB-61 TO NP-D9	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N07	HAUL SOIL FROM SP-DN-61 TO NP-D4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N08	HAUL SOIL FROM SP-DN-61 TO NP-D1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N09	HAUL SOIL FROM SP-DN-61 TO NP-D3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N10	HAUL SOIL FROM SP-DN-61 TO NP-D5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N11	HAUL SOIL FROM SP-DN-61 TO NP-D10	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
DELETED 1990 (NP-WS-31)		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00

CONFIDENTIAL

POL-EPA01-0002997

WBS ID NO.	WORK PACKAGE DESCRIPTION	TOTAL COST ESTIMATE	YTD ACTUAL COST	ACTUAL EQUIP CREDIT	ACTUAL CASH FLOW	REMAINING COST ESTIMATE	% OF ESTIMATE SPENT	REPORTED % COMPLETE	ESTIMATED VARIANCE AT COMPLETION
2E3N13	HAUL SHALE FROM NP-WS-31 TO NP-D9	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N14	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N15	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N16	HAUL SHALE FROM NP-WS-31 TO NP-D8	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N17	HAUL SHALE FROM NP-WS-31 TO NP-D10	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N18	HAUL SHALE FROM NP-WS-03 TO NP-D3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N19	HAUL SHALE FROM NP-WS-03 TO NP-D2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N20	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3N21	HAUL SHALE FROM NP-WS-03 TO NP-D1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
	NP COVER PLACEMENT SUBTOTAL	\$0.00	\$194.07	\$0.00	\$194.07	(\$194.07)	0%	0%	\$0.00
2E3S01	SOIL BORROW SP-OP-35(SP-D1)FROM SP-SB	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S02	SOIL BORROW SP-WS-17(SP-D2)FROM SP-SB	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S03	SOIL BORROW SP-D3 FROM SP-SB-44	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S04	HAUL SOIL FROM SP-SB-42 TO SP-D4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S05	HAUL SOIL FROM SP-SB-42 TO SP-D5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S06	HAUL SOIL FROM SP-SB-42 TO SP-D6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S07	HAUL SOIL FROM SP-SB-42 TO SP-D7	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S08	SOIL BORROW (D8) FROM SP-SB-44	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S09	SOIL BORROW (D9) FROM SP-SB-42	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S10	HAUL SOIL FROM SP-SB-42 TO SP-D10	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S11	SOIL BORROW (SP-D11) FROM SP-SB-42	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S12	SOIL BORROW (SP-D12) FROM SP-SB-43	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S13	SOIL BORROW (SP-D1B) FROM SP-SB-50	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S14	SHALE BORROW (SP-13A)FROM SP-WS-17	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S15	SHALE BORROW (SP-13B)FROM SP-WS-17	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S16	SHALE BORROW SP-PS-01 FROM SP-WS-07	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S17	SHALE BORROW (SP-14) FROM SP-WS-07	\$39,234.00	\$0.00	\$0.00	\$0.00	\$39,234.00	0%	0%	\$0.00
2E3S18	HAUL SHALE FROM SP-WS-07 TO SP-04	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S19	HAUL SHALE FROM SP-WS-07 TO SP-D10	\$6,532.00	\$0.00	\$0.00	\$0.00	\$6,532.00	0%	0%	\$0.00
2E3S20	HAUL SHALE FROM SP-WS-07 TO SP-38	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3S21	HAUL SHALE FROM SP-WS-07 TO SP-10	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
	SP COVER PLACEMENT SUBTOTAL	\$45,766.00	\$0.00	\$0.00	\$0.00	\$45,766.00	0%	0%	\$0.00
2E3J01	HAUL SOIL FROM JP-SB-53 TO D4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J02	HAUL SOIL FROM JP-SB-53 TO D5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J03	HAUL SOIL FROM JP-SB-53 TO D6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J04	HAUL SOIL FROM JP-SB-53 TO D9A	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J05	HAUL SOIL FROM JP-SB-53 TO D1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J06	HAUL SOIL FROM JP-SB-53 TO D3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J07	HAUL SOIL FROM JP-SB-64 TO D2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J08	HAUL SOIL FROM JP-SB-64 TO D7	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J09	HAUL SOIL FROM JP-SB-64 TO D11	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J10	HAUL SOIL FROM JP-SB-64 TO D12	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J11	HAUL SOIL FROM JP-SB-54 TO D16	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J12	HAUL SOIL FROM JP-SB-54 TO D15	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J13	DELETED 1990 (JP-SB-54)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J14	DELETED 1990 (JP-SB-54)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J15	DELETED 1990 (JP-SB-54)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J16	DELETED 1990 (JP-SB-54)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J17	DELETED 1990 (JP-SB-54)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
	JL SHALE FROM JP-WS-19 TO D4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00

CONFIDENTIAL

POL-EPA01-0002998

WBS ID NO.	WORK PACKAGE DESCRIPTION	TOTAL COST ESTIMATE	YTD ACTUAL COST	ACTUAL EQUIP CREDIT	ACTUAL CASH FLOW	REMAINING COST ESTIMATE	% OF ESTIMATE SPENT	REPORTED % COMPLETE	ESTIMATED VARIANCE AT COMPLETION
2E3J19	HAUL SHALE FROM JP-WS-15 TO D1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J20	HAUL SHALE FROM JP-WS-15 TO D2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J21	HAUL SHALE FROM JP-WS-15 TO D7	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J22	HAUL SHALE FROM JP-WS-15 TO D11	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J23	HAUL SHALE FROM JP-WS-15 TO D12	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J24	HAUL SHALE FROM JP-WT-02 TO D8A	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J25	DELETED 1990 (JP-WT-02)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J26	DELETED 1990 (JP-WT-02)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J27	DELETED 1990 (JP-WT-02)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J28	HAUL SHALE FROM JP-WT-02 TO D15	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E3J29	HAUL SHALE FROM JP-WT-02 TO D16	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
JP COVER PLACEMENT SUBTOTAL		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00

2E3	COVER PLACEMENT CA TOTAL	\$45,766.00	\$194.07	\$0.00	\$194.07	\$45,571.93	0%	0%	\$0.00
-----	--------------------------	-------------	----------	--------	----------	-------------	----	----	--------

CONTAM SOIL EXV									
2E4NO1	HAUL CS FROM NP-CS-23/24 TO NP-OP-20	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
NP CONTAMINATED SOIL SUBTOTAL		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E4S01	FM SP-CS-27/28/31/33/53 TO SP-OP-34	\$162,633.00	\$93,444.69	\$20,759.86	\$72,684.83	\$69,188.31	57%	70%	(\$2,221.47)
2E4S02	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E4S03	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E4S04	SP-CS-33	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E4S05	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E4S06	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E4S07	HAUL CS FROM SP-CS-62/32 TO SP-OP-35	\$11,432.00	\$23,140.83	\$5,917.38	\$17,229.45	(\$11,714.83)	202%	100%	(\$8,940.45)
SP CONTAMINATED SOIL SUBTOTAL		\$174,065.00	\$116,591.52	\$26,677.24	\$89,914.28	\$57,473.48	67%	50%	(\$11,161.92)
2E4J01	HAUL CS FROM JP-CS-36 TO JP-OP-41	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E4J02	HAUL CS FROM JP-CS-38/37 TO JP-OP-41	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E4J03	NO WORK PACKAGE ASSIGNED THIS WBS #	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E4J04	HAUL CS FROM JP-CS-39 TO JP-OP-42	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
JP CONTAMINATED SOIL SUBTOTAL		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00

2E4	CONTAMINATED SOIL CA TOTAL	\$174,065.00	\$116,591.52	\$26,677.24	\$89,914.28	\$57,473.48	67%	49%	(\$11,161.92)
-----	----------------------------	--------------	--------------	-------------	-------------	-------------	-----	-----	---------------

HIGHWALL RECLAM									
2E5N01	TRIM NP HIGHWALLS	\$67,698.00	\$0.00	\$0.00	\$0.00	\$67,698.00	0%	0%	\$0.00
2E5N02	SCALE NP HIGHWALLS	\$54,708.00	\$0.00	\$0.00	\$0.00	\$54,708.00	0%	0%	\$0.00
NP HIGHWALL SUBTOTAL		\$122,406.00	\$0.00	\$0.00	\$0.00	\$122,406.00	0%	0%	\$0.00
2E5S01	TRIM SP HIGHWALLS	\$67,698.00	\$29,160.64	\$0.00	\$29,160.64	\$38,537.36	43%	50%	(\$4,487.28)
2E5S02	SCALE SP HIGHWALLS	\$66,312.00	\$29,160.63	\$0.00	\$29,160.63	\$37,151.37	44%	50%	\$6,740.74
SP HIGHWALL SUBTOTAL		\$134,010.00	\$58,321.27	\$0.00	\$58,321.27	\$75,688.73	44%	44%	\$2,253.46
2E5J01	TRIM JP HIGHWALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E5J02	SCALE JP HIGHWALLS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
JP HIGHWALL SUBTOTAL		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00

2E5	HIGHWALL CA TOTAL	\$256,416.00	\$58,321.27	\$0.00	\$58,321.27	\$198,094.73	23%	23%	\$2,253.46
-----	-------------------	--------------	-------------	--------	-------------	--------------	-----	-----	------------

EROSION CONTROL									
2E6NO1	DELETED 1990 (EROSION ROCK)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E6NO1	LETE RIO MOQUINO CHANNEL	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00

CONFIDENTIAL

POL-EPA01-0002999

WBS ID NO.	WORK PACKAGE DESCRIPTION	TOTAL COST ESTIMATE	YTD ACTUAL COST	ACTUAL EQUIP CREDIT	ACTUAL CASH FLOW	REMAINING COST ESTIMATE	% OF ESTIMATE SPENT	REPORTED % COMPLETE	ESTIMATED VARIANCE AT COMPLETION
2E6NO3	DELETED 1990 (BEDDING MATERIAL)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
	RIO MOQUINO AND NP DITCH SUBTOTAL	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E6XO1	DELETED 1990 (QUARRY ROCK)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2F6XO2	DELETED 1990 (PROCESS ROCK)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
	ROCK SUBTOTAL	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E6	EROSION CONTROL CA TOTAL	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2E	EARTHWORK TASK TOTAL	\$10,006,561.00	\$4,715,914.16	\$1,114,829.56	\$3,601,084.60	\$5,290,646.84	47%	51%	\$3,006,197.50
UG ENTRIES ABAN									
2S1N01	SEAL PW 2/3 UG ENTRY: NP SUBTOTAL	\$317.00	\$0.00	\$0.00	\$0.00	\$317.00	0%	100%	\$317.00
2S1S01	SEAL P-13 ADIT	\$13,316.00	\$0.00	\$0.00	\$0.00	\$13,316.00	0%	0%	\$0.00
2S1S02	SEAL P-10 DECLINE	\$13,844.00	\$0.00	\$0.00	\$0.00	\$13,844.00	0%	0%	\$0.00
2S1S03	COMPLETE 1990 (H-I ADIT)	\$10,902.00	\$476.07	\$0.00	\$476.07	\$10,425.93	4%	100%	\$10,425.93
2S1S04	SEAL VENT HOLES	\$56,640.00	\$11,824.73	\$10.00	\$11,814.73	\$44,815.27	21%	70%	\$23,878.81
2S1S05	COMPLETE 1990 (DRILL HOLES)	\$27,196.00	\$0.00	\$0.00	\$0.00	\$27,196.00	0%	100%	\$27,196.00
	SP UG ENTRIES ABANDON SUBTOTAL	\$121,898.00	\$12,300.80	\$10.00	\$12,290.80	\$109,597.20	10%	20%	\$61,500.74
2S1J01	SEAL JP-SS-50 ENTRIES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2S1J02	SEAL JP-SS-46 ENTIREES	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
	JP UG ENTRIES ABANDON SUBTOTAL	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2S1	UG ENTRIES ABANDON CA TOTAL	\$122,215.00	\$12,300.80	\$10.00	\$12,290.80	\$109,914.20	10%	20%	\$61,817.74
PIT WATER									
2S2N01	COMPLETE 1990 (NP PIT)	\$141,666.00	\$161,935.47	\$36,761.23	\$125,174.24	(\$20,269.47)	114%	100%	\$16,491.76
2S2S01	DISPOSE OF SP PIT WATER	\$93,920.00	\$128,155.26	\$23,736.58	\$104,418.68	(\$34,236.26)	136%	100%	(\$12,033.68)
2S2J01	DISPOSE OF JP PIT WATER	\$181,404.00	\$98,364.77	\$35,926.56	\$62,438.21	\$83,039.23	54%	38%	\$751.92
2S2	PIT WATER CA TOTAL	\$416,990.00	\$388,455.50	\$96,424.37	\$292,031.13	\$28,534.50	93%	71%	\$5,210.00
SURF STRUC DEM									
2S3N01	COMPLETE 1990 (NP SURF. STRUC.)	\$2,947.00	\$1,172.41	\$0.00	\$1,172.41	\$1,774.59	40%	100%	\$1,774.59
2S3S01	DEMOLISH SP SURFACE STRUCTURES	\$57,896.00	\$35,016.80	\$38.05	\$34,978.75	\$22,879.20	60%	100%	\$22,917.25
2S3J01	DEMOLISH JP SURFACE STRUCTURES	\$114,966.00	\$100,820.32	\$3,021.74	\$97,198.58	\$14,165.68	88%	95%	(\$11,970.29)
2S3	SS DEMOLITION CA TOTAL	\$175,829.00	\$137,009.53	\$3,659.79	\$133,349.74	\$38,819.47	78%	82%	\$12,721.55
SURF STRC DECOM									
2S4XY	NOT ASSIGNED	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2S4	SS DECOM CA TOTAL	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
PERM STRUC									
2S5N01	CONSTRUCT PERMANENT ACCESS ROADS:NP	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2S5N02	CONSTRUCT PERMANENT FENCES: NP AREA	\$25,853.00	\$30,924.43	\$363.64	\$30,560.79	(\$5,071.43)	120%	40%	(\$50,548.98)
	NP STRUCTURES SUBTOTAL	\$25,853.00	\$30,924.43	\$363.64	\$30,560.79	(\$5,071.43)	120%	40%	(\$50,548.98)
2S5S01	CONSTRUCT PERMANENT ACCESS ROADS:SP	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2S5S02	CONSTRUCT PERMANENT FENCES: SP AREA	\$77,822.00	\$20,696.26	\$211.57	\$20,484.69	\$57,125.74	27%	40%	\$26,610.27
	SP STRUCTURES SUBTOTAL	\$77,822.00	\$20,696.26	\$211.57	\$20,484.69	\$57,125.74	27%	40%	\$26,610.27

CONFIDENTIAL

POL-EPA01-0003000

10.27

WBS ID NO.	WORK PACKAGE DESCRIPTION	TOTAL COST ESTIMATE	YTD ACTUAL COST	ACTUAL EQUIP CREDIT	ACTUAL CASH FLOW	REMAINING COST ESTIMATE	% OF ESTIMATE SPENT	REPORTED % COMPLETE	ESTIMATED VARIANCE AT COMPLETION
2S5J01	CONSTRUCT PERMANENT ACCESS ROADS-SP	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2S5J02	CONSTRUCT PERMANENT FENCES- SP AREA	\$73,743.00	\$20,696.27	\$211.56	\$20,484.71	\$53,046.73	28%	40%	\$22,531.23
	JP STRUCTURES SUBTOTAL	\$73,743.00	\$20,696.27	\$211.56	\$20,484.71	\$53,046.73	28%	40%	\$22,531.23
2S5	PERMANENT STRUCTURES CA TOTAL	\$177,418.00	\$72,316.96	\$786.77	\$71,530.19	\$105,101.04	41%	40%	(\$1,407.48)
2S	STRUCTURES TASK TOTAL	\$892,452.00	\$610,082.79	\$100,880.93	\$509,201.86	\$282,369.21	68%	63%	\$78,341.82
SEEDBEDS									
2R1N01	PREPARE BED & SEED NP FLAT AREAS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2R1N02	PREPARE BED & SEED NP SLOPE AREAS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
	NP SEEDING SUBTOTAL	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2R1S01	PREPARE BED & SEED SP FLAT AREAS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2R1S02	PREPARE BED & SEED SP SLOPE AREAS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2R1S03	RESEED AT HOUSING AREA	\$54,917.00	\$31,304.00	\$0.00	\$31,304.00	\$23,613.00	57%	100%	\$23,613.00
	SP SEEDING SUBTOTAL	\$54,917.00	\$31,304.00	\$0.00	\$31,304.00	\$23,613.00	57%	100%	\$23,613.00
2R1J01	PREPARE BED & SEED JP FLAT AREAS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2R1J02	PREPARE BED & SEED SP SLOPE AREAS	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
	JP SEEDING SUBTOTAL	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2R1	SEEDING CA SUBTOTAL	\$54,917.00	\$31,304.00	\$0.00	\$31,304.00	\$23,613.00	57%	100%	\$23,613.00
IRRIGATION									
2R2N01	DELETED 1990 (IRRIGATION)	0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2R2S01	DELETED 1990 (IRRIGATION)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2R2J01	DELETED 1990 (IRRIGATION)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2R2	IRRIGATION CA SUBTOTAL	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	0%	\$0.00
2R	REVEGETATION TASK TOTAL	\$54,917.00	\$31,304.00	\$0.00	\$31,304.00	\$23,613.00	57%	100%	\$23,613.00
2	CONSTRUCTION TOTAL	\$12,953,588.00	\$7,257,361.06	\$1,222,417.28	\$6,034,943.78	\$5,696,226.94	56%	62%	\$3,205,591.71

CONFIDENTIAL

POL-EPA01-0003001

5.2 WORK PACKAGE DISCUSSION

<u>WP#</u>	<u>DESCRIPTION</u>	<u>REMARKS</u>
1C1L01	Engineering	on-going;
1C1L05	Environmental Monitoring	on-going;
2L1L01	LCC G & A	on-going;
2M2N01	Surveying	on-going;
1P1L01	POL Management	on-going;
2M1X01	Highway Barricades	closed until 02/15/90 (latest estimate)
2M3L02	Operator Training	on-going;
2E1N02	Haul NP-PS-17	on-going into January, 1991
2E1N03	Haul NP-PS-18	completed; ready for shale cover
2E1N04	Haul NP-PS-14	substantially complete; need to clean "hot spots";
2E1N05	Haul NP-PS-15	same as PS-14;
2E1N06	Haul NP-PS-16	boulders have to be hauled;
2E1N07	Haul SP-PS-01	ready for shale cover in 2nd Year;
2E1N10	Haul NP-WT-10	pending North Paguete backfill;
2E1N11	Haul NP-PS-13	same as PS-14;
2E1S01	S. Paguate Roads	on-going with backfilling;
2E2N04	Cut NP-WO-04	pending north pit backfilling;

5.2 WORK PACKAGE DISCUSSION
(continued)

<u>WP#</u>	<u>DESCRIPTION</u>	<u>REMARKS</u>
2E2S03,04	Cut S. Paguate Slope	using scrapers to 17, 18, 13B; obtain needed fill volume;
2E2S06	Cut SP-WS-18/19 slopes	substantially done
2E4S01	Contaminate Soil Cleanup	some Paguate areas still in-progress;
2E5N01,02	Trim/scale Paguate highwalls	pending scheduling
2S2S01	Dewater South Paguate pit	substantially done
2S5N02	NP fencing	on-going; to be combined with all other fencing work packages in Year 2
2S1S04	Seal Vent Holes	two remaining in Jackpile area;
2S1S02	Seal P-10 decline	new plan approved by BLM & BIA; will be scheduled by LCC;
2S3S01	Demolish SP structures	four buildings remain pending POL Council action;
2S3J01	Demolish JP structures	substantially done
2E4S07	Cleanup CS-62/33	substantially done
2S2J01	Dewater Jackpile Pit	on-going for dust control purposes;
2E2J14	Cut slopes JP-WO-11	on-going thru spring, 1991;
2R1S03	Reseed Housing Area	substantially done along with minor test plots;
		POL-EPA01-0003003

5.3 WORK PACKAGE CLOSEOUTS

- 1) Items submitted by LCC, Inc. for Final Inspection/Closeout:

NONE for November, 1990

- 2) Items submitted by Pueblo of Laguna to BIA for final closeout:

NONE for November, 1990

5.4 CHANGE ORDER SUMMARY

NONE for November, 1990

6.1 PERFORMANCE MEASUREMENT

The 1st Operating Year was completed with moving of an estimated 158% of the baseline volume and 31 weeks ahead-of-baseline rates based upon the excess volume-moved. Cash flows for the 1st Year (plus mobilization) are tracking as expected with adequate cash reserves available for the 2nd Year.

7.0

APPENDIX A: SPECIAL REPORTS/PLANS

- 1) Jim Harrison-Landmark Reclamation
Monthly Inspection Summary-November, 1990

- 2) Sid Vogelpohl-BLM memo to Allen J. Sedik, P.E.-BIA Project
Engineer: *Approval of Revised P-10 Closure Plan- November 28,1990;*

LANDMARK RECLAMATION

DATE: December 11, 1990

TO: Jim Olsen, Jr., P.E. - Reclamation Project Manager

FROM: Jim Harrison, Engineering Services

RE: Inspection Report, Month of November, 1990 --
Jackpile Reclamation Project.

Except for the first week the weather was easy: sunny but cool. At the beginning of the month we witnessed the first frost and the first snow.

The results of the ground gamma surveys gave readings below the requirements for remediation. This was for NP-PS-18, after removal of the pile, and for SP-CS-62, where the top three to four feet was scraped off. With readings less than 10 times background, the area formerly occupied by NP-PS-18 is ready for shale cover as is the former road, SP-CS-62, where readings were less than two times background.

Work is nearly complete backfilling OP-35. The slopes of SP-WS-18C and SP-WT-19, that provided material for the pit, check out at 3:1. Berms were placed on SP-WT-19, but not SP-WS-18C. The pit elevation is at the required 6058 feet.

Likewise, work was completed doing sloping work on the other South Paguate dumps. Dozers pushed over the berms that made the ponds in the SP-WQ-10/13 area.

BUREAU OF LAND MANAGEMENT
ALBUQUERQUE DISTRICT OFFICE
435 MONTANO N.E.
ALBUQUERQUE, NEW MEXICO 87107

Memorandum

Subject: Closure Plan P-10 Decline

Thank you for the opportunity to review this plan. If further information is needed please contact David R. Sitzler at 761-4619.

Sed Vogelzohl!

1965-1966

172501-

1. *Chlorophyll a* and *Chlorophyll b* were determined by the method of Arar and Collins (1971) using a Shimadzu 1601 UV-Visible Spectrophotometer. The concentration of chlorophyll was expressed in $\mu\text{g mL}^{-1}$.

POL-EPA01-0003009

CONFIDENTIAL