

95% Design Project Schedule - Cape Cod BMPs
Design and Construction of Green Infrastructure Stormwater BMP Retrofits

	February				March				April				May				June				October				November						
	February 1-7	February 8-14	February 15-21	February 22-28	March 1-7	March 8-14	March 15-21	March 22-28	Mar 29-Apr 4	April 5-11	April 12-18	April 19-25	Apr 26-May 2	May 3-9	May 10-16	May 17-23	May 24-30	May 31-Jun 6	June 7-June 13	June 14-June 20	June 21-27	October 4-10	October 11-17	October 18-24	October 25-31	November 1-7	November 8-14	November 15-21	November 22-28		
Project Schedule																															
Pre-Construction Items																															
Item 1: Coordination Meeting																															
Item 2: Coordinate In-Kind Services																															
Item 3: 90% Design																															
Item 4: UNH Stormwater Center Review																															
Item 5: 100% Design																															
Item 6: Complete Permitting																															
Construction of Gateway Marina BMP - 4 Weeks Anticipated ¹																															
Item 1: Kickoff Meeting, Mobilization																															
Item 2: Topsoil Removal, Excavation and Grading																															
Item 3: Geotextile Lining and Stone Placement																															
Item 4: Piping and Structure Placement																															
Item 5: Wetland Soil, Loam, Seed, Topsoil, Seeding																															
Item 6: Cleanup, Punchlist, Demob																															
Item 7: Contingency Weeks																															
Construction of Oyster Pond BMP - 7 Weeks Anticipated ²																															
Item 1: Kickoff Meeting, Mobilization																															
Item 2: Erosion Controls, Site Clearing, Topsoil Removal																															
Item 3: Excavation and Grading																															
Item 4: Geotextile Lining and Stone Placement																															
Item 5: Wetland Soil, Loam, Seed, Topsoil, Seeding																															
Item 6: Piping and Structure Placement																															
Item 7: Cleanup, Punchlist, Demob																															
Item 8: Contingency Weeks																															
Schedule Notes:																															
1. It is estimated that total construction duration for the Gateway Marina BMP is approximately 4 weeks. 1 additional week is provided for contingency purposes, should a schedule extension be required. Due to the sensitive location of this project, it is recommended that this location be constructed first.																															
2. It is estimated that total construction duration for the Oyster Pond BMP site in Chatham is approximately 7 weeks. Construction is anticipated to begin in late spring, during which most of the BMP will be constructed. The remainder of construction, generally consisting of street work and piping connections will take place in the fall. Additional contingency weeks have been provided, should a schedule extension be required.																															