NorCal Engineering

Soils and Geotechnical Consultants 10641 Humbolt Street Los Alamitos, CA 90720 (562) 799-9469 Fax (562) 799-9459

April 7, 2003

Project Number 5936-96B City LA Log No.: 39542

City of Los Angeles Department of Building and Safety 201 North Figueroa, 3rd Floor Los Angeles, California 90012

Attn: Mr. Markus Levias

RE: Response to City of Los Angeles Compaction Report Correction List – 1414 West 190th Street, in the City of Los Angeles, California (Tract: Rancho San Pedro, Lot: Maria De Los Reyes Dominguez)

Dear Mr. Levias:

The following is in response to the above referenced Compaction Report Correction List (attached). Items are addressed in the same order in which they appear on the review sheet, for clarity.

Item 1

Address and legal description are included above and on the Certificate of Compliance.

Item 18

Certificate of Compliance attached.

Item 20

Soil types with similar or exact descriptions may vary in unit weight and moisture contents. Colors of the soils also may be very similar while other properties can vary. Color descriptions have been added to the attached revised Table I.

Item 21

Test numbers 400A and 458A were transposed with their corresponding tests 400 and 458. The tests with the "A" represent the retest of a previous failing test. The corrected test pages are attached for your review.

April 7, 2003 Page 2

We appreciate this opportunity to be of service to you. If you have any further questions, please do not hesitate to contact the undersigned.

Exp. 12/31/04

Respectfully submitted, NORCAL ENGINEERING

Keith D. Tucker Project Engineer

R.G.E. 841

Mark A. Burkholder Project Manager

APR 14 2003



NorCal Engineering

Soils and Geotechnical Consultants 10641 Humbolt Street Los Alamitos, CA 90720 (562)799-9469 FAX (562)799-9459

CITY OF LOS ANGELES DEPARTMENT OF BUILDING AND SAFETY ENGINEER'S CERTIFICATE OF COMPLIANCE FOR COMPACTED EARTH FILLS

JOB ADDRESS: 1414 West 190th Street, Los Angeles

LEGAL DESCRIPTION: Tract: Rancho San Pedro

LOT: Maria De Los Reyes Dominguez

CITY LA LOG NO.: 39542

SOIL TESTING AGENCY: NorCal Engineering

PROPERTY OWNER'S NAME: Boeing Realty Corporation

OWNER'S ADDRESS: 3760 Kilroy Airport Way, Suite 500

PER REPORTS ON OUR PROJECT NUMBER: 5936-96B

DATE OF WORK STARTED ON PROJECT: 2/3/01

DATE FILL WAS COMPLETED: 3/15/02

DATE OF THIS CERTIFICATE: 5/8/02

TO THE SUPERINTENDENT OF BUILDING:

I hereby certify that I have personally inspected and tested the placing of compacted earth fill on the above described property, and on the basis of these inspections and tests it is my opinion that the same was placed in conformity and

the requirements of the Los Angeles City Building Code.

Keith D. Tucker R.G.E. 841

*For the purpose of this certificate, to have "personally inspected and tested" shall include inspection and testing performed by any person responsible to the licensed engineer signing this certificate. Where the inspection and testing of all or part of the work above is delegated, full responsibility shall be assumed by the licensed engineer whose signature is affixed thereon.




TABLE I MAXIMUM DENSITY TESTS (ASTM: D1557-00)

Sample	Classification	Optimum <u>Moisture</u>	Maximum Dry Density (lbs./cu.ft.)
I	Brown, SAND fine to medium grained silty, slightly clayey	11.0	123.0
11	Light Brown, SAND, silty clayey	11.0	125.0
III .	Dark Brown, Silty CLAY with trace of gravel	12.5	121.0
IV	Brown, Slightly silty clayey SAND	12.0	122.0
V	Tan, SAND fine to medium grained silty slightly clayey	10.5	128.0
VI	Reddish brown, CLAY sandy	12.0	117.5
VII	Grey-brown, SAND fine to medium grained silty	d 11.5	121.5
VIII	Grey, Clayey SILT with gravel	10.5	116.0
IX	Brown, SAND fine to medium grained silty	11.0	112.0
X	Brown, Clayey silty SAND	14.0	111.0
ΧI	Dark brown, Clay silty SAND	12.5	115.0
XII	Grey-brown, Silty CLAY fine to medium grained, SAND	9.5	122.5
XIII	Grey-brown, Clayey SILT with gravel	11.5	119.5
XIV	Grey, Clayey SILT	14.0	118.0
XV	Dark grey, Silty CLAY	13.0	112.0
XVI	Reddish brown, SAND clayey	11.5	123.0
XVII	Olive brown, CLAY sandy	13.0	120.0
XVIII	Grey-brown, Crushed Miscellaneous Base	8.0	128.0

NorCal Engineering

TABLE I MAXIMUM DENSITY TESTS (ASTM: D1557-00)

Sample	Classification	Optimum Moisture	Maximum Dry Density (lbs./cu.ft.)
XIX	Grey-brown, Silty CLAY	12.5	120.5
XX	Grey, CLAY	14.5	115.0
XXI	Grey-brown, Crushed Miscellaneous Base	9.5	126.5
XXII	Reddish brown, SAND fine to medium grained, clayey	11.0	120.0
XXIII	Brown, Sandy CLAY	14.0	118.0
XXIV	Dark brown, Silty sandy CLAY	13.5	118.5
XXV	Grey-brown, Clayey SILT	13.0	119.0
XXVI	Tan, SAND fine to coarse grained, slightly silty	10.5	125.0
XXVII	Light brown, SAND fine to medium grained, silty	9.5	118.0

SUMMARY OF COMPACTION TEST RESULTS

Date of <u>Test</u>	Test <u>No.</u>	Location	<u>Depth</u>	Percent Moisture	Unit Wt. lbs./cu.ft.	Relative Compaction	Soil <u>Type</u>	Test S/D
5/25/01 5/29/01 5/29/01 5/29/01	375 376 377 378	Site Grading Site Grading Site Grading Site Grading	3.0-3.5 2.0-2.5 1.0-1.5 4.0-4.5	11.8 12.2 11.9 13.1	110.9 104.6 106.2 105.6	92 91 92 92	XI III XIV XI	S S D
5/29/01 5/29/01 5/29/01 5/29/01	379 380 380A** 381	Site Grading Site Grading Site Grading Site Grading	3.5-4.0 3.0-3.5 3.0-3.5 2.0-2.5	12.4 14.8 12.7 14.1	103.8 99.2 105.3 109.9	90 86 92 93	XI XI XI XIV	S D D
5/29/01 5/29/01 5/29/01 5/29/01	382 383 384 385	Site Grading Site Grading Site Grading Site Grading	2.5-3.0 2.5-3.0 2.0-2.5 5.0-5.5	12.8 13.6 11.9 13.2	110.4 111.5 113.4 106.4	91 92 91 90	III III II XIV	S S D
5/29/01 5/29/01 5/29/01 5/29/01	386 387 388 389	Site Grading Site Grading Site Grading Site Grading	4.0-4.5 3.0-3.5 3.5-4.0 3.0-3.5	13.3 12.6 13.7 14.2	103.7 105.3 107.6 107.3	90 92 91 91	XI XI XIV XIV	S D D
5/29/01 5/29/01 5/29/01 5/30/01	390 391 392 393	Site Grading Site Grading Site Grading Site Grading	2.5-3.0 2.5-3.0 2.0-2.5 0.0-0.5	13.1 13.6 13.2 12.1	109.2 110.9 107.1 115.0	90 92 93 94	III III XI XIV	S S D
5/31/01 5/31/01 5/31/01 5/31/01	394 395 396 397	Excavation Bkfl. Excavation Bkfl. Excavation Bkfl. Excavation Bkfl.	27.0-27.5 25.5-26.0 24.0-24.5 22.0-22.5	12.5 12.8 13.1 12.3	111.7 111.4 110.8 112.7	91 92 92 90	 	S S D
5/31/01 5/31/01 6/1/01 6/1/01	398 399 400 400A**	Excavation Bkfl. Excavation Bkfl. Excavation Bkfl. Excavation Bkfl.	20.5-21.0 19.0-19.5 17.5-18.0 17.5-18.0	11.9 13.2 17.1 13.7	113.6 109.2 102.4 108.5	91 93 87 92	II XIV XIV XIV	S D D
6/1/01 6/1/01 6/1/01 6/1/01	401 402 403 404	Excavation Bkfl. Excavation Bkfl. Excavation Bkfl. Excavation Bkfl.	16.0-16.5 15.0-15.5 13.0-13.5 11.5-12.0	15.8 13.2 12.2 12.7	109.5 104.9 112.6 112.9	93 91 92 93	XIV XI IV IV	S D D

**Retest of failing tests after area reworked S= Sand Cone Method D= Drive Tube Method

NorCal Engineering



SUMMARY OF COMPACTION TEST RESULTS

Date of <u>Test</u>	Test <u>No.</u>	<u>Location</u>	<u>Depth</u>	Percent <u>Moisture</u>	Unit Wt. lbs./cu.ft.	Relative Compaction	Soil Type	Test <u>S/D</u>
6/6/01 6/6/01 6/7/01 6/7/01	436 437 438 439	Excavation Bkfl. Excavation Bkfl. Site Grading Site Grading	10.0-10.5 8.0-8.5 6.0-6.5 6.0-6.5	13.1 12.6 15.2 15.4	113.6 113.9 112.1 112.6	94 91 95 95	III II XIV XIV	S S D
6/7/01 6/7/01 6/7/01 6/7/01	440 441 442 443	Site Grading Site Grading Site Grading Site Grading	5.5-6.0 5.0-5.5 4.5-5.0 5.0-5.5	13.9 14.5 14.2 13.7	114.0 112.3 110.1 107.6	96 95 93 91	XIV XIV XIV	D S D
6/8/01 6/8/01 6/8/01 6/8/01	444 445 446 447	Site Grading Site Grading Site Grading Site Grading	7.0-7.5 7.0-7.5 6.0-6.5 4.0-4.5	12.1 11.8 14.9 14.8	112.2 118.2 114.7 114.1	91 93 97 96	V XIV XIV	S D D
6/8/01 6/8/01 6/8/01 6/8/01	448 449 450 451	Site Grading Site Grading Site Grading Site Grading	5.0-5.5 3.0-3.5 3.0-3.5 3.0-3.5	12.1 13.7 11.7 13.4	119.5 111.6 115.7 113.6	93 94 90 96	V XIV V XIV	S S D
6/8/01 6/11/01 6/11/01 6/11/01	452 453 454 455	Site Grading Site Grading Site Grading Site Grading	3.0-3.5 5.0-5.5 5.0-5.5 4.0-4.5	13.8 13.2 12.8 13.5	114.9 108.8 103.6 101.3	97 92 90 91	XIV XIV XI X	D S D
6/11/01 6/11/01 6/11/01 6/11/01	456 457 458 458A**	Site Grading Site Grading Site Grading Site Grading	4.0-4.5 3.0-3.5 3.5-4.0 3.5-4.0	13.8 13.2 16.3 13.8	103.0 107.6 96.4 100.3	93 91 87 90	X XIV X X	D S D D
6/11/01 6/11/01 6/11/01 6/11/01	459 460 460A** 461	Site Grading Site Grading Site Grading Site Grading	3.0-3.5 2.0-2.5 2.0-2.5 2.0-2.5	11.2 10.1 14.3 13.7	118.9 103.5 107.6 113.4	98 88 91 96	III XIV XIV XIV	S D D
6/12/01 6/12/01 6/12/01 6/12/01	462 463 464 465	Site Grading Site Grading Site Grading Site Grading	2.0-2.5 2.0-2.5 4.0-4.5 4.5-5.0	14.7 14.9 13.5 14.4	113.1 111.3 112.7 101.2	96 94 96 91	XIV XIV XIV X	D S D D

**Retest of failing tests after area reworked S= Sand Cone Method D= Drive Tube Method

NorCal Engineering

APR 1 4 2003



City of Los Angeles COMPACTION REPORT CORRECTION LIST

COMPACTION FILE - 5			
DISTRICT OFFICE	WLA		
COUNTY REF. #:			
PERMIT #: 98030-10000	-00177		
ARB:			
DATED: 3/8/02			
DATED: May 2002			
DATED:			
bservation and Testing of Ro	ough Grading Operations		
•			
	DISTRICT OFFICE COUNTY REF. #: PERMIT #: 98030-10000 ARB: DATED: 3/8/02 DATED: May 2002 DATED:		

DAVID HSU - CHIEF OF GRADING SECTION

The compaction report(s) have been reviewed by the Grading Section of the Department and you are advised that the approval of the report(s) is withheld for the reasons hereinafter set forth. The approval of the reports will not permit the violation of any section of the Building Code, or other local ordinance or state law.

NOTE: Numbers in parenthesis () refer to Code sections of the 1998 edition of the California Building Code, Information Bulletin (P/BC).

INSTRUCTIONS

REVIEWED BY

Corrections with circled item numbers apply to this report review.

MARCUS LEVIAS

- Submit three copies of the report to the grading section. At least one copy of the report shall be an original with wet signatures.
- Call for an appointment with the report reviewer(s) to submit the report?

TELEPHONE

O NO

213/482-0487

- 1. Address and legal description of the site, and the grading permit under which the work is authorized. (Address and legal description of the report, Certificate of Compliance, and grading permit shall be the same.)
 - 2. Plot plan with:
 - a) north arrow & scale;
 - b) showing location limits of fill;
 - c) showing depth of fill;
 - d) location of in-place density tests;
 - e) location of retaining walls and their subdrains;
 - f) property boundaries; and streets;
 - g) building footprints and adjacent structures/sidewalks, etc.;
 - h) toe and top of slopes;

- i) subsurface cross sections required at
- Statement that inspection and approval by the soils engineer of:
 - a) the bottom of excavation before placing the fill; b.)subdrains before placing gravel backfill.

(108.9 and 7011.3)

 Statement of purpose and use of fill: (primary structural for supporting footings, secondary structural for supporting walkways/paving, non-structural for landscaping, etc.)

APR 14 2003

Log#:

Description of each of the following:

- Materials encountered at the bottom of the excavation;
- Preparation of the bottom prior to placement of fill;

Fill/backfill placement, and preparation;

- Method of mechanical compaction; Identify fill material used with Unified Soil e) Classification System, maximum dry density, and optimum moisture;
- Moisture content control method and results;
- g) Thickness of the uncompacted fill lifts (typically 6-8 inches).
- Results of all density tests with applicable ASTM or UBC standard designation numbers, compaction standard, and depths.
- 7. is not on the list of City-Approved Soil Testing Laboratories, Call the Department's Materials Control Division (213)977-6907 for information on licensing procedures. (P/BC 2001-58)
- 8. Soils engineer may employ a City Approved Laboratory to perform the testing, if the Department is provided with: a letter of responsibility, stating that the soils engineer concurs with the test data and results, and accepts responsibility for using it. A copy of the laboratory report signed and stamped by the laboratory engineer shall also be provided.
- 9. Field tests should be taken at every two vertical feet or for every 500 cubic yards of fill placed, whichever is more restrictive.
- 10. Test results showing less than required relative compaction (90%, 92%, 95%, or higher percentage if recommended to, and approved, by the Department) are not acceptable.
- 11. Description of removal and recompaction of the unacceptable fill and its retesting shall be included.
- 12. Statement that nuclear testing was performed in conformance with P/BC 2001-28.

- 13. At least one sandcone test (A.S.T.M. 1556) shall be taken for each five nuclear tests (A.S.T.M. 2922 and 3017).
- 14. Recommended bearing capacities and minimum embedments of footings in compacted fill (primary structural fill).
- 15, Expansion index testing shall be provided or recommendations for special design for highly expansive soil (supporting material is Class of Material No.5 in Table 18-I-A).
- 16. Where design values exceed those shown in Table 18-1-A and are not justified by an approved soils investigation report, additional tests for maximum dry density, moisture content, direct shear tests, and consolidation may be required. Where support may be provided by import materials additional tests may be required.
- 17. As-built subsurface cross sections and shear test results conducted on undisturbed samples taken during grading for buttress fills and slopes steeper than 2:1.
- A Certificate of Compliance that is completed, signed, and sealed by the Soils Engineer (correct address and legal description shall match permin.
 - 19. Attach a copy of the Department Approval letter for the Soils Investigation and a single copy of the previously approved Soils Investigation Report.
- 20)Include explanation regarding the similarities/differences of some of the soll samples. (Table 1 of report).
- Explain errors on test # 400A and 458A. (Summary of Compaction Test Results)

<u>ADDITIONAL COMMENTS</u>