

## Distribution:

Part 1--(White)--Job File

Part 2--(Yellow)--Inspector

SCA-328 (Rev 8-78)

## DEPARTMENT OF PUBLIC WORKS

City of Los Angeles


Bureau of Contract Administration

PAGE \_\_\_\_ OF \_\_\_\_

FROM: 03/21/00

TO: 03/21/00

## CONSTRUCTION INSPECTOR'S DAILY JOB REPORT

JOB TITLE: 190TH STREET @ NORMANDIE SW CORNER		JOB NO. BC 600290	
DATE	Description of Work done, Contractor, Limits, Quantities, Sampling, Instructions to Contractor (See Bureau Manual, 81-3 Records & Reports.)		
Tue. 03/21/00	<b>SUPERVISION:</b> (P) BAYLEY CONSTRUCTION <b>SURFACE:</b> (S) BALI CONSTRUCTION: Due to a broken 2" domestic water line break on the north side of Francisco Street at approximate STA 28+50, the contractor had to jackhammer through the pavement, made the necessary repair, then backfilled with one-sack slurry. <i>NOTE: This Inspector found Doty Brothers, on contract to Department of Water and Power Re-line Division, had sawcut and removed a width of 8-9" the full width of Harbor Gateway (42 feet), in order to place a temporary water service from the hydrant on the west side of Harbor Gateway to the Boeing Facility on the east side of Harbor Gateway at the location of the new, yet to be constructed Knox Street. They had no permit for this work. This is a new street (less than one year old) and falls under City Ordinance # 171922, which I advised the parties of. This street was recorded on 06/02/99. The responsible parties are:</i> <b>DEPT OF WATER AND POWER--RE-LINE DIVISION</b> SUPERVISOR: MIKE GRAYAC PHONE: (213) 367-1039 or (213) 367-1049 PAGER: (213) 209-8500 <b>DOTY BROS. PIPELINE CONTRACTORS</b> FOREMAN: RON BRAH PHONE: (310) 613-8822 <div style="text-align: right;">           Charlene L. Metcalf 2.0 Hrs.          Sr. Construction Inspector       </div>		

TO: 03/23/00

**BOE-C6-0064447**