

---

From:

To:

Cc:

Bcc:

Subject: RE: Pre-bid Site Visit for (b)(7)(E) Legacy Fence Replacement Project

Date: Wed Oct 11 2017 19:18:43 EDT

Attachments: image001.png  
image002.png  
image003.png

---

Thank you.

I will get back to you the soonest.

(b)(6);(b)(7)(C)

Assistant Chief, ORMD  
U.S. Border Patrol Headquarters  
1300 Pennsylvania Ave. NW 6.5E  
Washington, DC 20229

(b)(6);(b)(7)(C)

---

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 12, 2017 12:09:55 AM

To: (b)(6);(b)(7)(C)

Cc:

Subject: RE: Pre-bid Site Visit for (b)(7)(E) Legacy Fence Replacement Project

(b)(6);(b)(7)(C) -you are correct. We have two options.

(b)(5),(b)(7)(E)

(b)(5),(b)(7)(E)

(b)(5),(b)(7)(E)

Best,

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C) P.E., PMP, Chief Engineer

Border Patrol & Air and Marine (BPAM) PMO

LMI Contractor

Mobile: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

From: (b)(6);(b)(7)(C)

Sent: Wednesday, October 11, 2017 6:40 PM

To: (b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

Subject: RE: Pre-bid Site Visit for (b)(7)(E) Legacy Fence Replacement Project

Basically we have 2 options (b)(6);(b)(7)(C) please weigh in if there are other options you can think of)

(b)(5),(b)(7)(E)

(b)(6);(b)(7)(C)

Chief, Portfolio Management and Analysis (PMA) Branch

Border Patrol & Air and Marine Program Management Office

Mobile: (b)(6);(b)(7)(C)

Office: (b)(6);(b)(7)(C)

PMA Sharepoint Site: (b)(7)(E)

From: (b)(6);(b)(7)(C)

Sent: Wednesday, October 11, 2017 5:28 PM

To: (b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

Subject: RE: Pre-bid Site Visit for (b)(7)(E) Legacy Fence Replacement Project

(b)(6);(b)(7)(C)

So based on the discussion, (b)(5) What are our options to make this go as smoothly as possible?

Thank you,

(b)(6);(b)(7)(C)

Assistant Chief, ORMD  
U.S. Border Patrol Headquarters  
1300 Pennsylvania Ave. NW 6.5E  
Washington, DC 20229

(b)(6);(b)(7)(C)

From: (b)(6);(b)(7)(C)

Sent: Wednesday, October 11, 2017 11:19:05 PM

To: (b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

Subject: RE: RE: Pre-bid Site Visit for (b)(7)(E) Legacy Fence Replacement Project

Thank you sir!

(b)(6);(b)(7)(C)

Chief, Portfolio Management and Analysis (PMA) Branch

Border Patrol & Air and Marine Program Management Office

Mobile: (b)(6);(b)(7)(C)

Office: (b)(6);(b)(7)(C)

PMA Sharepoint Site: (b)(7)(E)

From: (b)(6);(b)(7)(C)  
Sent: Wednesday, October 11, 2017 5:17 PM  
To: (b)(6);(b)(7)(C)  
Cc: (b)(6);(b)(7)(C)  
Subject: RE: RE: Pre-bid Site Visit for (b)(7)(E) Legacy Fence Replacement Project

Thank you (b)(6);(b)(7)(C) I will get on this ASAP to get a resolution.

(b)(6);(b)(7)(C)  
Assistant Chief, ORMD  
U.S. Border Patrol Headquarters  
1300 Pennsylvania Ave. NW 6.5E  
Washington, DC 20229  
(b)(6);(b)(7)(C)

---

From: (b)(6);(b)(7)(C)  
Sent: Wednesday, October 11, 2017 11:02:34 PM  
To: (b)(6);(b)(7)(C)  
Cc: (b)(6);(b)(7)(C)  
Subject: FW: RE: Pre-bid Site Visit for (b)(7)(E) Legacy Fence Replacement Project

(b)(6);(b)(7)(C)

Per our conversation in San Diego, below is an email string from station on the gate design. A little background on this is that we did the initial review of the draft RFP package with the design specs on August 1st with a site walk on the 3rd. both of these occurred with sector and with station. We had the 90% RFP package review on August 18th, also with sector and station participation. At all of these meetings we discussed (b)(5),(b)(7)(E) The solicitation went out on August 31st.

On September 8th, station realized (b)(5),(b)(7)(E) and had an issue (b)(5),(b)(7)(E) I quickly hopped on a call with sector to discuss and also reached out to (b)(6);(b)(7)(C) (b)(5),(b)(7)(E)

I do want to make sure the station gets what they need and that it is effective, but we need a resolution very quickly on this before we issue the new solicitation. The options basically are (b)(5),(b)(7)(E)



(b)(5),(b)(7)(E)

I will be on leave starting tomorrow but will be on the road for 6 hours. If you would like to tag-up on this, please feel free to give me a call on my personal cell any time before 2pm. Since I'll be on Bluetooth in my car, please call me at (b)(6);(b)(7)(C)

Thanks!

(b)(6);(b)(7)(C)

Chief, Portfolio Management and Analysis (PMA) Branch

Border Patrol & Air and Marine Program Management Office

Mobile: (b)(6);(b)(7)(C)

Office: (b)(6);(b)(7)(C)

PMA Sharepoint Site: (b) (7)(E)

From: (b)(6);(b)(7)(C)

Sent: Friday, October 06, 2017 10:35 AM

To: (b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

Subject: FW: RE: Pre-bid Site Visit for (b)(7)(E) Legacy Fence Replacement Project

(b)(6);(b)(7)(C)

Below is the email from the station regarding seeking closure to their questions/concerns on several project topics.

V/R,

(b)(6);(b)(7)(C)

Operations Officer

El Paso Sector | Program Management Office

Office: (b)(6);(b)(7)(C)

iPhone: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

From: (b)(6);(b)(7)(C)

Sent: Friday, October 6, 2017 9:21 AM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: RE: RE: Pre-bid Site Visit for (b)(7)(E) Legacy Fence Replacement Project

Good morning (b)(6);(b)(7)(C)

Just following up on this. Have you heard anything back on the request for the (b)(7)(E) gates?

v/r,

From: (b)(6);(b)(7)(C)

Sent: Wednesday, September 13, 2017 8:00 AM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: RE: RE: Pre-bid Site Visit for (b)(7)(E) Legacy Fence Replacement Project

(b)(6);(b)(7)(C)

Thank you. I have forwarded your responses to (b)(6);(b)(7)(C) I am aware that she is currently seeking resolution to the question (b)(5),(b)(7)(E) As we discussed yesterday, if this is possible, it will impact the project schedule significantly as the current design standard doesn't include this option. As soon as I receive a response from her, I'll advise. Please call me with any questions.

V/R,

(b)(6);(b)(7)(C)

Operations Officer

El Paso Sector | Program Management Office

Office: (b)(6);(b)(7)(C)

iPhone: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

From: (b)(6);(b)(7)(C)

Sent: Tuesday, September 12, 2017 5:13 PM

To:

(b)(6);(b)(7)(C)

Cc:

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: RE: RE: Pre-bid Site Visit for (b)(7)(E) Legacy Fence Replacement Project

Good afternoon (b)(6);(b)(7)(C)

Regarding the items of interest listed below,

(b)(7)(E) requests

(b)(5),(b)(7)(E)

(b)(5),(b)(7)(E)

(b)(5),(b)(7)(E)

From: (b)(6);(b)(7)(C)

Sent: Friday, September 08, 2017 4:47 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: RE: RE: Pre-bid Site Visit for (b)(7)(E) Legacy Fence Replacement Project

All,

The below are items of interest that need to be discuss as soon as possible so that the 30% RFP can be amended, if needed:

(b) (5), (b) (6), (b) (7)(E)

(b)(5),(b)(7)(E)

If we want any of the aforementioned items amended please respond to (b) (6) (USACE) as soon as possible.

If you have any questions please contact me via email as I will be returning to field on Sunday for the Midnight shift.

Regards,

(b)(6);(b)(7)(C) | Watch Commander | DHS | CBP | El Paso Border Patrol Station | Office (b)(6);(b)(7)(C) |  
GOV (b)(6);(b)(7)(C) | 9201 Gateway South Boulevard | El Paso, Texas | 79924

From: (b)(6);(b)(7)(C)

Sent: Thursday, September 07, 2017 4:13 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

Subject: RE: RE: Pre-bid Site Visit for (b) (7)(E) Legacy Fence Replacement Project

10-4 (b)(6);(b)(7)(C)

We will be at the meeting.

v/r,

From: (b)(6);(b)(7)(C)

Sent: Thursday, September 07, 2017 2:54 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: RE: Pre-bid Site Visit for (b)(7)(E) Legacy Fence Replacement Project

Importance: High

(b)(6);(b)(7)(C)

Here is what I have regarding the pre-bid meeting/site visit tomorrow, Friday, September 8, 2017. I apologize for the lack of information, and am providing what I have.

Everyone will be meeting at El Paso Resident Office at 0900 for sign-in and quick briefing. Then everyone will travel to project site. Actual schedule after 0900 is just go until completion. Anticipate everything wrapped up by 1200.

USACE would like BP representation. At the pre-bid, potential bidders are briefed by USACE concerning the RFP. Then USACE conducts a site visit for the potential bidders to see/view the project site limits. Any questions that they have during the site visit must be submitted in written format to USACE, who then works with BPAM to formulate formal answers that then go out to all potential bidders so that all are "in the loop" on any official response given in response to questions that arose during the site visit. No specific, binding answers are provided to potential bidders during a pre-bid site visit by any government entity.

V/R,

(b)(6);(b)(7)(C)

Operations Officer

El Paso Sector | Program Management Office

Office: (b)(6);(b)(7)(C)

iPhone: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

From:  
To:

(b)(6);(b)(7)(C)

Cc:

Bcc:  
Subject: Re: Is the SDC fence replacement- ready to advertise  
Date: Wed Oct 11 2017 17:44:04 EDT  
Attachments:

RTA confirmed

Sent using OWA for iPhone

From: (b)(6);(b)(7)(C)  
Sent: Wednesday, October 11, 2017 5:05:59 PM  
To: (b)(6);(b)(7)(C)  
Cc:  
Subject: [EXTERNAL] RE: Is the SDC fence replacement- ready to advertise

I will report we are at RTA

From: (b)(6);(b)(7)(C)  
Sent: Wednesday, October 11, 2017 5:00:03 PM  
To: (b)(6);(b)(7)(C)  
Subject: RE: Is the SDC fence replacement- ready to advertise

Based off of yesterday's discussion RTA is today.

(b)(6);(b)(7)(C)

Eastern Corridors Director  
Border Patrol and Air Marine Operations  
Program Management Office  
Facilities Management and Engineering

Mobile: (b)(6);(b)(7)(C)  
Email: (b)(6);(b)(7)(C)

From: (b)(6);(b)(7)(C)  
Sent: Wednesday, October 11, 2017 4:54:08 PM  
To: (b)(6);(b)(7)(C)  
Subject: Is the SDC fence replacement- ready to advertise

---

From:

To:

Cc:

Bcc:

Subject: FW: FYSA: FY18 Strategic Initiatives

Date: Wed Oct 11 2017 16:56:10 EDT

Attachments: FY18 Strategic Initiatives\_Down Selected\_20171002.pptx

---

FYI

Thanks,

(b)(6);(b)(7)(C) P.E.

PMO Deputy Director

Border Patrol & Air Marine Program Management Office (BPAM PMO)

Facilities Management & Engineering (FM&E)

Office of Enterprise Services

U.S. Customs and Border Protection

24000 Avila Road

Suite 5200

Laguna Niguel, CA

(b)(6);(b)(7)(C) Office

(b)(6);(b)(7)(C) Cell



(b)(6);(b)(7)(C)

(This message is for the designated recipient only and may contain privileged, proprietary, or otherwise private information. If you have received it in error, please notify the sender immediately and delete the original. Any other use of the email by you is prohibited.)

From: (b)(6);(b)(7)(C)

Sent: Tuesday, October 3, 2017 8:39 AM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

Subject: FW: FYSA: FY18 Strategic Initiatives

FYSA.

Draft OFAM FY18 strategic initiatives attached. The ones affecting us seem pretty in-line with what we're doing already. I'll ask OFAM to add BPAM and MSF to the members of the GSA Occupancy Agreement (OA) initiative.

(b)(6);(b)(7)(C) PE, PMP

Director, Facilities Management & Engineering

Office of Facilities and Asset Management

Cell Phone: (b)(6);(b)(7)(C)

Email: (b)(6);(b)(7)(C)

From: (b)(6);(b)(7)(C)

Sent: Tuesday, October 03, 2017 10:15 AM

To: (b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: FYSA: FY18 Strategic Initiatives

Good afternoon Morning,

Thank you all for submitting your proposed initiatives for OFAM's FY18 Strategic Initiatives. Based on the compilation and taking into consideration the inclusion criteria, we have down-selected the list of 18 to the attached 10 initiatives. We will present these to AC Calvo for final selection this Wednesday, 4 October. I wanted to share these with you and request a quick review for any final inputs. Please send any final thoughts to me and the team CC'ed by COB today.

Best,

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Chief of Staff

Office of Facilities and Asset Management

Mobile: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

# CBP Enterprise Services **Office of Facilities and Asset Management**

## OFAM FY18 Initiatives

Draft for Approval

2 October 2017



U.S. Customs and  
Border Protection



BW23 FOIA CBP 011144

(b) (5)





# Facilities Investment Strategy

(b) (5), (b)(6); (b)(7)(C)



U.S. Customs and  
Border Protection



# Border Wall

*Plan, design, and construct a physical wall along the Southwest Border*

(b) (5), (b)(6); (b)(7)(C)



U.S. Customs and  
Border Protection

(b)(5),(b)(7)(E)



U.S. Customs and  
Border Protection

BW23 FOIA CBP 011148

5

(b) (5), (b)(6); (b)(7)(C)



U.S. Customs and  
Border Protection

BW23 FOIA CBP 011149

6



(b) (5), (b)(6); (b)(7)(C)



U.S. Customs and  
Border Protection

BW23 FOIA CBP 011150

7

(b) (5), (b)(6); (b)(7)(C)





(b) (5), (b)(6); (b)(7)(C)



U.S. Customs and  
Border Protection

---

BW23 FOIA CBP 011152

9

(b) (5), (b)(6); (b)(7)(C)



Customs and  
Border Protection

(b) (5), (b)(6); (b)(7)(C)





(b) (5), (b)(6); (b)(7)(C)



(b) (5)





# Backup



U.S. Customs and  
Border Protection



(b) (5)



U.S. Customs and  
Border Protection

BW23 FOIA CBP 011158

15



# Strategy Definitions

- **Strategy Management:** Provides the mechanisms that foster accountability and ownership through the definition of roles and responsibilities and decision rights and establish a reporting battle rhythm
- **Mission:** Defines the enduring nature of what the organization is about – its grand purpose
- **Vision:** Defines what the organization needs to be in the future to achieve its mission
- **Strategic Priority:** Broad, long-term goal OFAM is focused on to achieve its mission and support ES and CBP missions
- **Objective:** Defines the focus areas defining how the strategic priorities will be accomplished
- **Initiative:** Specific tasks, projects, or program that encompass the activities required to achieve the stated priorities at the objective level; establishes ownership and accountability of steps to achieve the strategic objective
- **Plan of Action and Milestones (POAM):** Operationalizes initiatives by assigning responsibility and documenting specific, measurable actions to be executed within set timeframes



From:

(b)(6);(b)(7)(C)

To:

Cc:

Bcc:

Subject: RE: TO 17 RGV- (b)(6) Floodwall Construction Project (b)(7)(E) Miles) 100% Submittal Package

Date: Sun Oct 08 2017 09:28:51 EDT

Attachments: RGV (b)(6) Comments\_100%\_ (b)(6);(b)(7)(C) doc

(b)(6);(b)(7)(C) a general review comment per RFP - The

(b) (5), (b) (7)(E)

Any thoughts?

Thanks. (b)(6); (b)(7)(C)

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 5, 2017 6:10 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: FW: TO 17 RGV- (b)(6) Floodwall Construction Project (b)(7)(E) Miles) 100% Submittal Package

Gentlemen,

Please see the link below for the design set.

From: (b) (6)

Sent: Thursday, October 05, 2017 9:24:04 AM

To: (b)(6);(b)(7)(C)

(b) (6)

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

(b) (6)

(b) (6)

Cc:

(b)(6);(b)(7)(C)

Mic

(b)(6);(b)(7)(C)

Subject: TO 17 RGV- (b)(7)(E) Floodwall Construction Project (b)(7)(E) Miles) 100% Submittal Package

All,

The 100% RFP submittal for RGV (b)(7)(E) Flood Wall Construction is available for your review and comment. You can download the RFP document, Drainage Reports, and HEC-RAS models by clicking the links below.

RFP Document

(b) (7)(E)

Drainage Reports:

(b) (7)(E)

HEC-RAS models:

(b) (7)(E)

Geotechnical Report

(b) (7)(E)

Please provide comments by COB 8 Oct 2017. Comments should be entered into Dr. Checks. If Dr. Checks is not available, you can enter your comments into the attached matrix and return to me by the deadline. 10 Oct 2017 is scheduled for the design review conference call. Details and number will follow.

USACE/CBP, please forward to stakeholders as you see fit.

Let me know if you have any questions or problems accessing the submittal.

Thank you,

(b) (6) PE | Civil Engineer III | Michael Baker International  
1501 LBJ Fwy Suite 650 Dallas, TX 75234 | [O] (b)(6);(b)(7)(C)  
(b) (6) www.mbakertnl.com



US Army Corps  
of Engineers

## RFP REVIEW COMMENTS

* DESIGN MEMO * ENV IMPACT STATEMENT * PLANS & SPECIFICATIONS * REPORT * OTHER _____ * RFP (100%) _____		* ENGR & CONST CE_ * OPERATIONS CE * REAL ESTATE CE * CONTRACTING CE * ENVIRO CE_ * PROJ MNGT * OBP _____ * CBP _____ * SBI _____		* CE-OC _____		
PROJECT: Design-Bid-Build of RGV 01 RF – Flood Wall Construction Project in Alamo, TX REQUEST FOR PROPOSAL 100%			LOCATION: RVSS Upgrade Program		ACTION A-CONCUR D-DO NOT CONCUR	
REVIEWER: (b)(6);(b)(7)(C)			DATE: 10/8/2017		ANNOTATED BY	
CMT. NO.	PARA OR DWG NO.	COMMENT (TYPE OR PRINT)			ACTION	Annotated by:
(b)(5),(b)(7)(E)						

From:

(b)(6);(b)(7)(C)

To:

Cc:

Bcc:

Subject: FW: FY 2018 TI Funding for Budget Brief

Date: Fri Oct 06 2017 13:02:04 EDT

Attachments: FY 2018 TI O&M Funding ao 050217.xlsx

---

(b)(6);(b)(7)(C)

Financial Management Branch

BB: (b)(6);(b)(7)(C)

Excel as a trusted strategic partner enhancing Border Patrol's proud legacy

From: (b)(6);(b)(7)(C)

Sent: Tuesday, May 2, 2017 5:15 PM

To: (b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: FY 2018 TI Funding for Budget Brief

Hi (b)(6);(b)(7)(C)

As a follow-up to the Budget Briefing call and the discussion we had with (b)(6);(b)(7)(C) today, attached is currently what is pulling for TI O&M and is totaling (b)(5) in O&S funding. (b)(5), (b)(7)(E)

(b)(6);(b)(7)(C)

I think the big question

(b) (5)

Can chat more about this one and best approach. I think this is going to have to be a case of OCA providing guidance on how they want to tackle it.

Best,

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C), PMP

Business Operations Division

Office of Facilities and Asset Management

BB: (b)(6);(b)(7)(C)

C: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)



Last Data Update	Monday, May 01, 2017 9:24:55 AM
------------------	---------------------------------

Adjustment Type	!Excursion - SAC markup
BFX form	Base Budget Adjustment Form; Program/Initiative Adjustment Form; Excursion Adjustment Form
Budget Cycle Year	2018
Fiscal Year	2018
Fiscal Year Variant	V9
FM Area	CBP
InfoProvider	/PBFBI/BF_CUBE
Office	GLCS/CBP
PPA	AB01
Stage Group	1 - 11

Activity Code  
Fund

(b) (7)(E)

Sum of Budget \$  
Row Labels

Column Labels  
Base                      Base Change   Enhancements   Fully Non-Recurring

2017 President's Budget  
Arizona Tactical Infrastructure

(b) (7)(E)

Rescission  
Tactical Infrastructure O&M  
Grand Total

(b) (5)

Non-Recurring    Technical Adjustment    Transfers    Grand Total

(b) (5)

## Budget Status Snapshot

Budget Year	Stage Group	Stage Group Status
2018	11	In-progress

Budget Cycle Year	Office	Fiscal Year	Adjustment Type	Reason Code	Description	Fund	PPA	Activity Code	Pay/Non-Pay	OCC	Budget \$	FTE	Positions	Contract FTE
2018	USBP	2018	Base											
2018	USBP	2018	Base											
2018	USBP	2018	Base											
2018	USBP	2018	Base											
2018	USBP	2018	Base											
2018	USBP	2018	Base Change											
2018	USBP	2018	Base Change											
2018	USBP	2018	Base Change											
2018	USBP	2018	Base Change											
2018	USBP	2018	Base Change											
2018	USBP	2018	Base Change											
2018	USBP	2018	Enhancements											
2018	USBP	2018	Enhancements											
2018	USBP	2018	Fully Non-Recurring											
2018	USBP	2018	Non-Recurring											
2018	USBP	2018	Technical Adjustment											
2018	USBP	2018	Technical Adjustment											
2018	USBP	2018	Technical Adjustment											
2018	USBP	2018	Transfers											
2018	USBP	2018	Transfers											

(b)(5),(b)(7)(E)


Budget Year	Stage Group	Stage Group Status
2018	11	In-progress

---


From:

To:

(b)(6);(b)(7)(C)



(b)(6);(b)(7)(C)



Cc:  
Bcc:  
Subject: (b) (7)(E) IMS Review - Suspense 10/13/17  
Date: Fri Oct 06 2017 11:19:16 EDT  
Attachments:

---

LGDS IPT,

At the IPT meeting yesterday, the IPT was asked to review the IMS. Please provide any comments on the (b) (7)(E) IMS to me by COB next Friday, 10/13/17.

Also, let me know if you need the Microsoft Project file.

V/r,

(b)(6);(b)(7)(C) PMP

(Contractor, ManTech Team)

Program Analyst

Supporting the (b) (7)(E)  
Programs

U.S. Customs and Border Protection

.....  
Office: (b)(6);(b)(7)(C)

-----Original Appointment-----

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 05, 2017 12:14 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: (b) (7)(E) IPT/Risk Review meeting

When: Thursday, October 05, 2017 2:00 PM-3:00 PM (UTC-05:00) Eastern Time (US & Canada).

Where (b) (7)(E) Call in: (b) (7)(E) Pin: (b) (7)(E)

Today's meeting is a combination (b) (7)(E) IPT/Risk meeting.

Attached please find the meeting agenda, risk report, and (b) (7)(E) program IMS for review.

<< File: (b) (7)(E) IPT Agenda\_2017-10-05.docx >>

<< File: RiskDetail (b) (7)(E) 2017-10-05.docx >>

<< File: (b) (7)(E) IMS 2017\_10\_05.pdf >>

Purpose: To discuss status of current risks/issues/opportunities, and adjudicate candidates for the  
(b) (7)(E) Program (b) (7)(E)

Occurrence: Monthly

Time: 2:00pm – 3:00pm (Eastern)

Room: Crystal City, 1901 S. Bell Street, Room (b) (7)(E)

Agenda: To be distributed before each meeting



\*\*Please do not forward this invite. If you need to be removed from this invite or would like to add someone, please contact (b)(6);(b)(7)(C)

---

From:

(b)(6);(b)(7)(C)

To:

Cc:

Bcc:

Subject: RE: FY17 Projects Weekly Review

Date: Fri Oct 06 2017 08:05:04 EDT

Attachments:

---

Copy thx

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

---

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 05, 2017 9:22 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: RE: FY17 Projects Weekly Review

(b)(6);(b)(7)(C) Great to hear it was a success. Safe travels tomorrow.

(b)(6);(b)(7)(C) I'll be calling into tomorrow's meeting. Heading to Ocean City for the long weekend.

(b)(6);(b)(7)(C) P.E., PMP, Chief Engineer

Border Patrol & Air and Marine (BPAM) PMO

LMI Contractor

Mobile: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

---

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 5, 2017 7:48 PM

To: (b)(6);(b)(7)(C)

Cc:

Subject: RE: FY17 Projects Weekly Review

Hello (b)(6);(b)(7)(C)

Just FYI, I will be traveling back from El Paso tomorrow, so I will be unable to dial into this call.

The meeting/site visit with DOI today went very well in my humble opinion!

v/r

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

-----Original Appointment-----

From: (b)(6);(b)(7)(C)

Sent: Wednesday, May 24, 2017 2:39 PM

To: (b)(6);(b)(7)(C); (b) (6)

(b) (6); (b)(6);(b)(7)(C); (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C); (b) (6)

(b) (6); (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C); (b) (6)

(b) (6); (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C); (b) (6)

(b) (6)

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C); (b) (6)

(b) (6); (b)(6);(b)(7)(C); (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C); (b) (6)

(b) (6); (b)(6);(b)(7)(C); (b) (6)

(b) (6); (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

**(b)(6);(b)(7)(C)**

(b)(6);(b)(7)(C); (b)(6);(b)(7)(C); 'Gronewold, Bernadette L  
CIV USARMY CESP (US); (b)(6);(b)(7)(C)

Subject: FY17 Projects Weekly Review

When: Friday, October 06, 2017 10:00 AM-12:00 PM (UTC-05:00) Eastern Time (US & Canada).

Where: NP Wall Room Phone: (b) (7)(E) Pin: (b) (7)(E)

This call will now combine the FY17 Projects, CCB Weekly, and the IPAC Review calls. Agenda to be attached.

---

From:

To:

Cc:

(b)(6);(b)(7)(C)

Bcc:

Subject: RE: [EXTERNAL] CBP Safety Inspection / Prototype

Date: Fri Oct 06 2017 06:19:00 EDT

Attachments:

---

This is great, thank you team.

(b)(6);(b)(7)(C)

Director, Business Operations Division  
Border Patrol & Air and Marine Program Management Office  
Facilities Management and Engineering  
Office of Facilities and Asset Management  
Mobile: (b)(6);(b)(7)(C)

-----Original Message-----

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 05, 2017 5:08 PM

To:

Cc:

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: Re: [EXTERNAL] CBP Safety Inspection / Prototype

Great idea and well done everyone!

Sent from my iPhone

> On Oct 5, 2017, at 5:06 PM, (b)(6);(b)(7)(C) wrote:

>

> I requested for (b)(6);(b)(7)(C) to coordinate a visit from the local CBP Safety Officer to come inspect our site. Today was his visit.

>

> We had (b)(6);(b)(7)(C) a member of our team focusing on safety, walk with (b)(6);(b)(7)(C) Their inspection just

finished.

>

> (b)(6);(b)(7)(C) response was that everyone is doing a great job out here, nothing of great significance worth mentioning. He wished all projects looked like this.

>

> I requested he put a report together and get it out to us.

>

> The results of this inspection is solely because of (b)(6);(b)(7)(C)

>

> Awesome job you three!!

>

>

>

> (b)(6);(b)(7)(C)

> Eastern Corridors Director

> Border Patrol and Air Marine Operations Program Management Office

> Facilities Management and Engineering

>

> Mobile: (b)(6);(b)(7)(C)

> Email: (b)(6);(b)(7)(C)

From:

(b)(6);(b)(7)(C)

To:

Cc:

Bcc:

Subject: RE: FY17 IMS - 04 Oct 17

Date: Thu Oct 05 2017 18:29:32 EDT

Attachments:

Thank you for the quick response.

Currently, the (b)(7)(E) Fence is the only one that has slid 60-90 days, correct?

Thanks,

(b)(6);(b)(7)(C)

Assistant Chief

ORMD

(b)(6);(b)(7)(C) C

-----Original Message-----

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 05, 2017 6:28 PM

To: (b)(6);(b)(7)(C)

Subject: FW: FY17 IMS - 04 Oct 17

IMS for all the fy 17 projects

(b)(6);(b)(7)(C)

-----Original Message-----

From: (b)(6)

Sent: Thursday, October 05, 2017 9:50 AM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

(b)(6)

(b)(6);(b)(7)(C)

(b)(6)

(b)(6)

(b)(6);(b)(7)(C) (b)(6)

(b)(6);(b)(7)(C)

(b)(6)

(b)(6)

(b)(6);(b)(7)(C)

(b)(6)

(b)(6)

(b)(6)

(b)(6);(b)(7)(C)

(b)(6)

(b)(6)

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

(b) (6)

(b)(6);(b)(7)(C)

(b) (6)

(b)(6);(b)(7)(C)

(b) (6)

(b) (6)

Subject: FY17 IMS - 04 Oct 17

All,

Attached is the latest FY17 IMS.

Thank you,

(b) (6)

Program Specialist

CESWF-PM-PMO

W: (b)(6);(b)(7)(C)

F:

From:

(b)(6);(b)(7)(C)

To:

Cc:

Bcc:

Subject: FW: FY17 IMS - 04 Oct 17

Date: Thu Oct 05 2017 18:27:57 EDT

Attachments: IMS 20171004.pdf

IMS for all the fy 17 projects

(b)(6);(b)(7)(C)

-----Original Message-----

From: (b)(6)

Sent: Thursday, October 05, 2017 9:50 AM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

(b)(6)

(b)(6)

(b)(6);(b)(7)(C)

(b)(6)

(b)(6)

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

(b)(6)

(b)(6)

(b)(6);(b)(7)(C)

(b)(6)

(b)(6)

(b)(6);(b)(7)(C)

(b)(6)

(b)(6)

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

(b)(6)

(b)(6)

(b)(6)

(b)(6);(b)(7)(C)

(b)(6)

(b)(6)

Subject: FY17 IMS - 04 Oct 17

All,

Attached is the latest FY17 IMS.

Thank you,

(b)(6)

Program Specialist



CESWF-PM-PMO  
W: (b)(6);(b)(7)(C)  
F: [REDACTED]

FY17 IMS Program			Data Date 04-Oct-17									17	2018	2019
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors			
1	<b>IMS FY17 IMS Program</b>		12-Apr-17	09-Aug-19	12-Apr-17		12-Apr-17 A	13-May-20	654d					
2	<b>IMS.P-Acq Pre-Qual</b>		12-Apr-17	01-Sep-17	12-Apr-17	02-Sep-17	12-Apr-17 A	02-Sep-17 A	0d					
3	<b>IMS.P-Acq.01 Planning Phase</b>		12-Apr-17	09-Aug-17	12-Apr-17	09-Aug-17	12-Apr-17 A	09-Aug-17 A	0d					
4	P2	Develop Near Term Acquisition Plan	12-Apr-17	24-Apr-17	12-Apr-17	24-Apr-17	12-Apr-17 A	24-Apr-17 A	0d		P4			
5	P3	Develop Pre-Qualification of Sources D&F Memo (includes internal review)	12-Apr-17	24-Apr-17	12-Apr-17	24-Apr-17	12-Apr-17 A	24-Apr-17 A	0d		P4			
6	P4	SWF (CT, Legal) Review of Draft Documents	25-Apr-17	27-Apr-17	25-Apr-17	27-Apr-17	25-Apr-17 A	27-Apr-17 A	0d	P3, P2	P5			
7	P5	Revise Draft Documents	28-Apr-17	16-May-17	28-Apr-17	16-May-17	28-Apr-17 A	16-May-17 A	0d	P4	P6			
8	P6	Combined PARC/SWF Review	17-May-17	18-May-17	17-May-17	18-May-17	17-May-17 A	18-May-17 A	0d	P5	P7			
9	P7	Resolve All Comments - Finalize Near Term Acq Plan and D&F	19-May-17	24-May-17	19-May-17	24-May-17	19-May-17 A	24-May-17 A	0d	P6	P8, P10			
10	P10	Develop Draft Pre-Qual Notice/RFP and SSP	25-May-17	25-May-17	25-May-17	25-May-17	25-May-17 A	25-May-17 A	0d	P7	P11			
11	P8	Submit Ffinal Documents for HCA Special Interest Review/Approval	25-May-17	26-May-17	25-May-17	26-May-17	25-May-17 A	26-May-17 A	0d	P7	P9			
12	P11	SWF (CT, Legal, SB) Review of Draft Documents	26-May-17	26-May-17	26-May-17	26-May-17	26-May-17 A	26-May-17 A	0d	P10	P12			
13	P9	Receive Near Term Acq Plan and Pre-Qual D&F HCA Approval		26-May-17		26-May-17		26-May-17 A	0d	P8				
14	P12	Comment Resolution and Finalize Pre-Qual Notice/Selection Plan	29-May-17	30-May-17	29-May-17	30-May-17	29-May-17 A	30-May-17 A	0d	P11	P13			
15	P13	Pre-Qualification Notice to FBO (30-day advertise)	31-May-17	10-Jul-17	31-May-17	10-Jul-17	31-May-17 A	10-Jul-17 A	0d	P12	P14, P15			
16	P14	Virtual Prequalification Conference for Industry	07-Jun-17	07-Jun-17	07-Jun-17	07-Jun-17	07-Jun-17 A	07-Jun-17 A	0d	P13	P15			
17	P22	Complete C-Type Contract via Pre-Qual List (Assume >\$100M Design-Build Requirement) - Assumes One-Phase Solicitation	09-Jun-17	09-Aug-17	09-Jun-17	09-Aug-17	09-Jun-17 A	09-Aug-17 A	0d	P25	P23			
18	P15	Evaluate Pre-Qualification Submissions	11-Jul-17	17-Jul-17	11-Jul-17	17-Jul-17	11-Jul-17 A	17-Jul-17 A	0d	P13, P14	P16			
19	P16	Develop Draft Decision Document	18-Jul-17	24-Jul-17	18-Jul-17	24-Jul-17	18-Jul-17 A	24-Jul-17 A	0d	P15	P18, P17			
20	P17	SSAC Report/Source Selection Decision Document	25-Jul-17	27-Jul-17	25-Jul-17	27-Jul-17	25-Jul-17 A	27-Jul-17 A	0d	P16	P18			
21	P18	SWF (CT, Legal) Review of Decision Documents	28-Jul-17	01-Aug-17	28-Jul-17	01-Aug-17	28-Jul-17 A	01-Aug-17 A	0d	P16, P17	P19			
22	P19	Comment Resolution and Finalize Pre-Qual Decision Document	02-Aug-17	04-Aug-17	02-Aug-17	04-Aug-17	02-Aug-17 A	04-Aug-17 A	0d	P18	P20			
23	P20	Submit Final Decision Document/CT Establish Pre-Qualification List	07-Aug-17	08-Aug-17	07-Aug-17	08-Aug-17	07-Aug-17 A	08-Aug-17 A	0d	P19	P21			
24	P21	Submit for PARC/HCA Concurrence	08-Aug-17	09-Aug-17	08-Aug-17	09-Aug-17	08-Aug-17 A	09-Aug-17 A	0d	P20	P23			
25	P23	Ready to Compete 1st C-Type RFP Among Pre-Qualified Offerors (Tied to AE-C1060 on STN, AE-C1500 on SDC)	09-Aug-17	09-Aug-17	09-Aug-17	09-Aug-17	09-Aug-17 A	09-Aug-17 A	0d	P21, P22	AE-C1060, AE-C1580			
26	<b>IMS.P-Acq.02 Develop Acq RFP/SSP</b>		09-Jun-17	01-Sep-17	09-Jun-17	02-Sep-17	09-Jun-17 A	02-Sep-17 A	0d					
27	P25	Final RFP and SSP Development (Driven FF by AE-C1540 & AE-C1680 in SDC, AE-C1020 & AE-C1090 in STN)	09-Jun-17	01-Sep-17	09-Jun-17	02-Sep-17	09-Jun-17 A	02-Sep-17 A	0d	AE-C1020, AE-C1090, AE-C1540, AE-C1680	P22			
28	IMS (b) (7)(E)	(b) (7)(E)mi	02-Jun-17	23-Jan-19	02-Jun-17		02-Jun-17 A	22-Jan-19	324d					
29	<b>IMS.STN.01000 Project Management</b>		12-Jun-17	23-Jan-19	12-Jun-17		12-Jun-17 A	22-Jan-19	324d					
30	PLAN1020	Process PRD	12-Jun-17	19-Jul-17	12-Jun-17	19-Jul-17	12-Jun-17 A	19-Jul-17 A	0d		PLAN1030			
31	PM1020	Start PMP	12-Jun-17		12-Jun-17		12-Jun-17 A		0d		PM1030			
32	PM1030	Draft PMP	12-Jun-17	08-Aug-17	12-Jun-17	23-Aug-17	12-Jun-17 A	23-Aug-17 A	0d	PM1020	PM1040			
33	PM1000	SWF PgM	14-Jun-17	21-Nov-18	14-Jun-17		14-Jun-17 A	21-Nov-18	284d	AE-S1050	CON1110			
34	PM1010	SPA PM	14-Jun-17	21-Nov-18	14-Jun-17		14-Jun-17 A	21-Nov-18	284d	AE-S1050	CON1110			
35	PLAN1030	PRD Complete		19-Jul-17		19-Jul-17		19-Jul-17 A	0d	PLAN1020				
36	PM1040	Process PMP for Approval	09-Aug-17	21-Aug-17	24-Aug-17	06-Sep-17	24-Aug-17 A	06-Sep-17 A	0d	PM1030	PM1050			
37	PM1050	Approve PMP		21-Aug-17		06-Sep-17		06-Sep-17 A	0d	PM1040				
38	(b) (5)													
39	<b>IMS (b) (7)(E) 95000 Environmental</b>		12-Jun-17	13-Feb-18	12-Jun-17		12-Jun-17 A	13-Jun-18	173d					
40	ENV1010	ESPs - Task Order Award	12-Jun-17	11-Aug-17	12-Jun-17	22-Aug-17	12-Jun-17 A	22-Aug-17 A	0d		ENV1015			
41	ENV1023	Obtain CATEX Required for Geotech	21-Jun-17	07-Jul-17	21-Jun-17	07-Jul-17	21-Jun-17 A	07-Jul-17 A	0d		ENV1025			
42	ENV1025	CATEX Required for Geotech		07-Jul-17		07-Jul-17		07-Jul-17 A	0d	ENV1023	AE-C1073			

FY17 IMS Program			Data Date 04-Oct-17									17	2018	2019
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors			
43	ENV1015	ESPs - Task Order Award Milestone		11-Aug-17		22-Aug-17		22-Aug-17 A	0d	ENV1010	ENV1020, ENV1017	(b) (5)		
44	ENV1000	Waiver (DOJ, Secretary signature)	01-Aug-17	31-Aug-17	31-Aug-17		31-Aug-17 A	01-Jan-18	90d		ENV1005			
45	ENV1005	Waiver Complete		31-Aug-17				01-Jan-18	0d	ENV1000	CON1020, RE1170, ENV1017			
46	ENV1017	ESP Scope Development	01-Sep-17	16-Oct-17			02-Jan-18	13-Feb-18	30d	ENV1015, ENV1005	ENV1019			
47	ENV1019	ESP Contract Award Milestone		16-Oct-17				13-Feb-18	0d	ENV1017	ENV1020			
48	ENV1020	ESP Contract	17-Oct-17	13-Feb-18			14-Feb-18	13-Jun-18	120d	ENV1015, ENV1019	ENV1030			
49	ENV1030	ESP Complete		13-Feb-18				13-Jun-18	0d	ENV1020	ENV1040			
50	ENV1040	Environmental Planning Complete		13-Feb-18				13-Jun-18	0d	ENV1030				
51	IMS (b) (7)(E) 0000	Real Estate	31-Aug-17	31-Aug-17			01-Jan-18	01-Jan-18	0d					
52	RE1170	Real Estate Certified		31-Aug-17				01-Jan-18	0d	ENV1005	CON1000			
53	IMS (b) (7)(E) 40000	Design & Procurement	02-Jun-17	29-Dec-17	02-Jun-17		02-Jun-17 A	28-Dec-17	58d			(b) (5)		
54	PROC1000	Design & Procurement Support - SPA	02-Aug-17	29-Dec-17	15-Jun-17		15-Jun-17 A	28-Dec-17	58d	AE-C1000	AP1070			
55	IMS (b) (7)(E) 40000.01	A/E Solicitation & Award	02-Jun-17	29-Dec-17	02-Jun-17		02-Jun-17 A	28-Dec-17	58d					
56	AE-S1020	ROE-S Required		02-Jun-17		02-Jun-17		02-Jun-17 A	0d					
57	AE-S1035	Funds Receipt		12-Jun-17		12-Jun-17		12-Jun-17 A	0d		AE-S1060, DB-S1015			
58	AE-S1050	Award A/E Base		14-Jun-17		14-Jun-17		14-Jun-17 A	0d		AE-S1060, AE-S1065, PM100			
59	AE-S1060	Award A/E Option		14-Jun-17		14-Jun-17		14-Jun-17 A	0d	AE-S1035, AE-S1050				
60	AE-S1065	AE Task Order - W9126G17F0015	14-Jun-17	29-Dec-17	14-Jun-17		14-Jun-17 A	28-Dec-17	86d	AE-S1050	AP1070			
61	IMS (b) (7)(E) 40000.02	Design	15-Jun-17	12-Sep-17	15-Jun-17	12-Sep-17	15-Jun-17 A	12-Sep-17 A	0d					
62	AE-C1000	Draft RFP Prep	15-Jun-17	02-Aug-17	15-Jun-17	02-Aug-17	15-Jun-17 A	02-Aug-17 A	0d	AE-C0995	AE-C1074, PROC1000			
63	AE-C1070	30% Design (DBB Features)	15-Jun-17	02-Aug-17	15-Jun-17	02-Aug-17	15-Jun-17 A	02-Aug-17 A	0d		AE-C1074			
64	AE-C1075	Topographic Survey	21-Jun-17	18-Jul-17	21-Jun-17	18-Jul-17	21-Jun-17 A	18-Jul-17 A	0d		AE-C1090, AE-C1020			
65	AE-C0990	Kickoff Meeting	26-Jun-17	26-Jun-17	26-Jun-17	26-Jun-17	26-Jun-17 A	26-Jun-17 A	0d		AE-C0995			
66	AE-C0995	Scoping Charrette	29-Jun-17	29-Jun-17	29-Jun-17	29-Jun-17	29-Jun-17 A	29-Jun-17 A	0d	AE-C0990	AE-C1000			
67	AE-C1073	Geotechnical Survey	18-Jul-17	22-Jul-17	18-Jul-17	22-Jul-17	18-Jul-17 A	22-Jul-17 A	0d	ENV1025	AE-C1020			
68	AE-C1074	Draft RFP/30% Design Submittal		02-Aug-17		02-Aug-17		02-Aug-17 A	0d	AE-C1000, AE-C1070	AE-C1010, AE-C1080			
69	AE-C1010	Draft Submittal Review	03-Aug-17	07-Aug-17	03-Aug-17	07-Aug-17	03-Aug-17 A	07-Aug-17 A	0d	AE-C1074	AE-C1020, AE-C1090, AE-C1			
70	AE-C1080	30% Design (DBB Features) Review	03-Aug-17	07-Aug-17	03-Aug-17	07-Aug-17	03-Aug-17 A	07-Aug-17 A	0d	AE-C1074	AE-C1020, AE-C1090, AE-C1			
71	AE-C1678	Onsite Field Review	03-Aug-17	03-Aug-17	03-Aug-17	03-Aug-17	03-Aug-17 A	03-Aug-17 A	0d	AE-C1010				
72	AE-C1675	Draft RFP/30% Design Review Conference	08-Aug-17	08-Aug-17	08-Aug-17	08-Aug-17	08-Aug-17 A	08-Aug-17 A	0d	AE-C1080, AE-C1010	AE-C1020, AE-C1090			
73	AE-C1020	Final RFP Prep	09-Aug-17	18-Aug-17	09-Aug-17	19-Aug-17	09-Aug-17 A	19-Aug-17 A	0d	AE-C1073, AE-C1075, AE-C	AE-C1058, AE-C1061, P25			
74	AE-C1090	90% Design (DBB Features)	09-Aug-17	18-Aug-17	09-Aug-17	19-Aug-17	09-Aug-17 A	19-Aug-17 A	0d	AE-C1075, AE-C1010, AE-C	AE-C1061, P25			
75	AE-C1058	Decision Point on Buy American Act		18-Aug-17		19-Aug-17		19-Aug-17 A	0d	AE-C1020	AE-C1060			
76	AE-C1061	Final RFP/90% Design Submittal		18-Aug-17		19-Aug-17		19-Aug-17 A	0d	AE-C1020, AE-C1090	AE-C1030, AE-C1110			
77	AE-C1030	Final Submittal Review	21-Aug-17	23-Aug-17	21-Aug-17	23-Aug-17	21-Aug-17 A	23-Aug-17 A	0d	AE-C1061	AE-C1692			
78	AE-C1110	90% Design (DBB Features) Review	21-Aug-17	23-Aug-17	21-Aug-17	23-Aug-17	21-Aug-17 A	23-Aug-17 A	0d	AE-C1061	AE-C1692			
79	AE-C1692	Final RFP/90% Design Review Conference	23-Aug-17	23-Aug-17	23-Aug-17	23-Aug-17	23-Aug-17 A	23-Aug-17 A	0d	AE-C1110, AE-C1030	AE-C1040, AE-C1120			
80	AE-C1040	Corrected Final RFP Prep	24-Aug-17	26-Aug-17	24-Aug-17	26-Aug-17	24-Aug-17 A	26-Aug-17 A	0d	AE-C1692	AE-C1760			
81	AE-C1120	100% Design (DBB Features)	24-Aug-17	26-Aug-17	24-Aug-17	26-Aug-17	24-Aug-17 A	26-Aug-17 A	0d	AE-C1692	AE-C1760			
82	AE-C1760	Corrected Final RFP/100% Design Submittal		26-Aug-17		26-Aug-17		26-Aug-17 A	0d	AE-C1120, AE-C1040	AE-C1050, AE-C1130			
83	AE-C1050	Corrected Final RFP Review	28-Aug-17	28-Aug-17	28-Aug-17	28-Aug-17	28-Aug-17 A	28-Aug-17 A	0d	AE-C1760	AE-C1055			
84	AE-C1130	100% Design (DBB Features) Review	28-Aug-17	28-Aug-17	28-Aug-17	28-Aug-17	28-Aug-17 A	28-Aug-17 A	0d	AE-C1760	AE-C1055			
85	AE-C1055	SRB Comment/Review/Resolutions	29-Aug-17	12-Sep-17	29-Aug-17	12-Sep-17	29-Aug-17 A	12-Sep-17 A	0d	AE-C1050, AE-C1130	AE-C1060, AE-C1059			
86	AE-C1059	IBWC Letter of Concurrence for Drainage Designs (DBB Features)		11-Sep-17		11-Sep-17		11-Sep-17 A	0d	AE-C1055	AE-C1060			

FY17 IMS Program			Data Date 04-Oct-17											
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors	17	2018	2019
87	AE-C1060	RTA (Driven by P23 in Pre-Qual Schedule)		12-Sep-17		12-Sep-17		12-Sep-17 A	0d	AE-C1055, AE-C1058, AE-C	DB-S1000			
88	IMS (b) (7)(E) 40000.03 Construction Procurement: Pre-Qual		13-Sep-17	29-Dec-17	13-Sep-17		13-Sep-17 A	28-Dec-17	58d					
89	IMS (b) (7)(E) 40000.03.01 DB Solicitation & SSEB		13-Sep-17	03-Nov-17	13-Sep-17		13-Sep-17 A	02-Nov-17	21d					
90	DB-S1000	Solicitation Reviews	13-Sep-17	19-Sep-17	13-Sep-17	21-Sep-17	13-Sep-17 A	21-Sep-17 A	0d	AE-C1060	DB-S1015			
91	DB-S1015	Advertise	20-Sep-17		21-Sep-17		21-Sep-17 A		0d	DB-S1000, AE-S1035	DB-S1020			
92	DB-S1020	Advertisement Period	20-Sep-17	19-Oct-17	21-Sep-17		21-Sep-17 A	19-Oct-17	16d	DB-S1015	DB-S1025, DB-S1027			
93	DB-S1025	Pre-Bid Site Visit	27-Sep-17	27-Sep-17	03-Oct-17	03-Oct-17	03-Oct-17 A	03-Oct-17 A	0d	DB-S1020				
94	DB-S1027	Receipt of Proposals		19-Oct-17				19-Oct-17	0d	DB-S1020	DB-S1030, DB-S1040			
95	DB-S1030	Technical SSEB	20-Oct-17	27-Oct-17			23-Oct-17	26-Oct-17	4d	DB-S1027	DB-S1050			
96	DB-S1040	Cost SSEB	20-Oct-17	27-Oct-17			23-Oct-17	26-Oct-17	4d	DB-S1027	DB-S1050, DB-S1045			
97	DB-S1045	USBP Decision on Contract Option		27-Oct-17				26-Oct-17	0d	DB-S1040				
98	DB-S1050	Prepare Initial SSEB Board Reports	30-Oct-17	01-Nov-17			27-Oct-17	31-Oct-17	3d	DB-S1040, DB-S1030	DB-S1080			
99	DB-S1080	Prepare Final SSEB Report based on discussions/final revised proposals	02-Nov-17	03-Nov-17			01-Nov-17	02-Nov-17	2d	DB-S1050	AP1000			
100	IMS (b) (7)(E) 0000.03.02 Award Prep & Award		06-Nov-17	29-Dec-17			03-Nov-17	28-Dec-17	37d					
101	AP1000	SSAC Report	06-Nov-17	15-Nov-17			03-Nov-17	14-Nov-17	7d	DB-S1080	AP1010			
102	AP1010	SWF CT/Legal Review	16-Nov-17	22-Nov-17			15-Nov-17	21-Nov-17	5d	AP1000	AP1020			
103	AP1020	Resolve Comments/Finalize Documents	24-Nov-17	28-Nov-17			22-Nov-17	27-Nov-17	3d	AP1010	AP1030			
104	AP1030	Complete Contract Package (Upload to PCF, etc.)	29-Nov-17	04-Dec-17			28-Nov-17	01-Dec-17	4d	AP1020	AP1040			
105	AP1040	PARC Pre-Award Peer Review	05-Dec-17	18-Dec-17			04-Dec-17	15-Dec-17	10d	AP1030	AP1050			
106	AP1050	PARC Peer Review Comment Resolution Meeting and Revise Documents	19-Dec-17	21-Dec-17			18-Dec-17	20-Dec-17	3d	AP1040	AP1060			
107	AP1060	Receive PARC Concurrence to Award/Congressional Notification	22-Dec-17	29-Dec-17			21-Dec-17	28-Dec-17	5d	AP1050	AP1070			
108	AP1070	Award Contract to Pre-Qual		29-Dec-17				28-Dec-17	0d	AP1060, AE-S1065, PROC1	CONS1090, CONS1000			
109	(b) (5)													
110														
111														
112														
113														
114														
115														
116														
117														
118														
119														
120														
121														
122														
123														
124														
125														
126														
127														
128														
129														
130														
131														



FY17 IMS Program			Data Date 04-Oct-17									17	2018	2019
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors			
132	(b) (5)											(b) (5)		
133	(b) (5)											(b) (5)		
134	IMS.SDC.01000 Construction O/S		02-Aug-17	17-Aug-17			04-Oct-17	20-Oct-17	12d			(b) (5)		
135	CONO1000	Resident Office Project Kick-off/Design Support	02-Aug-17	17-Aug-17			04-Oct-17	20-Oct-17	12d			(b) (5)		
136	IMS.SDC SDC 14 mi		02-Jun-17	01-Mar-19	02-Jun-17		02-Jun-17 A	01-Mar-19	351d			(b) (5)		
137	IMS.SDC.01000 Project Management		12-Jun-17	01-Mar-19	12-Jun-17		12-Jun-17 A	01-Mar-19	351d			(b) (5)		
138	PLAN1080	Process PRD	12-Jun-17	19-Jul-17	12-Jun-17	19-Jul-17	12-Jun-17 A	19-Jul-17 A	0d		PM1240, PM1250, PLAN1090	(b) (5)		
139	PM1240	Project Management - SPL	12-Jun-17	31-Dec-18	12-Jun-17		12-Jun-17 A	31-Dec-18	310d	PLAN1080	CONS1210	(b) (5)		
140	PM1250	Project Management - SWF	12-Jun-17	31-Dec-18	12-Jun-17		12-Jun-17 A	31-Dec-18	310d	PLAN1080	CONS1210	(b) (5)		
141	PM1260	Start PMP	12-Jun-17		12-Jun-17		12-Jun-17 A		0d		PM1270	(b) (5)		
142	PM1270	Draft PMP	12-Jun-17	08-Aug-17	12-Jun-17		12-Jun-17 A	11-Oct-17	5d	PM1260	PM1280	(b) (5)		
143	(b) (5)											(b) (5)		
144	PM1280	Process PMP for Approval	09-Aug-17	21-Aug-17			12-Oct-17	24-Oct-17	9d	PM1270	PM1290	(b) (5)		
145	PM1290	Approve PMP		21-Aug-17				24-Oct-17	0d	PM1280		(b) (5)		
146	(b) (5)											(b) (5)		
147	IMS.SDC.95000 Environmental		02-Jun-17	23-Jan-18	02-Jun-17		02-Jun-17 A	23-Jan-18	74d			(b) (5)		
148	ENV1390	Waiver (DOJ, Secretary signature)	02-Jun-17	27-Jul-17	02-Jun-17	26-Jul-17	02-Jun-17 A	26-Jul-17 A	0d		ENV1430	(b) (5)		
149	ENV1400	ESPs - Task Order Award	12-Jun-17	11-Aug-17	12-Jun-17	22-Aug-17	12-Jun-17 A	22-Aug-17 A	0d		ENV1440	(b) (5)		
150	ENV1430	Waiver Complete		27-Jul-17		26-Jul-17		26-Jul-17 A	0d	ENV1390	ENV1460	(b) (5)		
151	ENV1460	ESP Scope Development	14-Aug-17	25-Sep-17	14-Aug-17	26-Sep-17	14-Aug-17 A	26-Sep-17 A	0d	ENV1440, ENV1430	ENV1470	(b) (5)		
152	ENV1440	ESPs - Task Order Award Milestone		11-Aug-17		22-Aug-17		22-Aug-17 A	0d	ENV1400	ENV1460	(b) (5)		
153	ENV1470	ESP Contract Award Milestone		25-Sep-17		26-Sep-17		26-Sep-17 A	0d	ENV1460	ENV1410	(b) (5)		
154	ENV1410	ESP Contract	26-Sep-17	23-Jan-18	27-Sep-17		27-Sep-17 A	23-Jan-18	112d	ENV1470	ENV1420	(b) (5)		
155	ENV1420	ESP Complete		23-Jan-18				23-Jan-18	0d	ENV1410	ENV1450	(b) (5)		
156	ENV1450	Environmental Planning Complete		23-Jan-18				23-Jan-18	0d	ENV1420		(b) (5)		
157	IMS.SDC.90000 Real Estate		05-Jul-17	19-Oct-18	05-Jul-17		05-Jul-17 A	26-Nov-18	286d			(b) (5)		
158	RE0990	Real Estate Support - SPK	05-Jul-17	19-Oct-18	05-Jul-17		05-Jul-17 A	26-Nov-18	286d		RE1430	(b) (5)		
159	RE3536	Real Estate Certified for West		11-Jul-17		11-Jul-17		11-Jul-17 A	0d		CONS1150	(b) (5)		
160	IMS.SDC.90000.1 Real Estate for East and RR Gate & Access - Voluntary		05-Jul-17	14-Feb-18	05-Jul-17		05-Jul-17 A	21-Mar-18	114d			(b) (5)		
161	RE3556	Obtain Voluntary Rights of Entry - SE	05-Jul-17	05-Sep-17	05-Jul-17		05-Jul-17 A	10-Oct-17	4d		RE3576	(b) (5)		
162	RE3566	Title Work	19-Jul-17	17-Aug-17	19-Jul-17	17-Aug-17	19-Jul-17 A	17-Aug-17 A	0d		RE3576	(b) (5)		
163	RE3576	Legal Description	06-Sep-17	07-Nov-17			11-Oct-17	13-Dec-17	44d	RE3556, RE3566	RE3586	(b) (5)		
164	RE3586	Valuation	08-Nov-17	12-Jan-18			14-Dec-17	16-Feb-18	44d	RE3576	RE3596	(b) (5)		
165	(b) (5)											(b) (5)		
166	(b) (5)											(b) (5)		
167	IMS.SDC.90000.2 Real Estate for East and RR Gate & Access - Non-Voluntary (ROE Granted)		05-Jul-17	14-Jun-18	05-Jul-17		05-Jul-17 A	19-Jul-18	198d			(b) (5)		
168	RE3606	Obtain Voluntary Rights of Entry - SE	05-Jul-17	05-Sep-17	05-Jul-17		05-Jul-17 A	10-Oct-17	4d		RE1320	(b) (5)		
169	RE3616	Title Work	19-Jul-17	17-Aug-17	19-Jul-17	17-Aug-17	19-Jul-17 A	17-Aug-17 A	0d		RE1320	(b) (5)		
170	RE1320	Legal Description	06-Sep-17	07-Nov-17			11-Oct-17	13-Dec-17	44d	RE3606, RE3616	RE3626	(b) (5)		
171	RE3626	Valuation	08-Nov-17	12-Jan-18			14-Dec-17	16-Feb-18	44d	RE1320	RE3636	(b) (5)		
172	(b) (5)											(b) (5)		
173	(b) (5)											(b) (5)		
174	(b) (5)											(b) (5)		
175	(b) (5)											(b) (5)		
176	IMS.SDC.90000.3 Real Estate for East and RR Gate & Access - Non-Voluntary (Condemn ROE)		05-Jul-17	19-Oct-18	05-Jul-17		05-Jul-17 A	26-Nov-18	286d			(b) (5)		

FY17 IMS Program			Data Date 04-Oct-17									17	2018	2019
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors			
177	RE3676	Obtain Voluntary Rights of Entry - SE	05-Jul-17	05-Sep-17	05-Jul-17		05-Jul-17 A	10-Oct-17	4d		RE3686, RE1355			
178	RE3696	Title Work	19-Jul-17	17-Aug-17	19-Jul-17	17-Aug-17	19-Jul-17 A	17-Aug-17 A	0d		RE3706			
179	RE1355	Notification to Sector and OCA on pending condemnation IRT 14 Mi Replacement f	06-Sep-17	07-Sep-17			11-Oct-17	12-Oct-17	2d	RE3676				
180	RE3686	Condemn ROEs	06-Sep-17	12-Jan-18			11-Oct-17	16-Feb-18	88d	RE3676	RE3706			
181														
182														
183														
184														
185														
186	IMS.SDC.40000 Design & Procurement		02-Jun-17	05-Feb-18	02-Jun-17		02-Jun-17 A	05-Feb-18	82d					
187	PROC1005	Design & Procurement Support - SWF	26-Jun-17	02-Feb-18	26-Jun-17		26-Jun-17 A	02-Feb-18	82d		AP1220			
188	PROC1510	Design & Procurement Support - SPL	26-Jun-17	02-Feb-18	26-Jun-17		26-Jun-17 A	02-Feb-18	82d		AP1220			
189	PROC1520	Design & Procurement Support - ERDC	26-Jun-17	02-Feb-18	26-Jun-17		26-Jun-17 A	02-Feb-18	82d		AP1220			
190	IMS.SDC.40000.01 A/E Solicitation & Award		02-Jun-17	04-Feb-18	02-Jun-17		02-Jun-17 A	04-Feb-18	82d					
191	AE-S1205	ROE-S Required		02-Jun-17		02-Jun-17		02-Jun-17 A	0d					
192	AE-S1185	Funds Receipt		12-Jun-17		12-Jun-17		12-Jun-17 A	0d		AE-S1195, DB-S1270			
193	AE-S1175	Award A/E Base		14-Jun-17		14-Jun-17		14-Jun-17 A	0d		AE-S1195, AE-S1215			
194	AE-S1195	Award A/E Option		14-Jun-17		14-Jun-17		14-Jun-17 A	0d	AE-S1185, AE-S1175				
195	AE-S1215	AE Task Order - W9126G17F0015	14-Jun-17	04-Feb-18	14-Jun-17		14-Jun-17 A	04-Feb-18	124d	AE-S1175	AP1220			
196	IMS.SDC.40000.02 Design		15-Jun-17	11-Oct-17	15-Jun-17		15-Jun-17 A	11-Oct-17	5d					
197	AE-C1520	Draft RFP Prep	15-Jun-17	31-Jul-17	15-Jun-17	31-Jul-17	15-Jun-17 A	31-Jul-17 A	0d		AE-C1635			
198	AE-C1660	30% Design (DBB Features)	15-Jun-17	31-Jul-17	15-Jun-17	31-Jul-17	15-Jun-17 A	31-Jul-17 A	0d		AE-C1635			
199	AE-C2030	RFP Review - SPL	15-Jun-17	16-Jun-17	15-Jun-17	16-Jun-17	15-Jun-17 A	16-Jun-17 A	0d					
200	AE-C1640	Topographic Survey	19-Jun-17	13-Sep-17	19-Jun-17	13-Sep-17	19-Jun-17 A	13-Sep-17 A	0d		AE-C1560, AE-C1700			
201	AE-C1620	Kickoff Meeting	26-Jun-17	26-Jun-17	26-Jun-17	26-Jun-17	26-Jun-17 A	26-Jun-17 A	0d		AE-C1720			
202	AE-C1720	Scoping Charrette	12-Jul-17	12-Jul-17	12-Jul-17	12-Jul-17	12-Jul-17 A	12-Jul-17 A	0d	AE-C1620				
203	AE-C1635	Draft RFP/30% Design Submittal		31-Jul-17		31-Jul-17		31-Jul-17 A	0d	AE-C1520, AE-C1660	AE-C1530, AE-C1670			
204	AE-C1530	Draft Submittal Review	01-Aug-17	03-Aug-17	01-Aug-17	03-Aug-17	01-Aug-17 A	03-Aug-17 A	0d	AE-C1635	AE-C1540, AE-C1680, AE-C1			
205	AE-C1670	30% Design (DBB Features) Review	01-Aug-17	03-Aug-17	01-Aug-17	03-Aug-17	01-Aug-17 A	03-Aug-17 A	0d	AE-C1635	AE-C2050, AE-C1540, AE-C1			
206	AE-C1679	Geotechnical Survey & Final Report	07-Aug-17	25-Sep-17	07-Aug-17	25-Sep-17	07-Aug-17 A	25-Sep-17 A	0d		AE-C1560, AE-C1700, AE-C1			
207	AE-C2050	Draft RFP/30% Design Review Conference	07-Aug-17	07-Aug-17	07-Aug-17	07-Aug-17	07-Aug-17 A	07-Aug-17 A	0d	AE-C1670	AE-C1540, AE-C1680			
208	AE-C1540	Final RFP Prep	08-Aug-17	29-Aug-17	08-Aug-17	02-Sep-17	08-Aug-17 A	02-Sep-17 A	0d	AE-C1655, AE-C1530, AE-C	AE-C1610, AE-C1615, P25			
209	AE-C1680	90% Design (DBB Features)	08-Aug-17	29-Aug-17	08-Aug-17	02-Sep-17	08-Aug-17 A	02-Sep-17 A	0d	AE-C1655, AE-C1530, AE-C	AE-C1615, P25			
210	AE-C1550	Onsite Field Review	09-Aug-17	09-Aug-17	09-Aug-17	09-Aug-17	09-Aug-17 A	09-Aug-17 A	0d	AE-C1530				
211	AE-C1655	Draft Geotech Report		28-Aug-17		28-Aug-17		28-Aug-17 A	0d	AE-C1679	AE-C1680, AE-C1540			
212	AE-C1610	Decision Point on Buy American Act		29-Aug-17		29-Aug-17		29-Aug-17 A	0d	AE-C1540	AE-C1580			
213	AE-C1615	Final RFP/90% Design Submittal		29-Aug-17		02-Sep-17		02-Sep-17 A	0d	AE-C1540, AE-C1680	AE-C1685, AE-C1690			
214	AE-C1685	Final Submittal Review	30-Aug-17	01-Sep-17	05-Sep-17	07-Sep-17	05-Sep-17 A	07-Sep-17 A	0d	AE-C1615	AE-C1560, AE-C2060			
215	AE-C1690	90% Design (DBB Features) Review	30-Aug-17	01-Sep-17	05-Sep-17	07-Sep-17	05-Sep-17 A	07-Sep-17 A	0d	AE-C1615	AE-C1700			
216	AE-C2060	Final RFP/90% Design Review Conference	05-Sep-17	05-Sep-17	11-Sep-17	11-Sep-17	11-Sep-17 A	11-Sep-17 A	0d	AE-C1685	AE-C1560			
217	AE-C1560	Corrected Final RFP Prep	16-Sep-17	25-Sep-17	12-Sep-17	25-Sep-17	12-Sep-17 A	25-Sep-17 A	0d	AE-C1685, AE-C1679, AE-C	AE-C1705			
218	AE-C1700	100% Design (DBB Features)	16-Sep-17	25-Sep-17	12-Sep-17	25-Sep-17	12-Sep-17 A	25-Sep-17 A	0d	AE-C1690, AE-C1679, AE-C	AE-C1705			
219	AE-C1705	Corrected Final RFP/100% Design Submittal		25-Sep-17		25-Sep-17		25-Sep-17 A	0d	AE-C1560, AE-C1700	AE-C1570, AE-C1710			
220	AE-C1570	Corrected Final RFP Review	26-Sep-17	26-Sep-17	26-Sep-17	29-Sep-17	26-Sep-17 A	29-Sep-17 A	0d	AE-C1705	AE-C1590			

(b) (5)

(b) (5)

FY17 IMS Program			Data Date 04-Oct-17											
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors	17	2018	2019
221	AE-C1710	100% Design (DBB Features) Review	26-Sep-17	26-Sep-17	26-Sep-17	29-Sep-17	26-Sep-17 A	29-Sep-17 A	0d	AE-C1705	AE-C1590	<div></div> <div>(b) (5)</div>		
222	AE-C1590	SRB Comment/Review/Resolutions	27-Sep-17	11-Oct-17	02-Oct-17		02-Oct-17 A	11-Oct-17	5d	AE-C1570, AE-C1710	AE-C1580, AE-C2040, AE-C2			
223	AE-C2040	IBWC Letter of Concurrence for Drainage Designs (DBB Features)		10-Oct-17				10-Oct-17	0d	AE-C1590	AE-C1580			
224	AE-C2070	Written agreement fro (b) (7)(E) and (b) (7)(E) RR on new gate design		10-Oct-17				10-Oct-17	0d	AE-C1590				
225	AE-C1580	RTA (Driven by P23 in Pre-Qual Schedule)		11-Oct-17				11-Oct-17	0d	AE-C1590, AE-C1610, AE-C	DB-S1250			
226	IMS.SDC.40000.03 Construction Procurement: Pre-Qual		12-Oct-17	05-Feb-18			12-Oct-17	05-Feb-18	77d					
227	IMS.SDC.40000.03.01 DB Solicitation & SSEB		12-Oct-17	05-Dec-17			12-Oct-17	29-Nov-17	33d					
228	DB-S1250	Solicitation Reviews	12-Oct-17	18-Oct-17			12-Oct-17	18-Oct-17	5d	AE-C1580	DB-S1270			
229	DB-S1260	Advertisement Period	19-Oct-17	17-Nov-17			19-Oct-17	17-Nov-17	30d	DB-S1270	DB-S1330			
230	DB-S1270	Advertise	19-Oct-17				19-Oct-17		0d	DB-S1250, AE-S1185	DB-S1260, DB-S1320			
231	DB-S1320	Pre-Bid Site Visit	26-Oct-17	26-Oct-17			26-Oct-17	26-Oct-17	1d	DB-S1270				
232	<div></div> <div>(b) (5)</div>													
233														
234														
235														
236														
237														
238														
239														
240														
241														
242														
243														
244														
245														
246														
247														
248														
249														
250														
251														
252														
253														
254														
255														
256														
257														
258														
259														
260														
261														
262														
263														
264														
265														

FY17 IMS Program			Data Date 04-Oct-17									17	2018	2019
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors			
266	(b) (5)											(b) (5)		
267														
268														
269														
270														
271														
272														
273														
274														
275														
276														
277	(b) (5)											(b) (5)		
278														
279														
280														
281														
282														
283														
284														
285														
286														
287														
288	(b) (5)											(b) (5)		
289														
290														
291														
292														
293														
294														
295														
296														
297														
298														
299	(b) (5)											(b) (5)		
300														
301														
302														
303														
304														
305														
306														
307														
308														
309														



FY17 IMS Program			Data Date 04-Oct-17											
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors	17	2018	2019
310	RE1120	Title Work	02-Aug-17	18-Sep-17	02-Aug-17	15-Sep-17	02-Aug-17 A	15-Sep-17 A	0d	AE-C1830	RE1130, RE1122, RE1124			
311	RE1122	UPRR Coordination			30-Aug-17	30-Aug-17	30-Aug-17 A	30-Aug-17 A	0d	RE1120				
312	RE1124	BNSF Coordination			31-Aug-17	31-Aug-17	31-Aug-17 A	31-Aug-17 A	0d	RE1120				
313	RE1130	Legal Description	19-Sep-17	21-Nov-17	18-Sep-17		18-Sep-17 A	21-Nov-17	33d	RE1120	RE1140			
314	(b) (5)													
315														
316														
317														
318														
319	IMS (b) (7)(E) 40000 Design & Procurement		02-Jun-17	07-Nov-17	02-Jun-17		02-Jun-17 A	13-Nov-17	27d					
320	(b) (5)													
321	IMS (b) (7)(E) 40000.01 A/E Solicitation & Award		02-Jun-17	07-Nov-17	02-Jun-17		02-Jun-17 A	13-Nov-17	27d					
322	(b) (5)													
323														
324														
325														
326	AE-S1115	AE Task Order - W9126G17F0015	14-Jun-17	07-Nov-17	14-Jun-17		14-Jun-17 A	13-Nov-17	41d	AE-S1075	AP1100			
327	IMS (b) (7)(E) 40000.02 Design		15-Jun-17	25-Aug-17	15-Jun-17	30-Aug-17	15-Jun-17 A	30-Aug-17 A	0d					
328	AE-C1140	Draft RFP Prep	15-Jun-17	26-Jul-17	15-Jun-17	26-Jul-17	15-Jun-17 A	26-Jul-17 A	0d	AE-C1320	AE-C1800			
329	AE-C1220	Kickoff Meeting	26-Jun-17	26-Jun-17	26-Jun-17	26-Jun-17	26-Jun-17 A	26-Jun-17 A	0d		AE-C1320			
330	AE-C1320	Scoping Charrette	28-Jun-17	28-Jun-17	28-Jun-17	28-Jun-17	28-Jun-17 A	28-Jun-17 A	0d	AE-C1220	AE-C1140			
331	AE-C1230	Geotechnical Survey	03-Jul-17	08-Jul-17	03-Jul-17	08-Jul-17	03-Jul-17 A	08-Jul-17 A	0d	ENV1110	AE-C1160, AE-C1215			
332	AE-C1240	Topographic Survey	03-Jul-17	08-Jul-17	03-Jul-17	08-Jul-17	03-Jul-17 A	08-Jul-17 A	0d		AE-C1160, AE-C1215			
333	(b) (5)													
334	AE-C1150	Draft Submittal Review	27-Jul-17	01-Aug-17	27-Jul-17	01-Aug-17	27-Jul-17 A	01-Aug-17 A	0d	AE-C1800	AE-C1160, AE-C1215, AE-C1			
335	AE-C1830	Draft RFP Review Conference	01-Aug-17	01-Aug-17	01-Aug-17	01-Aug-17	01-Aug-17 A	01-Aug-17 A	0d	AE-C1150	RE1180, RE1120, AE-C1850			
336	AE-C1160	Final RFP Prep	02-Aug-17	13-Aug-17	02-Aug-17	13-Aug-17	02-Aug-17 A	13-Aug-17 A	0d	AE-C1230, AE-C1240, AE-C	AE-C1210, AE-C1215			
337	AE-C1850	Onsite Field Review	03-Aug-17	03-Aug-17	03-Aug-17	03-Aug-17	03-Aug-17 A	03-Aug-17 A	0d	AE-C1830				
338	(b) (5)													
339														
340	AE-C1218	Final Submittal Review	14-Aug-17	16-Aug-17	14-Aug-17	16-Aug-17	14-Aug-17 A	16-Aug-17 A	0d	AE-C1215	AE-C1180, AE-C1840			
341	AE-C1213	IBWC Coordination Meeting			18-Aug-17	18-Aug-17	18-Aug-17 A	18-Aug-17 A	0d	AE-C1840				
342	AE-C1840	Final RFP Review Conference	18-Aug-17	18-Aug-17	18-Aug-17	18-Aug-17	18-Aug-17 A	18-Aug-17 A	0d	AE-C1218	AE-C1180, AE-C1820, AE-C1			
343	AE-C1180	Corrected Final RFP Prep	19-Aug-17	21-Aug-17	19-Aug-17	22-Aug-17	19-Aug-17 A	22-Aug-17 A	0d	AE-C1218, AE-C1840	AE-C1820			
344	AE-C1190	Corrected Final RFP Review	22-Aug-17	22-Aug-17	22-Aug-17	22-Aug-17	22-Aug-17 A	22-Aug-17 A	0d	AE-C1820	AE-C1730, AE-C1195, AE-C1			
345	(b) (5)													
346	AE-C1730	OC Review	23-Aug-17	25-Aug-17	23-Aug-17	25-Aug-17	23-Aug-17 A	25-Aug-17 A	0d	AE-C1190, AE-C1820	AE-C1200			
347	(b) (5)													
348	AE-C1195	Coordination with El Paso Electric			30-Aug-17	30-Aug-17	30-Aug-17 A	30-Aug-17 A	0d	AE-C1190				
349	AE-C1197	Coordination with EPWID1			30-Aug-17	30-Aug-17	30-Aug-17 A	30-Aug-17 A	0d	AE-C1190				
350	IMS (b) (7)(E) 40000.03 Construction Procurement: Unrestricted MATOC		28-Aug-17	07-Nov-17	28-Aug-17		28-Aug-17 A	13-Nov-17	27d					
351	IMS (b) (7)(E) 40000.03.01 DB Solicitation & SSEB		28-Aug-17	17-Oct-17	28-Aug-17		28-Aug-17 A	23-Oct-17	13d					
352	DB-S1090	Solicitation Reviews	28-Aug-17	30-Aug-17	28-Aug-17	30-Aug-17	28-Aug-17 A	30-Aug-17 A	0d	AE-C1200	DB-S1140			
353	DB-S1100	Advertisement Period	31-Aug-17	29-Sep-17	31-Aug-17		31-Aug-17 A	09-Oct-17	6d	DB-S1140	DB-S1150, DB-S1060			
354	DB-S1140	Advertise	31-Aug-17		31-Aug-17		31-Aug-17 A		0d	DB-S1090	DB-S1100			

FY17 IMS Program			Data Date 04-Oct-17									17	2018	2019
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors			
355	(b)(5), (b)(7)(E)													
356														
357														
358														
359														
360														
361														
362														
363														
364														
365														
366														
367														
368														
369														
370														
371														
372														
373														
374														
375														
376														
377														
378														
379														
380														
381														
382														
383														
384														
385														
386														
387	IMS (b)(7)(E) 01000 Project Management		12-Jun-17	08-Aug-18	12-Jun-17		12-Jun-17 A	08-Aug-18	212d					
388	PLAN1060	Process PRD	12-Jun-17	27-Jul-17	12-Jun-17	27-Jul-17	12-Jun-17 A	27-Jul-17 A	0d		PM1120, PM1130, PM1140, P			
389	PM1120	Project Management - SPL	12-Jun-17	08-Aug-18	12-Jun-17		12-Jun-17 A	08-Aug-18	212d	PLAN1060	PCO1020			
390	PM1130	Project Management - SWF	12-Jun-17	08-Aug-18	12-Jun-17		12-Jun-17 A	08-Aug-18	212d	PLAN1060	PCO1020			
391	PM1140	USACE Structures Coordination with IBWC	12-Jun-17	07-Nov-17	12-Jun-17		12-Jun-17 A	07-Nov-17	24d	PLAN1060	AP1130			
392	PM1150	Start PMP	12-Jun-17		12-Jun-17		12-Jun-17 A		0d		PM1160			
393	PM1160	Draft PMP	12-Jun-17	08-Aug-17	12-Jun-17	16-Aug-17	12-Jun-17 A	16-Aug-17 A	0d	PM1150	PM1170			
394	(b)(5)													
395	PM1170	Process PMP for Approval	09-Aug-17	21-Aug-17	17-Aug-17	29-Aug-17	17-Aug-17 A	29-Aug-17 A	0d	PM1160	PM1180			
396	(b)(5)													
397	(b)(5)													
398	IMS (b)(7)(E) 95000 Environmental		12-Jun-17	27-Jan-18	12-Jun-17		12-Jun-17 A	03-Feb-18	82d					
399	ENV1170	ESPs - Task Order Award	12-Jun-17	11-Aug-17	12-Jun-17	22-Aug-17	12-Jun-17 A	22-Aug-17 A	0d		ENV1210			

FY17 IMS Program			Data Date 04-Oct-17											
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors	17	2018	2019
400	ENV1230	Obtain CATEX Required for Geotech	21-Jun-17	03-Jul-17	21-Jun-17	03-Jul-17	21-Jun-17 A	03-Jul-17 A	0d		ENV1220			
401	ENV1220	CATEX Required for Geotech		03-Jul-17		03-Jul-17		03-Jul-17 A	0d	ENV1230	AE-C1420			
402	ENV1160	Waiver (DOJ, Secretary signature)	01-Aug-17	31-Aug-17	15-Aug-17	05-Sep-17	15-Aug-17 A	05-Sep-17 A	0d		ENV1200			
403	ENV1210	ESPs - Task Order Award Milestone		11-Aug-17		22-Aug-17		22-Aug-17 A	0d	ENV1170	ENV1250			
404	ENV1200	Waiver Complete		31-Aug-17		05-Sep-17		05-Sep-17 A	0d	ENV1160	ENV1250			
405	ENV1250	ESP Scope Development	01-Sep-17	29-Sep-17	06-Sep-17		06-Sep-17 A	06-Oct-17	3d	ENV1200, ENV1210	ENV1260			
406	ENV1260	ESP Contract Award Milestone		29-Sep-17				06-Oct-17	0d	ENV1250	ENV1180			
407	ENV1180	ESP Contract	30-Sep-17	27-Jan-18			07-Oct-17	03-Feb-18	120d	ENV1260	ENV1190			
408	(b) (5)													
409	(b) (5)													
410	IMS (b) (7)(E) 90000 Real Estate		19-Jul-17	17-Jan-18	19-Jul-17		19-Jul-17 A	20-Feb-18	93d					
411	RE1000	Real Estate Support - SPK	19-Jul-17	17-Jan-18	19-Jul-17		19-Jul-17 A	20-Feb-18	93d	RE1005	RE1250			
412	RE1002	Real Estate - Land Acq - SPK	19-Jul-17	02-Oct-17	19-Jul-17		19-Jul-17 A	10-Oct-17	4d					
413	RE1003	Real Estate Title Services - SPK	19-Jul-17	02-Oct-17	19-Jul-17		19-Jul-17 A	10-Oct-17	4d					
414	RE1005	Obtain BOR SUP - Far West Access	19-Jul-17	19-Sep-17	19-Jul-17	05-Sep-17	19-Jul-17 A	05-Sep-17 A	0d		RE1260, RE1000			
415	RE1095	Prepare Temporary Lease	19-Jul-17	07-Aug-17	19-Jul-17	07-Aug-17	19-Jul-17 A	07-Aug-17 A	0d	AE-C1510	RE1200			
416	RE1230	Valuation	19-Jul-17	18-Aug-17	19-Jul-17	07-Aug-17	19-Jul-17 A	07-Aug-17 A	0d		RE1250			
417	RE1200	Obtain Temporary Lease	08-Aug-17	12-Sep-17	08-Aug-17		08-Aug-17 A	16-Oct-17	8d	RE1095	RE1220, RE1210, RE1240, R			
418	RE1210	Title Work	08-Aug-17	21-Aug-17	08-Aug-17	21-Aug-17	08-Aug-17 A	21-Aug-17 A	0d	RE1200				
419	RE1220	Legal Description	08-Aug-17	12-Sep-17	08-Aug-17		08-Aug-17 A	16-Oct-17	8d	RE1200	RE1240			
420	RE1260	Real Estate Certified (Base - No Govt Staging & One Govt Access)		19-Sep-17		05-Sep-17		05-Sep-17 A	0d	RE1200, RE1005	CON1170			
421	RE1240	Possession through Condemnation (One access)	13-Sep-17	17-Jan-18			17-Oct-17	20-Feb-18	85d	RE1220, RE1200	RE1250			
422	RE1250	Real Estate Certified (Option - Govt Staging & Add'l Access)		17-Jan-18				20-Feb-18	0d	RE1240, RE1230, RE1000				
423	IMS (b) (7)(E) 40000 Design & Procurement		02-Jun-17	07-Nov-17	02-Jun-17		02-Jun-17 A	07-Nov-17	24d					
424	PROC1020	Design & Procurement Support - SPL	02-Aug-17	07-Nov-17	15-Jun-17		15-Jun-17 A	07-Nov-17	24d	AE-C1330	AP1130			
425	PROC1030	Design & Procurement Support - ERDC	02-Aug-17	07-Nov-17	15-Jun-17		15-Jun-17 A	07-Nov-17	24d	AE-C1330	AP1130			
426	PROC1040	Design & Procurement Support - SWF	02-Aug-17	07-Nov-17	15-Jun-17		15-Jun-17 A	07-Nov-17	24d	AE-C1330	AP1130			
427	IMS (b) (7)(E) 40000.01 A/E Solicitation & Award		02-Jun-17	07-Nov-17	02-Jun-17		02-Jun-17 A	07-Nov-17	24d					
428	AE-S1155	ROE-S Required		02-Jun-17		02-Jun-17		02-Jun-17 A	0d					
429	AE-S1135	Funds Receipt		12-Jun-17		12-Jun-17		12-Jun-17 A	0d		AE-S1145			
430	AE-S1125	Award A/E Base		14-Jun-17		14-Jun-17		14-Jun-17 A	0d		AE-S1145, AE-S1165			
431	AE-S1145	Award A/E Option		14-Jun-17		14-Jun-17		14-Jun-17 A	0d	AE-S1135, AE-S1125				
432	AE-S1165	AE Task Order - W9126G17F0015	14-Jun-17	07-Nov-17	14-Jun-17		14-Jun-17 A	07-Nov-17	35d	AE-S1125	AP1130			
433	IMS (b) (7)(E) 40000.02 Design		15-Jun-17	25-Aug-17	15-Jun-17	25-Aug-17	15-Jun-17 A	25-Aug-17 A	0d					
434	AE-C1330	Draft RFP Prep	15-Jun-17	25-Jul-17	15-Jun-17	25-Jul-17	15-Jun-17 A	25-Jul-17 A	0d		AE-C1870, PROC1020, PRO			
435	AE-C1450	30% Design (DBB Features)	15-Jun-17	25-Jul-17	15-Jun-17	25-Jul-17	15-Jun-17 A	25-Jul-17 A	0d		AE-C1870			
436	AE-C1860	RFP Review - SPL	15-Jun-17	05-Jul-17	15-Jun-17	05-Jul-17	15-Jun-17 A	05-Jul-17 A	0d					
437	AE-C1430	Topographic Survey	19-Jun-17	28-Jun-17	19-Jun-17	28-Jun-17	19-Jun-17 A	28-Jun-17 A	0d		AE-C1350, AE-C1470			
438	AE-C1410	Kickoff Meeting	26-Jun-17	26-Jun-17	26-Jun-17	26-Jun-17	26-Jun-17 A	26-Jun-17 A	0d		AE-C1510			
439	AE-C1420	Geotechnical Survey	06-Jul-17	07-Jul-17	06-Jul-17	07-Jul-17	06-Jul-17 A	07-Jul-17 A	0d	ENV1220	AE-C1350, AE-C1470			
440	AE-C1510	Scoping Charrette	11-Jul-17	11-Jul-17	11-Jul-17	11-Jul-17	11-Jul-17 A	11-Jul-17 A	0d	AE-C1410	RE1095			
441	AE-C1870	Draft RFP/30% Design Submittal		25-Jul-17		25-Jul-17		25-Jul-17 A	0d	AE-C1330, AE-C1450	AE-C1340, AE-C1460			
442	AE-C1340	Draft Submittal Review	26-Jul-17	28-Jul-17	26-Jul-17	28-Jul-17	26-Jul-17 A	28-Jul-17 A	0d	AE-C1870	AE-C1350, AE-C1470			
443	AE-C1460	30% Design (DBB Features) Review	26-Jul-17	28-Jul-17	26-Jul-17	28-Jul-17	26-Jul-17 A	28-Jul-17 A	0d	AE-C1870	AE-C1890, AE-C1350, AE-C1			

FY17 IMS Program			Data Date 04-Oct-17												
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors	17	2018	2019	
444	AE-C1890	Draft RFP/30% Design Review Conference	31-Jul-17	31-Jul-17	31-Jul-17	31-Jul-17	31-Jul-17 A	31-Jul-17 A	0d	AE-C1460	AE-C1350, AE-C1470, AE-C1	(b) (5)	(5)		
445	AE-C1350	Final RFP Prep	01-Aug-17	12-Aug-17	01-Aug-17	12-Aug-17	01-Aug-17 A	12-Aug-17 A	0d	AE-C1420, AE-C1430, AE-C	AE-C1400, AE-C1475				
446	AE-C1470	90% Design (DBB Features)	01-Aug-17	12-Aug-17	01-Aug-17	12-Aug-17	01-Aug-17 A	12-Aug-17 A	0d	AE-C1420, AE-C1430, AE-C	AE-C1475				
447	AE-C1920	Onsite Field Review	08-Aug-17	08-Aug-17	08-Aug-17	08-Aug-17	08-Aug-17 A	08-Aug-17 A	0d	AE-C1890					
448	(b) (5)														
449	(b) (5)														
450	AE-C1480	90% Design (DBB Features) Review	14-Aug-17	16-Aug-17	14-Aug-17	16-Aug-17	14-Aug-17 A	16-Aug-17 A	0d	AE-C1475	AE-C1490, AE-C1900				
451	AE-C1485	Final Submittal Review	14-Aug-17	16-Aug-17	14-Aug-17	16-Aug-17	14-Aug-17 A	16-Aug-17 A	0d	AE-C1475	AE-C1370				
452	AE-C1370	Corrected Final RFP Prep	17-Aug-17	21-Aug-17	17-Aug-17	21-Aug-17	17-Aug-17 A	21-Aug-17 A	0d	AE-C1485	AE-C1880				
453	AE-C1490	100% Design (DBB Features)	17-Aug-17	21-Aug-17	17-Aug-17	21-Aug-17	17-Aug-17 A	21-Aug-17 A	0d	AE-C1480	AE-C1880				
454	AE-C1900	Final RFP/90% Design Review Conference	17-Aug-17	17-Aug-17	17-Aug-17	17-Aug-17	17-Aug-17 A	17-Aug-17 A	0d	AE-C1480					
455	(b)(5),(b)(7)(E)														
456	AE-C1380	Corrected Final RFP Review	22-Aug-17	22-Aug-17	22-Aug-17	22-Aug-17	22-Aug-17 A	22-Aug-17 A	0d	AE-C1880	AE-C1740				
457	AE-C1500	100% Design (DBB Features) Review	22-Aug-17	22-Aug-17	22-Aug-17	22-Aug-17	22-Aug-17 A	22-Aug-17 A	0d	AE-C1880	AE-C1740				
458	AE-C1740	OC Review	23-Aug-17	25-Aug-17	23-Aug-17	25-Aug-17	23-Aug-17 A	25-Aug-17 A	0d	AE-C1380, AE-C1500	AE-C1390, AE-C1910				
459	(b) (5)														
460	(b) (5)														
461	IMS, (b) (7)(E) 40000.03 Construction Procurement: SB MATOC		28-Aug-17	07-Nov-17	28-Aug-17		28-Aug-17 A	07-Nov-17	24d						
462	IMS, (b) (7)(E) 40000.03.01 DB Solicitation & SSEB		28-Aug-17	17-Oct-17	28-Aug-17		28-Aug-17 A	17-Oct-17	9d						
463	DB-S1160	Solicitation Reviews	28-Aug-17	30-Aug-17	28-Aug-17	30-Aug-17	28-Aug-17 A	30-Aug-17 A	0d	AE-C1390	DB-S1210				
464	DB-S1170	Advertisement Period	31-Aug-17	29-Sep-17	31-Aug-17	02-Oct-17	31-Aug-17 A	02-Oct-17 A	0d	DB-S1210	DB-S1230, DB-S1240				
465	DB-S1210	Advertise	31-Aug-17		31-Aug-17		31-Aug-17 A		0d	DB-S1160	DB-S1170				
466	DB-S1240	Pre-Bid Site Visit	08-Sep-17	08-Sep-17	08-Sep-17	08-Sep-17	08-Sep-17 A	08-Sep-17 A	0d	DB-S1170					
467	(b) (5)														
468	DB-S1180	SSEB	02-Oct-17	06-Oct-17	03-Oct-17		03-Oct-17 A	06-Oct-17	3d	DB-S1230	DB-S1190, DB-S1220				
469	(b)(5),(b)(7)(E)														
470	(b)(5),(b)(7)(E)														
471	(b)(5),(b)(7)(E)														
472	(b)(5),(b)(7)(E)														
473	(b)(5),(b)(7)(E)														
474	(b)(5),(b)(7)(E)														
475	(b)(5),(b)(7)(E)														
476	(b)(5),(b)(7)(E)														
477	(b)(5),(b)(7)(E)														
478	(b)(5),(b)(7)(E)														
479	(b)(5),(b)(7)(E)														
480	(b)(5),(b)(7)(E)														
481	(b)(5),(b)(7)(E)														
482	(b)(5),(b)(7)(E)														
483	(b)(5),(b)(7)(E)														
484	(b)(5),(b)(7)(E)														
485	(b)(5),(b)(7)(E)														
486	(b)(5),(b)(7)(E)														
487	(b)(5),(b)(7)(E)														
488	(b)(5),(b)(7)(E)														



FY17 IMS Program			Data Date 04-Oct-17								
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors
489	(b) (5)										17
490											2018
491											2019
492											
493											
494											
495											
496	IMS.RGV RGV Gates - Phase 2		01-Jun-17	09-Aug-19	12-Jun-17		12-Jun-17 A	13-May-20	654d		
497	IMS.RGV.01000 Project Management		01-Jun-17	14-Nov-17	12-Jun-17		12-Jun-17 A	27-Apr-20	641d		
498	(b) (5)										
499	PM1310	Start PMP			13-Jun-17		13-Jun-17 A		0d	PM1300	PM1320
500	PM1320	Draft PMP			13-Jun-17		13-Jun-17 A	11-Oct-17	5d	PM1310	PM1330
501	PLAN1000	Process PRD	01-Jun-17	10-Aug-17	01-Jul-17		01-Jul-17 A	14-Nov-17	28d		PLAN1010, PLAN1005
502	(b) (5)										
503											
504											
505											
506											
507	IMS.RGV.95000 Environmental				29-Jun-17		29-Jun-17 A	20-May-19	406d		
508	ENV1490	ESPs - Task Order Award			29-Jun-17	22-Aug-17	29-Jun-17 A	22-Aug-17 A	0d		ENV1530
509	ENV1530	ESPs - Task Order Award Milestone				22-Aug-17		22-Aug-17 A	0d	ENV1490	ENV1570
510	ENV1480	Waiver (DOJ, Secretary signature) - All RGV			31-Aug-17		31-Aug-17 A	31-Jul-18	301d		ENV1520
511	(b) (5)										
512											
513											
514											
515											
516											
517											
518											
519											
520	IMS.RGV.91000 Strategic Communications		19-Jul-17	09-Aug-19	19-Jul-17		19-Jul-17 A	15-Nov-19	531d		
521	SC1020	Initiate Congressional, State and Local Govt Engagement	19-Jul-17	24-Aug-17	19-Jul-17		19-Jul-17 A	27-Oct-17	17d		
522	RE3376	Develop outreach strategy	02-Aug-17	27-Feb-19	24-Jul-17		24-Jul-17 A	06-Oct-17	3d		RE3386
523	(b) (5)										
524											
525											
526											
527											
528											
529											
530											
531											
532											



FY17 IMS Program			Data Date 04-Oct-17											
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors	17	2018	2019
577														
578														
579														
580														
581														
582														
583														
584														
585														
586														
587														
588														
589														
590														
591														
592														
593														
594														
595														
596														
597														
598														
599														
600														
601														
602														
603														
604														
605														
606														
607														
608														
609														
610														
611														
612														
613														
614														
615														
616														
617														
618														
619														
620														
621														
622														

(b) (5)

(b) (5)

(b) (5)

FY17 IMS Program			Data Date 04-Oct-17											
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors	17	2018	2019
623	(b) (5)											(b) (5)	(5)	
624														
625														
626														
627														
628														
629														
630														
631														
632														
633														
634														
635														
636														
637														
638														
639														
640														
641														
642														
643														
644														
645														
646														
647														
648														
649														
650														
651														
652														
653														
654														
655														
656														
657														
658														
659														
660														
661														
662														
663														
664														
665														
666														
667														



FY17 IMS Program			Data Date 04-Oct-17											
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors	17	2018	2019
668		<div>(b) (5)</div>												
669														
670														
671														
672														
673														
674														
675														
676														
677														
678														
679														
680														
681														
682														
683														
684														
685														
686														
687														
688														
689														
690														
691														
692														
693														
694														
695														
696														
697														
698														
699														
700														
701														
702														
703														
704														
705														
706														
707														
708														
709														
710														
711														
712														

(b) (5)

FY17 IMS Program			Data Date 04-Oct-17											
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors	17	2018	2019
713														
714														
715														
716														
717														
718														
719														
720														
721														
722														
723														
724														
725														
726														
727														
728														
729														
730														
731														
732														
733														
734														
735														
736														
737														
738														
739														
740														
741														
742														
743														
744														
745														
746														
747														
748														
749														
750														
751														
752														
753														
754														
755														
756														
757														
758														

(b) (5)

FY17 IMS Program			Data Date 04-Oct-17											
#	Activity ID	Activity Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Start	Finish	Remaining Duration	Predecessors	Successors	17	2018	2019
759	(b) (5)											(b) (5)	(b) (5)	
760														
761														
762														
763														
764														
765														
766														
767														
768														
769														
770														
771														
772														
773														
774														
775														
776														
777														
778														
779														
780														
781														
782														
783														
784														
785														
786														
787														
788														
789														
790														
791														
792														
793														
794														
795														
796														
797														
798														
799														

---

From:

To:

Cc:

(b)(6);(b)(7)(C)

Bcc:

Subject: FW: TO 17 RGV- (b)(7)(E) Floodwall Construction Project ( (b)(7)(E) Miles) 100% Submittal Package

Date: Thu Oct 05 2017 18:10:23 EDT

Attachments: RGV (b)(7)(E) \_Comments\_100%\_LastName, FirstName.doc

---

Gentlemen,

Please see the link below for the design set.

From: (b) (6)

Sent: Thursday, October 05, 2017 9:24:04 AM

To: (b)(6);(b)(7)(C) (b) (6) ; (b)(6);(b)(7)(C)  
(b)(6);(b)(7)(C) ; (b) (6) TACKETT, ASHLEY A.; (b) (6)  
(b) (6) (b)(6);(b)(7)(C) ; (b) (6)  
(b) (6)

Cc: (b) (6)  
(b) (6)

Subject: TO 17 RGV (b)(7)(E) Floodwall Construction Project (b)(7)(E) Miles) 100% Submittal Package

All,

The 100% RFP submittal for RGV (b)(7)(E) Flood Wall Construction is available for your review and comment. You can download the RFP document, Drainage Reports, and HEC-RAS models by clicking the links below.

RFP Document

(b)(7)(E)

Drainage Reports:

(b)(7)(E)

HEC-RAS models:

(b)(7)(E)

Geotechnical Report

(b)(7)(E)

Please provide comments by COB 8 Oct 2017. Comments should be entered into Dr. Checks. If Dr. Checks is not available, you can enter your comments into the attached matrix and return to me by the deadline. 10 Oct 2017 is scheduled for the design review conference call. Details and number will follow.

USACE/CBP, please forward to stakeholders as you see fit.

Let me know if you have any questions or problems accessing the submittal.

Thank you,

(b) (6) PE | Civil Engineer III | Michael Baker International  
1501 LBJ Fwy Suite 650 Dallas, TX 75234 | [O] 469-801-8521  
(b) (6) | www.mbakertnl.com



## RFP REVIEW COMMENTS

* DESIGN MEMO * ENV IMPACT STATEMENT * PLANS & SPECIFICATIONS * REPORT * OTHER _____ * RFP (XX %)_____			* ENGR & CONST CE_ * OPERATIONS CE_ * REAL ESTATE CE_ * CONTRACTING CE_ * ENVIRO CE_ * PROJ MNGT * OBP_____ * CBP_____ * SBI_____		* CE-OC__
PROJECT:			LOCATION:		ACTION A-CONCUR D-DO NOT CONCUR
REVIEWER:			DATE:		ANNOTATED BY
CMT. NO.	PARA OR DWG NO.	COMMENT (TYPE OR PRINT)	ACTION	Annotated by:	
1					
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					

---

From:

To:

Cc:

Bcc:

Subject: RE: CBP Safety Inspection / Prototype

Date: Thu Oct 05 2017 17:07:41 EDT

Attachments:

---

Thanks, (b)(6); (b)(7)(C)

Also thanks to (b)(6);(b)(7)(C)

Regards,

G2

(b)(6);(b)(7)(C)(w)

(b)(6);(b)(7)(C)(m)

(b)(6);(b)(7)(C)

Excel as a trusted strategic partner enhancing Border Patrol's proud legacy.

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 05, 2017 2:06 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: CBP Safety Inspection / Prototype

I requested for (b)(6);(b)(7)(C) to coordinate a visit from the local CBP Safety Officer to come inspect our site. Today was his visit.

We had (b)(6);(b)(7)(C) a member of our team focusing on safety, walk with (b)(6);(b)(7)(C) Their inspection just finished.

(b)(6);(b)(7)(C) response was that everyone is doing a great job out here, nothing of great significance worth mentioning. He wished all projects looked like this.

I requested he put a report together and get it out to us.

The results of this inspection is solely because of (b)(6);(b)(7)(C)

Awesome job you three!!

(b)(6);(b)(7)(C)

Eastern Corridors Director  
Border Patrol and Air Marine Operations  
Program Management Office  
Facilities Management and Engineering

Mobile: (b)(6);(b)(7)(C)

Email: (b)(6);(b)(7)(C)



---

From:

To:

(b)(6);(b)(7)(C)

Cc:

Bcc:

Subject: RE: URGENT - DHS Contract Notification W9126G-17-F-0179 / (b) (7)(E)

(b)(7)(E)

Date: Thu Oct 05 2017 15:30:47 EDT

Attachments:

---

Thanks all....just sent up to Budget leadership ((b)(6);(b)(7)(C))are cc'ed on the e-mail)

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 5, 2017 3:20 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: RE: URGENT - DHS Contract Notification W9126G-17-F-0179 / (b) (7)(E)

(b) (7)(E)

Looks good to me – thank you

(b)(6);(b)(7)(C)

Chief, Financial Management Branch

Border Patrol & Air and Marine Program Management Office (BPAM PMO)

Facility Management & Engineering

Office: (b)(6);(b)(7)(C)

Mobile: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

[Click Here](#) to view the FMB team listed with areas of responsibility.

[Click Here](#) to view the PRR tracker.

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 05, 2017 12:17 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: RE: URGENT - DHS Contract Notification W9126G-17-F-0179 / (b) (7)(E)

(b) (7)(E)

Thanks (b)(6);(b)(7)(C). I also added one last phrase to the end of the bullet (b) (5) (which (b)(6);(b)(7)(C) also concurred with as well in an e-mail to (b)(6);(b)(7)(C)). Anyone please let me know of concerns in the next 5-10 minutes...

Current IAA Synopsis:

(b) (5), (b) (7)(E)

(b) (5), (b) (7)(E)

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 5, 2017 3:03 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: RE: URGENT - DHS Contract Notification W9126G-17-F-0179 / (b) (7)(E)

(b) (7)(E)

Looks good

(b)(6);(b)(7)(C)

Director, Business Operations Division

Border Patrol & Air and Marine Program Management Office

Facilities Management and Engineering

Office of Facilities and Asset Management

Mobile: (b)(6);(b)(7)(C)

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 05, 2017 2:59 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

Subject: RE: URGENT - DHS Contract Notification W9126G-17-F-0179 /

(b) (7)(E)

(b) (7)(E)

Importance: High

All,

Based on that additional information with regards to the timeline, please review, update or concur the below ASAP....

Current IAA Synopsis:

(b) (5), (b) (7)(E)

(b) (5), (b) (7)(E)

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 5, 2017 2:51 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: RE: URGENT - DHS Contract Notification W9126G-17-F-0179 / (b) (7)(E)

(b) (7)(E)

See attached.

(b)(6);(b)(7)(C)

Director, Business Operations Division

Border Patrol & Air and Marine Program Management Office

Facilities Management and Engineering

Office of Facilities and Asset Management

Mobile: (b)(6);(b)(7)(C)

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 05, 2017 2:12 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: RE: URGENT - DHS Contract Notification W9126G-17-F-0179 / (b) (7)(E)

(b) (7)(E)

When the original IAA was obligated, when any mods were done and when plans changed to fund (b)(7)(E) design due to (b) (7)(E) cost being more than originally estimated.

(b)(6);(b)(7)(C)

OFAM Budget Officer

Business Operations Div. - Financial Mgmt. Branch

U.S. Customs & Border Protection

Phone: (b)(6);(b)(7)(C)

Mobile:

---

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 05, 2017 2:05:59 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

Subject: RE: URGENT - DHS Contract Notification W9126G-17-F-0179 / (b) (7)(E)

(b) (7)(E)

(b)(6);(b)(7)(C) – Can you specify what dates you are looking for?

(b)(6);(b)(7)(C)

Director, Business Operations Division

Border Patrol & Air and Marine Program Management Office

Facilities Management and Engineering

Office of Facilities and Asset Management

Mobile: (b)(6);(b)(7)(C)

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 05, 2017 2:03 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: RE: URGENT - DHS Contract Notification W9126G-17-F-0179 / (b)(7)(E)

(b)(7)(E)

I see that the separate SOW attachment is different than the SOW included in the IAA .pdf file for projects identified and POP and option year's, as well as overall cost. When was this separate SOW submitted, if ever.

The Word document file name indicated this is an IAA, but only contains an SOW, so we'll need the original IAA .pdf document.

The .pdf file appears to be the mod that was processed on 09/28 and signed by (b)(6);(b)(7)(C) (b)(5) for (b)(7)(E) so I'll speak with her to better understand this from a Procurement perspective.

We still need dates provided in the summary document.

Thanks,

(b)(6);(b)(7)(C)

OFAM Budget Officer

Business Operations Div. - Financial Mgmt. Branch

U.S. Customs & Border Protection

Phone: (b)(6);(b)(7)(C)

Mobile:

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 05, 2017 1:18:31 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

Subject: RE: URGENT - DHS Contract Notification W9126G-17-F-0179 / (b)(7)(E)

(b)(7)(E)

Original IAA and mod attached.

(b)(6);(b)(7)(C)

Director, Business Operations Division

Border Patrol & Air and Marine Program Management Office

Facilities Management and Engineering

Office of Facilities and Asset Management

Mobile: (b)(6);(b)(7)(C)

---

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 05, 2017 12:51 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: RE: URGENT - DHS Contract Notification W9126G-17-F-0179 /

(b) (7)(E)

(b) (7)(E)

All,

(b)(6);(b)(7)(C) is heading to the airport so I am passing along her comments/concern....

Based on the meeting that we had with DHS and CBP, we will need to be a bit more specific with providing dates in the history section to really get them a timeline of what was submitted when starting with the IAA.

(b)(6);(b)(7)(C)



(b)(6);(b)(7)(C)

---

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 5, 2017 12:32 PM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: RE: URGENT - DHS Contract Notification W9126G-17-F-0179 / (b) (7)(E)

(b) (7)(E)

See below for write up. We are pulling the other requested docs now – wanted to get this over you now though. Stay tuned.

IAA Synopsis:

(b) (5), (b) (7)(E)

(b)(6);(b)(7)(C)

Director, Business Operations Division

Border Patrol & Air and Marine Program Management Office

Facilities Management and Engineering

Office of Facilities and Asset Management

Mobile: (b)(6);(b)(7)(C)

-----Original Appointment-----

From: (b)(6);(b)(7)(C)

Sent: Thursday, October 05, 2017 10:31 AM

To: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Subject: URGENT - DHS Contract Notification W9126G-17-F-0179 / (b) (7)(E)

(b) (7)(E)

When: Thursday, September 28, 2017 10:30 AM-11:00 AM (UTC-05:00) Eastern Time (US & Canada).

Where: (b)(7)(E) - Call-In (b) (7)(E) PIN (b) (7)(E) (Host Code: (b) (7)(E))

From:

(b)(6);(b)(7)(C)

To:

(b)(6);(b)(7)(C)

(b)(6)

(b)(6)

(b)(6)

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

(b)(6)

(b)(6)

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

(b)(6)

(b)(6)

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)

Cc:

Bcc:

Subject:

Meeting with IBWC on 10-02-17 re: Wall planning

Date:

Thu Oct 05 2017 15:06:46 EDT

Attachments:

All,

On Monday October 2nd, (b)(6);(b)(7)(C) myself and representatives of the Corps, Michael Baker and IBWC including Jose Nunez and Dr Unni met to discuss the technical approach/assumptions for the hydraulic modeling to be done in RGV from (b)(7)(E) (i.e. areas w/o levees). During the meeting we also discussed the status of the wall replacement projects. Provided below is a summary of the meeting highlights and action items. (b)(6);(b)(7)(C) please feel free to comment/edit.

1. Baker and IBWC agreed on the technical approach and key assumptions for conducting the hydraulic modeling of our proposed fence alignments. Baker has developed a white paper that summarizes these items in more detail. Baker is going to revise (minor) the white paper to reflect the

technical discussions and then send to IBWC for their final review and concurrence (i.e. email from Dr Unni).

2. IBWC indicated that the biggest technical objection (b) (5), (b) (7)(E)

3. Baker is still developing the schedule for their hydraulic modeling efforts but estimated that they would complete their initial analyses by mid-November.

4. IBWC confirmed that they were good with the proposed drainage designs associated with the San Diego, (b)(7)(E) projects. They told Baker they would send them a letter stating as such.

5. (b) (5), (b)(6); (b)(7)(C)

Overall a good meeting. Everyone was cooperative and most importantly I believe Baker got all their questions answered as far as their modeling efforts are concerned.

Best,

(b)(6);(b)(7)(C)

(b)(6);(b)(7)(C) P.E., PMP, Chief Engineer

Border Patrol & Air and Marine (BPAM) PMO

LMI Contractor

Mobile: (b)(6);(b)(7)(C)

(b)(6);(b)(7)(C)