

From:

(b)(6); (b)(7)(C)

To:

(b)(7)(E)

Cc:

Bcc:

Subject: RE: Trip report: 07/18-07/22/16; El Paso and Tucson

Date: Tue Jul 26 2016 11:04:27 EDT

Attachments:

thx

From: (b)(6); (b)(7)(C)

Sent: Monday, July 25, 2016 8:44 AM

To: (b)(6); (b)(7)(C)

(b)(6); (b)(7)(C)

Cc: (b)(6); (b)(7)(C)

Subject: Trip report: 07/18-07/22/16; El Paso and Tucson

July 18th-travel to El Paso from DC

July 19th

· Met with new BPFTI TI PM/COR (b)(6); (b)(7)(C)

· Visited (b)(7)(E) fence segment to view the drainage lift gates. Provided (b)(6); (b)(7)(C) with a recommendation (b)(5), (b)(7)(E)

(b)(5), (b)(7)(E)

· Participated in an on-site meeting with Border Patrol and BPFTI personnel to discuss the TxDot (b)(7)(E) highway loop project and its impacts on the (b)(7)(E) fence segment (several proposed bridge abutments impact the current fence). Since TxDot is planning to (b)(5), (b)(7)(E) during their construction activities, we agreed to request that they shift the location of the fence (b)(7)(E)

(b)(7)(E)

(b)(7)(E) TxDot to accommodate this request). The land is federally owned and managed by IBWC. I am following up with IBWC to see if they concur with the alignment adjustment before we formally request TxDot to implement this solution (b)(5)

(b)(5), (b)(7)(E)

Participated in the weekly (b)(7)(E) fence replacement project review meeting at the (b)(7)(E) BPS. The meeting was attended by the contractor, BP, BPFTI and Corps representatives. The majority of the meeting was focused on the contractor's actions needed to regain lost schedule time as the contractor is approximately 2 months behind and NTP was issued ~3-months ago. The contractor assigned a new superintendent (b)(5) (b)(6) led the meeting and clearly communicated the government's expectations moving forward. After the meeting at the BPS, I traveled to the project site to observe the construction activities completed to date. (b)(7)(E) (b)(7)(E) the staging area is set up and fully functional; and the (b)(7)(E) project site has been constructed and is only awaiting the placement of the aggregate paving surface. It's apparent that this contractor is essentially serving as a Construction Manager and subbing all of the work out, which means (b)(5)

July 20th-travel from ELP to Tucson (also reviewed (b)(7)(E) pre-final D/B RFP package)

July 21st

Participated in the (b)(7)(E) fence replacement Pre-Final D/B RFP review meeting at the (b)(7)(E) BPS as well as a site visit to field check the design drawings associated with the (b)(7)(E) miles of fence replacement. Attendees included representatives of Border Patrol, USACE, Michael Baker and me.

o No significant issues or concerns were identified with the drawings. All previous comments were addressed. I caught a few discrepancies but nothing major. Overall, Baker has done a great job of pulling together the "30% design" package for the D/B RFP.

o The site visit with DHS S&T on the 20th reportedly went well (b)(5), (b)(7)(E)  
A follow-up call is planned with DHS S&T on the 26th to discuss the timing/logistics (b)(5), (b)(7)(E)

o Border Patrol requested (b)(5), (b)(7)(E)

(b)(5), (b)(7)(E)

o Baker conducted a site visit (b)(7)(E) the existing fence on July 20th with representatives of CILA. No new obstructions/connections to the existing fence were observed. They also met with the local Mexican power company and obtained POC info as far as coordinating the temporary shut-down of power service (b)(7)(E) in proximity to a couple of adjacent overhead powerlines in Mexico (b)(7)(E).

o Baker is due to submit their final deliverable to the Corps by August 4th but is going to try to do so earlier. The Corps is targeting August 10th to release the RFP to the MATOC short-listed firms.

July 22nd-travel back to DC

(b)(6); (b)(7)(C) P.E., PMP, Chief Engineer

LMI

Mobile: (b)(6); (b)(7)(C)

(b)(6); (b)(7)(C)

---

From:

To:

Cc:

Bcc:

Subject: RE: My schedule next week

Date: Mon Jul 11 2016 14:26:15 EDT

Attachments:

---

copy

From: (b)(6); (b)(7)(C)

Sent: Saturday, July 09, 2016 6:14 PM

To: (b)(6); (b)(7)(C)

Subject: My schedule next week

I'm heading to SAT on Monday on LMI's dime to meet with our Air Force client. I extended my stay a day to meet with (b)(6); (b)(7)(C) TxDOT and their Engineers regarding proposed road improvements in (b)(7)(E) that could adversely impact our border fence. The meeting is on Tuesday. I return to DC on Wednesday and then head to Miami on Thursday for a long-weekend (b)(6); (b)(7)(C)

I will run both (b)(7)(E) fence calls this week from the road.

Best,

(b)(6); (b)(7)(C)

(b)(6); (b)(7)(C) P.E.

Program Director

Resource Management Division

LMI

7940 Jones Branch Drive

McLean, VA 22102

Office: (b)(6); (b)(7)(C)

Cell: (b)(6); (b)(7)(C)

Complex Problems. Practical Solutions.  
[www.lmi.org](http://www.lmi.org)

From:

To:

(b)(6); (b)(7)(C)

(b) (6)

(b) (6)

(b)(6); (b)(7)(C)

(b)(6); (b)(7)(C)

Cc:

Bcc:

Subject:

RE: CIR Biweekly Fence IPT

Date:

Fri Jul 01 2016 09:46:04 EDT

Attachments:

draft replacement fence charter v2.0.docx

CWEmbed1.doc

Program mgmt plan v 2.0.docx

All

We will be referring to the attached documents on today's conference call

Thanks

(b)(6); (b)(7)(C)

-----Original Appointment-----

From: (b)(6); (b)(7)(C)

Sent: Thursday, June 23, 2016 3:10 PM

To: (b)(6); (b)(7)(C)

(b) (6)

(b)(6); (b)(7)(C)

Subject: CIR Biweekly Fence IPT

When: Friday, July 1, 2016 1:00 PM-2:00 PM (UTC-05:00) Eastern Time (US & Canada).

Where: (b)(7)(E) PIN: (b)(7)(E)

Biweekly coordination meeting.

Attachments below from our previous discussion held 6/7/16:

<< File: Comprehensive Immigration Reform Act Fence Replacement Program Management Plan\_comments.docx >> << File: draft replacement fence charter v1 0.docx >> << File: PMBOK Third Edition excerpt.pdf >> <<draft replacement fence charter v2.0.docx>> <<Program mgmt plan v 2.0.docx>>

(b) (5)



(b) (5)

(b) (5)

(b) (5)

(b) (5)

(b) (5)

(b) (5)

(b) (5)

(b) (5)



(b) (5)

(b) (5)

(b) (5)

(b) (5)

(b) (5)