

CONTAINS CONFIDENTIAL BUSINESS INFORMATION NOT SUBJECT TO DISCLOSURE UNDER FOIA

June 3, 2022

By Electronic Mail

Mary E. Greene
Director
Air Enforcement Division
Office of Civil Enforcement
U.S. Environmental Protection Agency
William Jefferson Clinton Building
1200 Pennsylvania Avenue, NW
Mail Code: 2201A
Washington, DC 20460

Re: June 2022 Update to Response to April 24, 2020 Letter from the U.S. Environmental

Protection Agency

Dear Ms. Greene:

Birla Carbon USA, Inc. ("Birla" or the "Company") submits this letter as the twenty fifth update to its May 22, 2020 response to the April 24, 2020 letter it received from the U.S. Environmental Protection Agency ("EPA" or the "Agency") regarding force majeure notices the Company submitted on March 16 and 18, 2020 in anticipated noncompliance with obligations under the Consent Decree between the United States of America, the Louisiana Department of Environmental Quality ("LDEQ"), the Kansas Department of Health and Environment ("KDHE"), and Columbian Chemicals Company. Consent Decree, *United States et al. v. Columbian Chem. Co.*, No. 6:17-cv-01661-RGJ-CBW (W.D. La. June 11, 2018).

Please note that this letter and certain attachments to this letter include confidential business information ("CBI") and are marked as such. Documents marked for CBI are entitled to confidential treatment under 40 C.F.R. Part 2, Subpart B, and are not subject to disclosure under the Freedom of Information Act ("FOIA"), 5 U.S.C. § 552. We ask that LDEQ and KDHE similarly treat this as CBI under their analogous state laws. ¹

_

¹ Certain attachments to this letter include CBI, which Birla has designated as such with the stamp "CONFIDENTIAL BUSINESS INFORMATION NOT SUBJECT TO DISCLOSURE UNDER FOIA." Based on a review of relevant LDEQ Birla Carbon USA, Inc.

I. North Bend

Since our last update, commissioning work is ongoing at North Bend for the installed equipment required under the Consent Decree. Additionally, Birla's application to modify North Bend's Title V operating permit to include consent decree applicable requirements remains under review with LDEQ. Currently, due to the delays associated with COVID-19, Birla's vendor for the seawater scrubber system and SCR units continues to estimate a two-to-four month delay for various components of the scrubber system. *See* Confidential Attachment 1. The reactor vent scrubber system components have been received and delivered onsite. However, due to delays associated with the global integrated circuit chip shortage and global supply chain issues, the estimated reactor vent scrubber system completion date has been projected to be sometime in early 2023. *See* Confidential Attachment 1.

As discussed in our last update, the mechanical and electrical contractors completed their final construction activities in February 2022. Currently, the AQCS CEMS certification testing (RATA testing) has been scheduled for June 7, 2022, following the resolution of the NOx analyzers issues discussed in our prior updates. *See* Confidential Attachment 1. During commissioning, it was found that the duct burners, necessary to maintain the required heat loaded needed for the selective catalytic reduction (SCR) units to operate correctly during periods of reduced plant operation, were not working as designed. This issue is being investigated with the project team and the system vendor. At this time, the system vendor estimates that recommended modifications to the design of the SCR units to be finalized by June 30,2022, with continuous operations for the absorber and SCR by July 15, 2022. *See* Attachment 2.

The current estimated reactor vent scrubber system completion date is projected to be sometime in early 2023. See Confidential Attachment 1. As discussed in our recent updates, the global integrated circuit chip shortage also continues to affect shipment by Birla's vendor of the specialized new ignitors and control equipment associated with the SCRs and reactor vent scrubber system. See Confidential Attachment 1. The global chip shortage and supply chain issues continue to affect shipment of ignitors and control equipment as well as the digital control system hardware. Birla and the Engineer of Record are working to improve the schedule wherever possible, and are working with vendors to mitigate the potential impact of any delays in shipment. See Confidential Attachment 1. Birla continues to note that the projected completion date remains fluid.

II. Hickok

Hickok² is in continuous operations under the Consent Decree and is meeting its Consent Decree obligations as of June 12, 2021.

We will update you with more details as they become available. Please contact David Buente at 202-255-8684 or dbuente@sidley.com if you have any questions in the meantime.

regulations, La. Admin. Code tit. 33, pt. I, § 501(A), Birla understands that it must submit any CBI via mail or delivery to LDEQ and not electronically. At this time, Birla is providing the entire submittal to EPA and KDHE, and will separately submit the letter and its attachments to LDEQ.

² Kansas State I.D. No. 0670007.

Sincerely,

Randy Waskul

Randyd Ward

Global Director, Health, Safety & Environmental

CC: Kellie Ortega, U.S. EPA (by email)

Patrick Foley, U.S. EPA (by email)

Chris Williams, U.S. EPA (by email)

Carlos Evans, U.S. EPA Region 6 (by email)

Emad Shahin, U.S. EPA Region 6 (by email)

Bill Peterson, U.S. EPA Region 7 (by email)

Tracey Casburn, U.S. EPA Region 7 (by email)

Alex Chen, U.S. EPA Region 7 (by email)

Thomas Mariani, U.S. DOJ (by email)

Eli Quinn, U.S. DOJ (by email)

Connie Ellis, KDHE (by email)

Kate Gleeson, KDHE (by email)

Deidre Johnson, LDEQ (by FedEx)

David Buente, Sidley Austin LLP (by email)

Allen Braddock, Sidley Austin LLP (by email)

Enclosures: Confidential Attachment 1 - 2022 - 06 - 01 - North Bend - Letter from Engineer of

Record

Attachment 2 - 2022 - 06 - 02 - North Bend - Email Correspondence from Project

Manager

CONFIDENTIAL ATTACHMENT 1

2022-06-01 - North Bend -Letter from Engineer of Record Attn: Mark B. Vannice, PE, Project Director Birla Carbon USA, Inc. Regional Office Marietta 1800 West Oak Commons Ct Marietta, GA 30062

Letter: BC-025

Re: Purchase Order No. 2300002188; Notice of Force Majeure Event Update – Status as of May 4TH, 2022

Dear Mr. Vannice:

Reference is made the above Purchase Order and the Professional Services Terms and Conditions (Agreement) and Letters BC-001 dated May 13 h, 2020, and BC-002 dated June 17 h, 2020. Terms not otherwise defined herein shall have the meaning assigned to them in the Agreement.

In accordance with Article 12(a) of the Agreement Engineer is providing Owner an update to the Force Majeure Event notice of May 13th, 2020. The Force Majeure Event is primarily the domino effect of uncontrolled delays and disruption of the global supply chain the Owner is experiencing from its Vendors supplying material and equipment to the Facility project; and secondarily the potential delay caused by disruptions in the available services to, and mobility of, Engineers' staff. The delays and disruptions to the supply chain as we are informed by notices from the Vendors to you are caused by impacts of the COVID-19 epidemic on the manufacture of materials and equipment. These delays are outside the control and without the fault of Engineer. To the extent these delays experienced by the Vendors affects the timely delivery of our Work that depends on inputs of information and ultimately delivery to the Facility in accordance with the Schedule, we are, or likely will be, seeking extensions on the Schedule for a time reasonably necessary to overcome the effect of the delay and additional compensation as appropriate. We are to the extent possible undertaking reasonable measures to make up for time lost caused by the delay and assisting Owner, to the extent possible, mitigating Vendor impacts.



June 1st, 2022 Mr. Mark Vannice Page 2

As of November 3rd, 2020, we are informed by Owner's Vendor incurring delays of anywhere from two (2) to four (4) months for various components of the AQCS due to the lack of access to manufacturing facilities in connection with the restrictions related to the COVID-19 virus. Additionally, the absorber manufacturer contracted by a Force Majeure claim as of March 2nd, claiming a two week delay due to the extreme cold weather event in February and Covid impacts. Delays in delivery of equipment have directly affected the project schedule. Currently we are still awaiting the VFDs for the combustion blower motors, which is directly impacting progress.

In addition, Owner's Vendor delayed their hydrotest dates until January 18th and 29 h, 2021, causing a delay of the delivery of the HRSG until March 3rd, 2021. This was over two months past the original delivery date.

A new priming system skid has been sourced after the original vendor backed out of their contract due to the death of the company Principal and Covid 19 impacts. The new vendor, delivered the skid in August of 2021, an approximate slip of more than four months over the original delivery date of April 1st.

Additionally, the entire North Bend plant was evacuated the week of August 24 h, 2020, due to two named storms, Hurricane Laura and Tropical Storm Marco.

Also, the entire North Bend facility was evacuated again October 8th – 11th, 2020 for Hurricane Delta. This evacuation had initially delayed the piling contractor and they had issued a Force Majeure notice for this event. The piling is now complete, and this has been incorporated into the current schedule.

Another extreme weather event that impacted the project was the record cold in February 2021. The site was closed Feb $15^{th} - 17^{th}$ due to local roads being closed restricting access to the site. Additionally, we did close the site a few days in April due to lightning, but contractors worked Saturdays to mitigate.

On August 27 h, 2021, the site began preparing for Hurricane Ida. The site was evacuated August 28th through the 30th. The trade contractors were not able to restaff the job fully immediately due to large portions of their staff having been directly impacted by the hurricane and that were not able to return immediately after the storm. Additionally, the reduced availability and higher prices for fuel and accommodations in the area affected the availability of craft labor.



June 1st, 2022 Mr. Mark Vannice Page 3

These potential delays by the Vendors and the weather-related evacuations and closures of the site translates to a corresponding delay affecting the Engineer's Schedule that is also outside the control and without fault of Engineer. Engineer is taking every effort to overcome or mitigate the potential delays and will keep you informed as further information becomes available, so that we can work together cooperatively to address any problems that may arise on your Facility project.

The AQCS project schedule was significantly impacted by Hurricane Ida. Ida had a significant effect on the availability of manpower. The impact from Ida has delayed the project by at least 4 weeks. The execution of the outages was rearranged to mitigate the lost time due to Ida.

The AQCS CEMS certification is scheduled to begin on June 7th. The Teledyne NOx analyzer issues have been resolved. The major remaining equipment issue is the inability of the duct burners to operate successfully at all loads. We are working with on a solution. Emissions testing can commence once the duct burner issues are resolved.

The vent scrubber project is experiencing delays due to late equipment deliveries. The delivery of the scrubbers provided by was impacted the Covid 19 pandemic in India. The scrubbers have been received and are on site. The current estimated Vent Scrubber completion date is now early 2023. Birla and are working to improve the schedule wherever possible. There are supply chain issues with the new ignitors and associated BMS control equipment as well as the DCS hardware. Both are of concern due to the global IC chip shortage. We are working with both vendors to ascertain and improve the availability. The new reactor ignitors and associated BMS are required to safely operate the reactors with the new Scrubbers.


The office has had two recent positive Covid 19 cases. We are monitoring the situation and will update Birla if the absences create delays for the Vent Scrubber project.

We continue to monitor the situation and will keep the Owner apprised of additional delays or improvements as they are discovered.



June 1st, 2022 Mr. Mark Vannice Page 4

Please feel free to contact me at have any questions.



cc: Randy Waskul, Birla

ATTACHMENT 2

2022-06-02 - North Bend -Email Correspondence from Project Manager Randy,

The site team is continuing to work with the Duct Burner manufacturer to determine the necessary changes to enable the North Bend facility to operate in a safe manner while meeting all of the EPA Consent Decree requirements.

The Duct Burner designer/manufacturer, is analyzing all site data and performing analysis and thermal modeling to determine a method to meet the Consent Decree and operate safely. We are meeting weekly to addressEPA consent all concerns and help remedy the situation.

The designer/manufacturer has told Birla Carbon that they should have the recommended modifications required finalized by June 30, 2022; which should allow the North Bend plant to be in compliance with Consent Decree by July 15, 2022.

If you have any questions, please feel free to give me a call

Mark

Mark B. Vannice, PE Project Director, EPA 114 North America Region, Aditya Birla Group



Birla Carbon

T: 770-792-9531 (D) | W: www.birlacarbon.com

C: 610-858-7633 | E: mark.vannice@adityabirla.com

The information contained in this electronic communication is intended solely for the individual(s) or entity to which it is addressed. It may contain proprietary, confidential and/or legally privileged information. Any review, retransmission, dissemination, printing, copying or other use of, or taking any action in reliance on the contents of this information by person(s) or entities other than the intended recipient is strictly prohibited and may be unlawful. If you have received this communication in error, please notify us by responding to this email or telephone and immediately and permanently delete all copies of this message and any attachments from your system(s). The contents of this message do not necessarily represent the views or policies of Aditya Birla Group.

Computer viruses can be transmitted via email. Aditya Birla Group Companies attempts to sweep e-mails and attachments for viruses, it does not guarantee that either are virus free. The recipient should check this email and any attachments for the presence of viruses. Aditya Birla Group does not accept any liability for any damage sustained as a result of viruses.