

Section 1 **MANAGEMENT OF CHANGE (MOC)**

MOC No: 23282	Originator: Martinez, Dennis	Date Issued: 3/10/2011	Passport No:	EWO No: 5268	ABU: D&R	Plant: 4 Crude	Year: 2011
Section 2 Reviewer: Preciado, Silvano E.	MOC Category: S/D	PSM:	MOC Type: Permanent	Expiration Date:	Other Temporary Reason		
<u>Project/Equipment Title:</u> Installation of E-1165A & E-1165B Isolation & Bypass Manifold.							
<u>Description of Change:</u> Install Isolation & Bypass Manifold for E-1165A & E-1165B. This is part of the Long Term Solution for the Fouling of the Exchangers. This installation will allow operation the ability to bypass and Isolate E-1165A or E-1165B without having to Shutdown #4 Crude Unit.							

MOC will be required if the change will:

- ☐ Cause the use of different feed, chemicals or catalysts?
☐ Cause the use of different process conditions, process control, instrumentation, and protective devices or affect upstream/downstream plants?
☒ Cause the use of new or modified equipment [which is other than inkind]?
☐ Alter equipment siting, building, trailer locations, roads or fire protection?
☐ Require modifying existing and/or developing new procedures?

Section 2

☐ Simultaneously Begin Construction and Start-up

Stage 1	Pre-Implementation	Dept./Person Responsible	Date Complete	Completed By	References
	Design Review	Banerjee, Ruchira	8/4/2011	Banerjee, Ruchira	
	Process Engineering Review	Purvis, Benjamin A.	7/11/2011	Purvis, Benjamin A.	
	Instrumentation Review				
	Control System Review	Davis, David R.	7/12/2011	Davis, David R.	
	Utilities Review				
	Environmental/Regulatory Review	Elliott, Brad B.	9/14/2011	Elliott, Brad B.	
	Safety/Regulatory Review	Drach, Kyle H.	7/13/2011	Drach, Kyle H.	
	Building Permits Review	Linares, Elena E.	7/18/2011	Linares, Elena E.	
	Mechanical Review				
	Inspection Review	Beauregard, John T.	7/11/2011	Beauregard, John T.	
	Metallurgy Review	Prasad, Praneil-Maharaj	9/1/2011	Prasad, Praneil-Maharaj	
	Contruction Review	Lackey, Mark W.	7/25/2011	Lackey, Mark W.	
	Leak Seal Review				
	Relief System Review	Muha, Edward	7/12/2011	Muha, Edward	
	Infrastructure Review				
	PHA/HSE Review	Martinez, Dennis	#####	Martinez, Dennis	

Authorization to Implement Change (Begin Construction):	Approver: Martinez, Dennis	Date: 10/27/2011
---	----------------------------	------------------

Stage 2	Pre-Startup	Dept./Person Responsible	Date Complete	Completed By	References
	Procedures Review	Nelson, William	#####	Nelson, William	
	Communication/Training 1	Bessire, John P.	#####	Curry, David P.	
	Pre Start-up Safety Review	Preciado, Silvano E.	#####	Curry, David P.	

Authorization to Start-Up Change:	Approver: Curry, David P.	Date: 11/11/2011
-----------------------------------	---------------------------	------------------

Extension of Temporary Change Approved By:	Approver:	Expiration Date:	Extention Reason
--	-----------	------------------	------------------

Stage 3	Post-Startup	Dept./Person Responsible	Date Complete	Completed By	References
	Communication/Training				
	Process Safety Information	Lewis, John M.			

Change in Place - Reviews, Documentation & Testing Complete	Approver:	Date:
---	-----------	-------

MOC Cancelled:	Approver:	Date:
	Cancellation Reason:	

Note 1: Emergency request for change should be routed by the Approver on the next working day	Retain Original in Division for five Years
---	--

Engineering Work Order - EWO

10/5/2012 10:05:28 AM

EWO #	5268	Revision:	0	S/D EWO #:	BE-114-E1
Originator:	Rojo, Raquel V.	ABU:	D&R	Created On:	8/5/2010
MOC #:	23282	Section Two Reviewer:	Preciado, Silvano E.	Plant:	4 Crude
Maximo W/O:		Project Number:		Equipment#:	
Item:		SAP Cost Center:		EWO Type:	Shutdown
Status:	Approved				

Title: Eliminate 4CU E1165's Pre-Heat Fouling, LTS

Scope: This EWO provides the instructions and requirements for relocation of E1148 and installation of isolation manifold for E1165A/B.

- ☐ Cause the use of different feeds, chemicals, or catalysts?
- ☐ Cause the use of different process conditions, instrumentation, process control, or affect upstream/downstream plants?
- ☒ Cause the use of new or modified equipment (which is other than in-kind)?
- ☐ Alter equipment siting, building, trailer locations, roads, or fire protection?
- ☒ Require modifying existing and/or developing new procedures?

**Technical Basis
For Change**

New Procedures created for operation of the new manifold valves.

Safety Operator Required?

Yes

In VOC Service?

Yes

In Plant Welding?

Yes

Approvers Section

Lead Engineer: Dillon, Craig R. ##### Dillon, Craig R. 10/11/2011

Building Permit: Linares, Elena E. ##### Linares, Elena E. 10/12/2011

Inspection: #####

Impact Team Leader: #####

Operations: Sohnrey, Kenneth C. ##### Sohnrey, Kenneth C. 10/23/2011

Maintenance: Greenfield, Matthew R. ##### Greenfield, Matthew R. 10/26/2011

Notify upon EWO Approval: #####

Engineering Work Order - EWO

10/5/2012 10:05:28 AM

EWO # 5268 **Revision:** 0 **S/D EWO #:** **BE-114-E1**
Originator: Rojo, Raquel V. **ABU:** D&R **Created On:** 8/5/2010
MOC #: 23282 **Section Two Reviewer:** Preciado, Silvano E. **Plant:** 4 Crude
Maximo W/O: **Project Number:** **Equipment#:**
Item: **SAP Cost Center:** **EWO Type:** Shutdown
Status: Approved

Title: Eliminate 4CU E1165's Pre-Heat Fouling, LTS

Scope: This EWO provides the instructions and requirements for relocation of E1148 and installation of isolation manifold for E1165A/B.

- ☐ Cause the use of different feeds, chemicals, or catalysts?
- ☐ Cause the use of different process conditions, instrumentation, process control, or affect upstream/downstream plants?
- ☒ Cause the use of new or modified equipment (which is other than in-kind)?
- ☐ Alter equipment siting, building, trailer locations, roads, or fire protection?
- ☒ Require modifying existing and/or developing new procedures?

**Technical Basis
For Change**

New Procedures created for operation of the new manifold valves.

This EWO is associated with an MOC.

MOC Approved By: Martinez, Dennis

Approved On: 10/27/2011

Person Responsible

Notified On

Completed By

Completed On

Engineering Work Order - EWO

10/5/2012 10:05:28 AM

EWO #	<input type="text" value="5268"/>	Revision:	<input type="text" value="0"/>	S/D EWO #:	<input type="text" value="BE-114-E1"/>
Originator:	<input type="text" value="Rojo, Raquel V."/>	ABU:	<input type="text" value="D&R"/>	Created On:	<input type="text" value="8/5/2010"/>
MOC #:	<input type="text" value="23282"/>	Section Two Reviewer:	<input type="text" value="Preciado, Silvano E."/>	Plant:	<input type="text" value="4 Crude"/>
Maximo W/O:	<input type="text"/>	Project Number:	<input type="text"/>	Equipment#:	<input type="text"/>
Item:	<input type="text"/>	SAP Cost Center:	<input type="text"/>	EWO Type:	<input type="text" value="Shutdown"/>
Status:	<input type="text" value="Approved"/>				

Title:

Scope:

- ☐ Cause the use of different feeds, chemicals, or catalysts?
- ☐ Cause the use of different process conditions, instrumentation, process control, or affect upstream/downstream plants?
- ☒ Cause the use of new or modified equipment (which is other than in-kind)?
- ☐ Alter equipment siting, building, trailer locations, roads, or fire protection?
- ☒ Require modifying existing and/or developing new procedures?

Technical Basis For Change

Design Review	<input type="text" value="Banerjee, Ruchira"/>	<input type="text" value="7/11/2011"/>	<input type="text" value="Banerjee, Ruchira"/>	<input type="text" value="Banerjee, Ruchira"/>
Process Engineering Review	<input type="text" value="Purvis, Benjamin A."/>	<input type="text" value="7/11/2011"/>	<input type="text" value="Purvis, Benjamin A."/>	<input type="text" value="7/11/2011"/>
Instrumentation Review	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Control System Review	<input type="text" value="Davis, David R."/>	<input type="text" value="7/11/2011"/>	<input type="text" value="Davis, David R."/>	<input type="text" value="7/12/2011"/>
Utilities Review	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Environmental/Regulatory Review	<input type="text" value="Elliott, Brad B."/>	<input type="text" value="9/14/2011"/>	<input type="text" value="Elliott, Brad B."/>	<input type="text" value="9/14/2011"/>
Land Usage Review	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
VOC Review	<input type="text" value="Martinez, Dennis"/>	<input type="text" value="9/14/2011"/>	<input type="text" value="Martinez, Dennis"/>	<input type="text" value="9/14/2011"/>
Safety/Regulatory Review	<input type="text" value="Drach, Kyle H."/>	<input type="text" value="7/11/2011"/>	<input type="text" value="Drach, Kyle H."/>	<input type="text" value="7/13/2011"/>
Building Permits Review	<input type="text" value="Linares, Elena E."/>	<input type="text" value="7/11/2011"/>	<input type="text" value="Linares, Elena E."/>	<input type="text" value="7/18/2011"/>
Mechanical Review	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Engineering Work Order - EWO

10/5/2012 10:05:28 AM

EWO #	<input type="text" value="5268"/>	Revision:	<input type="text" value="0"/>	S/D EWO #:	<input type="text" value="BE-114-E1"/>
Originator:	<input type="text" value="Rojo, Raquel V."/>	ABU:	<input type="text" value="D&R"/>	Created On:	<input type="text" value="8/5/2010"/>
MOC #:	<input type="text" value="23282"/>	Section Two Reviewer:	<input type="text" value="Preciado, Silvano E."/>	Plant:	<input type="text" value="4 Crude"/>
Maximo W/O:	<input type="text"/>	Project Number:	<input type="text"/>	Equipment#:	<input type="text"/>
Item:	<input type="text"/>	SAP Cost Center:	<input type="text"/>	EWO Type:	<input type="text" value="Shutdown"/>
Status:	<input type="text" value="Approved"/>				

Title: Eliminate 4CU E1165's Pre-Heat Fouling, LTS

Scope: This EWO provides the instructions and requirements for relocation of E1148 and installation of isolation manifold for E1165A/B.

- ☐ Cause the use of different feeds, chemicals, or catalysts?
- ☐ Cause the use of different process conditions, instrumentation, process control, or affect upstream/downstream plants?
- ☒ Cause the use of new or modified equipment (which is other than in-kind)?
- ☐ Alter equipment siting, building, trailer locations, roads, or fire protection?
- ☒ Require modifying existing and/or developing new procedures?

Technical Basis For Change

Inspection Review	<input type="text" value="Beauregard, John T."/>	<input type="text" value="7/11/2011"/>	<input type="text" value="Beauregard, John T."/>	<input type="text" value="7/11/2011"/>
Metallurgy Review	<input type="text" value="Prasad, Praneil-Maharaj"/>	<input type="text" value="7/11/2011"/>	<input type="text" value="Prasad, Praneil-Maharaj"/>	<input type="text" value="9/1/2011"/>
Contruction Review	<input type="text" value="Lackey, Mark W."/>	<input type="text" value="7/11/2011"/>	<input type="text" value="Lackey, Mark W."/>	<input type="text" value="7/25/2011"/>
Relief System Review	<input type="text" value="Muha, Edward"/>	<input type="text" value="7/11/2011"/>	<input type="text" value="Muha, Edward"/>	<input type="text" value="7/12/2011"/>
Infrastructure Review	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
InteaTrac Review	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Fire Proection Review	<input type="text" value="Bosworth, Gregory A."/>	<input type="text" value="7/11/2011"/>	<input type="text" value="Bosworth, Gregory A."/>	<input type="text" value="7/11/2011"/>
PHA/HSE Review	<input type="text" value="Martinez, Dennis"/>	<input type="text" value="10/9/2011"/>	<input type="text" value="Martinez, Dennis"/>	<input type="text" value="10/26/2011"/>

DESIGNS REVIEW CHECKLIST

You have been assigned a Design Engineering Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

MOC Number 23282

Filing Reference

Person Responsible Banerjee, Ruchira

Completed by Banerjee, Ruchira

Date Completed 8/4/2011

Project/Equipment Description:

Install Isolation & Bypass Manifold for E-1165A & E-1165B. This is part of the Long Term Solution for the Fouling of the Exchangers. This installation will allow operation the ability to bypass and Isolate E-1165A or E-1165B without having to Shutdown #4 Crude Unit.

Demo scope of the LTS project includes the following:

E-1166 (out of service) will be removed.

E-1166 pedestals will be modified for future exchanger relocation

E-1178 exchanger shellside/tubside, inlet/outlet piping will be removed

E-1178 pedestals will be removed

*When possible include copies of documents referenced in the summary.

DESIGNS REVIEW CHECKLIST

You have been assigned a Design Engineering Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

MOC Number 23282

Filing Reference

Person Responsible Banerjee, Ruchira

Completed by Banerjee, Ruchira

Date Completed 8/4/2011

Project/Equipment Description:

Install Isolation & Bypass Manifold for E-1165A & E-1165B. This is part of the Long Term Solution for the Fouling of the Exchangers. This installation will allow operation the ability to bypass and Isolate E-1165A or E-1165B without having to Shutdown #4 Crude Unit.

ENGINEERING REVIEW

- ☐ BIN Best Practic
- ☒ Civil & Structural
- ☐ Equipment Data Sheet
- ☐ Equipment Specification
- ☐ Fire Protection
- ☐ Hot Tap
- ☐ P&ID's Change due to New / Modified equipment
- ☐ P&ID's Change - Field condition not matching existing P&ID
- ☐ Plot Plan
- ☐ Seismic
- ☐ SIS Update
- ☐ Temporary Leak Repair

EQUIPMENT REVIEW

- | | |
|---|--|
| <input type="checkbox"/> Columns & Pressure Vessels | <input type="checkbox"/> Instrumentation |
| <input type="checkbox"/> Compressor, Blowers & Mechanical Equipment | <input type="checkbox"/> Insulation |
| <input type="checkbox"/> Concrete & Steel Structure, Walks and Stair | <input type="checkbox"/> Noise |
| <input type="checkbox"/> Control Rooms & Building | <input checked="" type="checkbox"/> Piping |
| <input checked="" type="checkbox"/> Exchangers, Condensers, Heaters & Cooling Tower | <input type="checkbox"/> Pumps & Drivers |
| <input type="checkbox"/> Facilities & Siting | <input type="checkbox"/> Relief & Venting Systems |
| <input checked="" type="checkbox"/> Foundation | <input type="checkbox"/> Sewers, Roads & Miscellaneous |
| <input type="checkbox"/> Furances & Boilers | <input type="checkbox"/> Tanks |
| <input type="checkbox"/> Honeywell | <input type="checkbox"/> Update Refinery Relief Study |
| <input type="checkbox"/> Honeywell Process Simulator | <input type="checkbox"/> Utility Systems |
| <input type="checkbox"/> HVAC | |

SUMMARY OF REVIEW*

Demo scope of the LTS project includes the following:

E-1166 (out of service) will be removed.
E-1166 pedestals will be modified for future exchanger relocation
E-1178 exchanger shellside/tubeside, inlet/outlet piping will be removed
E-1178 redestals will be removed

*When possible include copies of documents referenced in the summary.

DESIGNS REVIEW CHECKLIST

You have been assigned a Design Engineering Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

MOC Number 23282

Filing Reference

Person Responsible Banerjee, Ruchira

Completed by Banerjee, Ruchira

Date Completed 8/4/2011

Project/Equipment Description:

Install Isolation & Bypass Manifold for E-1165A & E-1165B. This is part of the Long Term Solution for the Fouling of the Exchangers. This installation will allow operation the ability to bypass and Isolate E-1165A or E-1165B without having to Shutdown #4 Crude Unit.

*When possible include copies of documents referenced in the summary.

PROCESS ENGINEERING REVIEW CHECKLIST

You have been assigned a Process Engineering Review.
This checklist is a guide to help ensure that all information
necessary to evaluate the change is considered.

MOC Number	23282
Filing Reference	
Person Responsible	Purvis, Benjamin A.
Completed By	Purvis, Benjamin A.
Date Completed	7/11/2011

Project/Equipment Title:

Installation of E-1165A & E-1165B Isolation & Bypass Manifold.

DOCUMENTATION

- ☐ Drafting Work Requisition, MFG-5545
- ☐ Maximum Intended Inventory Update
- ☐ MSDS's
- ☐ PED Records
- ☐ Relief System Drawings

PROCESSES REVIEW

- | | |
|--|--|
| <input type="checkbox"/> ASTM-TBP-EFV Distillation Relationships | <input type="checkbox"/> Suppliers' Performance |
| <input type="checkbox"/> BIN Best Practice | <input type="checkbox"/> Surface Tensions |
| <input type="checkbox"/> Characterization of Petroleum Fractions | <input type="checkbox"/> Thermal Properties |
| <input type="checkbox"/> Composition & Flow Information | <input type="checkbox"/> Upstream & Downstream Impacts |
| <input type="checkbox"/> Conversion Factor & Constants | <input type="checkbox"/> Vapor-Liquid Equilibria |
| <input type="checkbox"/> Delivery Needs | <input type="checkbox"/> Vapor Pressures |
| <input type="checkbox"/> Densities | <input type="checkbox"/> Viscosities |
| <input type="checkbox"/> Fundamental Properties | |
| <input type="checkbox"/> Honeywell | |
| <input type="checkbox"/> Honeywell Process Simulator | |
| <input type="checkbox"/> Material & Energy Balance | |
| <input type="checkbox"/> New Catalyst of Feeds | |
| <input checked="" type="checkbox"/> Operating Parameters | |
| <input type="checkbox"/> Physical Properties of Streams or Catalysts | |
| <input type="checkbox"/> Solubilities | |

SUMMARY OF REVIEW*

No PED issues with installing bypassing and manifolding. This will allow us to clean one exchanger while leaving two in service and should allow us to complete a year run without a pit stop.

*When possible include copies of documents referenced in the summary.

CONTROL SYSTEM REVIEW CHECKLIST

You have been assigned a Control System Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

MOC Number 23282

Filing Reference

Person Responsible Davis, David R.

Completed By Davis, David R.

Date Completed 7/12/2011

Project/Equipment Description:

Install Isolation & Bypass Manifold for E-1165A & E-1165B. This is part of the Long Term Solution for the Fouling of the Exchangers. This installation will allow operation the ability to bypass and Isolate E-1165A or E-1165B without having to Shutdown #4 Crude Unit.

CONTROL SYSTEM:

- | | |
|---|---|
| <input type="checkbox"/> Alarm Objective Analysis | <input checked="" type="checkbox"/> Loop Diagrams |
| <input type="checkbox"/> Analyzer Instruments | <input type="checkbox"/> P&ID Change due to New / Modified equipment |
| <input type="checkbox"/> Chevron | <input type="checkbox"/> P&ID's Change - Field condition not matching existing P&ID |
| <input type="checkbox"/> Control Objectives Analysis | <input type="checkbox"/> Pressure Measurements |
| <input type="checkbox"/> Control Room Design | <input type="checkbox"/> Process Alarms |
| <input type="checkbox"/> Control Systems | <input type="checkbox"/> Process Control |
| <input type="checkbox"/> Control Valves | <input type="checkbox"/> Relief Systems |
| <input checked="" type="checkbox"/> DCS | <input type="checkbox"/> Shutdown Systems |
| <input type="checkbox"/> Egatrol | <input type="checkbox"/> System Design |
| <input type="checkbox"/> Electrical One-lines | <input type="checkbox"/> Temperature Measurements |
| <input type="checkbox"/> Field Installation | |
| <input type="checkbox"/> Flow Measurements | |
| <input type="checkbox"/> Honeywell | |
| <input type="checkbox"/> Honeywell Process Simulator | |
| <input type="checkbox"/> Instrument Seals, Purges and Winterizing | |
| <input type="checkbox"/> Intrinsic Safety | |
| <input type="checkbox"/> Ladder Logic Diagrams | |
| <input type="checkbox"/> Level Measurements | |

SUMMARY OF REVIEW*

will work with engineering, I&E and ops if any instrumentation is added.

ENVIRONMENTAL REGULATORY REVIEW CHECKLIST

You have been assigned a Regulatory Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

MOC Number: 23282

Filing Reference:

Person Responsible: Elliott, Brad B.

Completed By: Elliott, Brad B.

Date Completed: 9/14/2011

Project/Equipment Title:

Installation of E-1165A & E-1165B Isolation & Bypass Manifold.

Check that all Apply:

Chevron:

- ☐ Yellow Book
- ☐ Correction or Alternations to Refinery Utility System (RI-503)

CITY OF RICHMOND

- ☐ CEQA (EIR's, etc
- ☐ City of Richmond Conditional Use Permits (Land use and Hazardous Materials)

Regulatory

- ☐ BAAQMD Air Regulations Permits (including Title V)
- ☐ BAAQMD Air Regulations: Additions, modifications, or deletions of VOC Components/Equipment (reg. 8-18 LDAR Program - equipment leaks/fugitive emissions)
- ☐ BAAQMD Air Regulations: Wastewater System components - reg 8-8 and NSPS QQQ (process drains, catch basins, manholes, sumps, cleanouts, oil-water separators)
- ☐ BAAQMD Air Regulations: Storage Tanks
- ☐ BAAQMD Air Regulations: Internal Combustion Engines
- ☐ BAAQMD Air Regulations: Flares
- ☐ BAAQMD Air Regulations: Boiler, Steam Generators, Process Heaters & Gas Turbines
- ☐ BAAQMD Air Regulations: SRU, Tail gas, or H2S Unit Changes
- ☐ BAAQMD Air Regulations: Long Wharf (Marine Terminal)
- ☐ Department of Transportation (DOT)

SUMMARY OF REVIEW*

Contact the Air Compliance Inspection Group (ACIG) Supervisor at 2-3239 to arrange a VOC inspection, as well as to have VOC tags placed on any new pumps, valves or connections. Dismantled equipment should have associated VOC tags removed and given to the ACIG to facilitate their removal from the VOC database.

If there will be any additions, deletions, modifications, or other changes to Refinery process wastewater or storm-water system (drains, catch basins, etc.), contact Mark Piersante at 2-2707.

The VOC review is required on this MOC as a result of removing old and/or adding new equipment/lines/connections that have the potential to leak VOCs. This was added so the ACIG (Air Compliance Inspection Group-VOC group) would be aware of changes and their database would remain up to date with those changes. Changes were not always reported to them in the past and were subjecting the refinery to Notice of Violations from the BAAQMD. Contact ACIG Supervisor with any questions.

No other environmental regulatory issues.

*When possible include copies of documents referenced in the summary.

ENVIRONMENTAL REGULATORY REVIEW CHECKLIST

You have been assigned a Regulatory Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

MOC Number: 23282

Filing Reference:

Person Responsible: Elliott, Brad B.

Completed By: Elliott, Brad B.

Date Completed: 9/14/2011

Project/Equipment Title:

Installation of E-1165A & E-1165B Isolation & Bypass Manifold.

- ☐ EPA Benzene NESHAP (National Emissions Standards for Hazardous Air Pollutants) (process vents, storage tanks, wastewater systems, transfer operations, fugitive emissions)
- ☐ EPA Benzene Waste Operations NESHAP (BWON)
- ☐ EPA MACT (Maximum Achievable Control Technology) Standards and Subparts (process units, storage tanks, wastewater system, fugitive emissions)
- ☐ EPA NSPS (New Source Performance Standards) and Subparts (storage tanks, flares, wastewater components, fugitive emissions, boilers, process heaters)
- ☐ Chemical Inventory / Hazardous Materials Business Plan (e.g. New Chemicals:RI-313)
- ☐ Risk Management and Prevention Plan (RMPP)
- ☐ RWQCB Waste Discharge Orders, EPA Consent Agreement Sites
- ☐ RWQCB NPDES Regulations/Permits
- ☐ RWQCB SB-1050, Waste Discharge Requirements (WDR)
- ☐ Spill Prevention Control and Counter Measures Plan (SPCC Plan)
- ☐ Waste Regulations and Permit
- ☐ Wharf and Shoreline Permitting related agencies (BCDC, Army Corps, SLC, USCG, OSPR, EPA)
- ☐ Permit to Build and Remove Wells, County Permit Required
- ☐ Activities impacting groundwater protection system (GPS) or WDO sites

Yes No

☒ ☐ Any additions, modifications, or deletions of VOC Components/Equipment (including drains or wastewater components) that will change VOC identification/tag

*When possible include copies of documents referenced in the summary.

VOC

Friday, October 05, 2012

REG-8, RULE-18 BAAQMD/BACT/MACT/NSPS

This form must be completed for all VOC component/equipment identification requests (additions, modifications, deletions). For additional information, contact the area Environmental Field Coordinator or the Air Compliance Inspection Group Lead Inspector, @2.3239.

Person Responsible Martinez, Dennis
Completed by Martinez, Dennis
Date Completed 9/14/2011

Step 1: Complete the following information

MOC Number: 23282

ABU: D&R

Plant: 4 Crude

Date Of Request: 09/14/2011

Required Completion Date: 10/31/2011

Person Requesting Tagging: Rojo, Raquel V.

Requesting Tagging Ext: 2-1766

Person to Identify Equipment: Rojo, Raquel V.

Identify Equipment Ext: 2-1766

New Equipment: YES

Deletion: NO

Description: Installation of new isolation block valves for E-1165A&B, Crude & Resid sides, Flush system: #6 S/C Wash oil system.

Number:

Process:

Cost Center:

Environmental Field Coordinator Check All Applicable:

BAAQMD ☐ BACT ☐ MACT ☐ NSPS ☐ Other Group

Originator: Martinez, Dennis

Notified On: 9/14/2011

Verified By: Martinez, Dennis

Verified On: 9/14/2011

Step 2: Obtain a copy of P&ID (or similar drawings) and highlight changes and components in VOC service.

VOC

Friday, October 05, 2012

Step 3: Collect all tags that may have already been removed from equipment. Submit tags (if any), drawings and this completed form to the ACIG lead Inspector, @2.3239

SAFETY/ENVIRONMENTAL REVIEW CHECKLIST

You have been assigned a Regulatory Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

Project/Equipment Title:

Installation of E-1165A & E-1165B Isolation & Bypass Manifold.

MOC Number 23282

Filing Reference

Person Responsible Drach, Kyle H.

Completed By Drach, Kyle H.

Date Completed 7/13/2011

Yes No Health & Safety Regulatory Review:

- | | | |
|-------------------------------------|-------------------------------------|---|
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Changes to Refinery Instructions |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Cal OHSA Construction Activity Permits |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Meets Legal and SID Requirements |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Hazardous Materials Business Plan Changes |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Special OSHA Notifications Required |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Impacts RMP |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Additional Record Keeping Requirements |

SUMMARY OF REVIEW*

Ensure isolation valves and bypass are per SID 2008 requirements for valve height and orientation. Review design with Safety prior to installation.

BUILDING PERMITS REVIEW CHECKLIST

You have been assigned a Regulatory Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

Project/Equipment Title:

Installation of E-1165A & E-1165B Isolation & Bypass Manifold.

MOC Number	23282
Filing Reference	
Person Responsible	Linares, Elena E.
Completed By	Linares, Elena E.
Date Completed	7/18/2011

SUMMARY OF REVIEW*

MOC signed off. A City building permit 11-01301 was procured to install isolation capability to E-1165 A&B at D&R.

*When possible include copies of documents referenced in the summary.

INSPECTION REVIEW CHECKLIST

You have been assigned a Inspection Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

MOC Number 23282

Filing Reference

Person Responsible Beauregard, John T.

Completed By Beauregard, John T.

Date Completed 7/11/2011

Project/Equipment Description:

Install Isolation & Bypass Manifold for E-1165A & E-1165B. This is part of the Long Term Solution for the Fouling of the Exchangers. This installation will allow operation the ability to bypass and Isolate E-1165A or E-1165B without having to Shutdown #4 Crude Unit.

INSPECTION:

- ☐ Additional Surveillance Required
- ☐ API Standards
- ☐ ASME Codes & Standards
- ☐ ASTM Standards
- ☐ Control Monitoring Requirements
- ☐ Electrical Inspection
- ☐ Fitness for Service Evaluation
- ☐ Honeywell
- ☐ Honeywell Process Simulator
- ☐ Inspection/Monitoring Requirements
- ☐ Non-Destructive Examination
- ☐ Normal Control Requirements
- ☐ Positive Materials Identification
- ☐ Relief and Pressure Relief Devices Setting and Capacity
- ☐ Texas Nuclear (Metallurgy)
- ☐ UT Testing
- ☐ VOC Tagging Requirements

SUMMARY OF REVIEW*

Review EWO packages and set hold points as needed during work. Contact QA/QC, weld inspection and Fixed equipment inspection for PMI, heat treatment and base line readings.

*When possible include copies of documents referenced in the summary.

METALLURGY REVIEW CHECKLIST

You have been assigned a Metallurgy Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

MOC Number	23282
Filing Reference	
Person Responsible	Prasad, Praneil-Maharaj
Completed by	Prasad, Praneil-Maharaj
Date Completed	9/1/2011

Project/Equipment Description:

Install Isolation & Bypass Manifold for E-1165A & E-1165B. This is part of the Long Term Solution for the Fouling of the Exchangers. This installation will allow operation the ability to bypass and Isolate E-1165A or E-1165B without having to Shutdown #4 Crude Unit.

Refinery Process Stream: _____

Service Description: _____

Process: _____

Other: _____

Operating Temperature: _____ Operating Pressure: _____

Design Temperature: _____ Design Pressure: _____

Product Form: _____ Piping Classification: _____

Equipment _____ Other: _____

New Material Type: _____ Other: _____

Connection for Piping Specification: _____ ☐ Stress Relieved

Piping Specification Comment: _____

If Required, what is stress relieving temperature: _____ and Time _____

Exchanger Bundle (Check all Applicable)

☐ U-Bend Tube Bundle

☐ U-Bend Area Stress Relieved?

☐ Finned Tube Bundle

☐ Finned Area Stress Relieved?

☐ Straight Tube

☐ Tube Sheet and tubes made of different alloys? Explain: _____

☐ Cladded Tube sheet. Which side is clad? _____

☐ Other _____

METALLURGY REVIEW CHECKLIST

You have been assigned a Metallurgy Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

MOC Number	23282
Filing Reference	
Person Responsible	Prasad, Praneil-Maharaj
Completed by	Prasad, Praneil-Maharaj
Date Completed	9/1/2011

Project/Equipment Description:

Install Isolation & Bypass Manifold for E-1165A & E-1165B. This is part of the Long Term Solution for the Fouling of the Exchangers. This installation will allow operation the ability to bypass and Isolate E-1165A or E-1165B without having to Shutdown #4 Crude Unit.

Specification Change:

--

Other: Follow pipe class for new material and fabrication details.

--

CONSTRUCTION REVIEW CHECKLIST

You have been assigned a Construction Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

MOC Number 23282

Filing Reference

Person Responsible Lackey, Mark W.

Completed By Lackey, Mark W.

Date Completed 7/25/2011

Project/Equipment Description:

Install Isolation & Bypass Manifold for E-1165A & E-1165B. This is part of the Long Term Solution for the Fouling of the Exchangers. This installation will allow operation the ability to bypass and Isolate E-1165A or E-1165B without having to Shutdown #4 Crude Unit.

CONSTRUCTION:

- | | |
|--|--|
| <input type="checkbox"/> Building Permits | <input type="checkbox"/> Site Specific Hazards |
| <input type="checkbox"/> Construction Limitations | <input type="checkbox"/> Site Limitations |
| <input type="checkbox"/> Coordination with Multiple Plant | <input type="checkbox"/> Soil Removal |
| <input type="checkbox"/> Coordination with Plant Protection | <input type="checkbox"/> Traffic Control |
| <input checked="" type="checkbox"/> Cranes | <input type="checkbox"/> Weather |
| <input type="checkbox"/> Equipment Drawings | |
| <input type="checkbox"/> Fire Protection Access/Requirement | |
| <input type="checkbox"/> Honeywell | |
| <input type="checkbox"/> Honeywell Process Simulator | |
| <input checked="" type="checkbox"/> Hot Work | |
| <input checked="" type="checkbox"/> Lay Down | |
| <input checked="" type="checkbox"/> Personnel Qualification/Training | |
| <input type="checkbox"/> Piles | |
| <input type="checkbox"/> Plot Plan | |
| <input type="checkbox"/> Restricted Area Classifications | |
| <input type="checkbox"/> Schedules | |

SUMMARY OF REVIEW*

Work will be completed during the 4Q11 D&R Shutdown as outlined in EWO.

RELIEF SYSTEM REVIEW CHECKLIST

You have been assigned a Relief System Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

MOC Number 23282

Filing Reference

Person Responsible Muha, Edward

Completed By Muha, Edward

Date Completed 7/12/2011

Project/Equipment Description:

Install Isolation & Bypass Manifold for E-1165A & E-1165B. This is part of the Long Term Solution for the Fouling of the Exchangers. This installation will allow operation the ability to bypass and Isolate E-1165A or E-1165B without having to Shutdown #4 Crude Unit.

RELIEF SYSTEM

- | | |
|--|--|
| <input type="checkbox"/> Abnormal Heat Input | <input type="checkbox"/> Material of Construction |
| <input checked="" type="checkbox"/> Blocked Outlet | <input type="checkbox"/> P & ID and Isometric Update |
| <input type="checkbox"/> Chemical Reaction | <input type="checkbox"/> Power Failure |
| <input type="checkbox"/> Columns & Pressure Vessels | <input type="checkbox"/> Reflux Failure |
| <input type="checkbox"/> Cooling Failure | <input type="checkbox"/> Relief Study Update |
| <input type="checkbox"/> Entrance of Volatile Material | <input type="checkbox"/> Relief Valve Back Pressure |
| <input type="checkbox"/> Heat Exchanger Tube Rupture | |
| <input type="checkbox"/> Honeywell | |
| <input type="checkbox"/> Honeywell Process Simulator | |
| <input checked="" type="checkbox"/> Hydraulic Expansion | |
| <input type="checkbox"/> Inadvertent Operating of Manual Valve | |
| <input type="checkbox"/> Instrument Air failure | |
| <input type="checkbox"/> Internal Explosion | |
| <input type="checkbox"/> Loss of Upstream Heating | |

SUMMARY OF REVIEW*

Reviewed calculations performed by Bob Cowan of Jacobs Engineering. Relief valves for each side of E-1165A/B/C are all sized indentically. Shell side evaluated Thermal and Fire cases. Tube side examined blocked outlet and Thermal.

INSPECTION REVIEW CHECKLIST

You have been assigned a Inspection Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

MOC Number: 23282

Completed On: 7/11/2011

Completed By: Bosworth, Gregory A.

Person Responsible: Bosworth, Gregory A.

Project/Equipment Description:

Install Isolation & Bypass Manifold for E-1165A & E-1165B. This is part of the Long Term Solution for the Fouling of the Exchangers. This installation will allow operation the ability to bypass and Isolate E-1165A or E-1165B without having to Shutdown #4 Crude Unit.

Yes	No	Plant Protection/Security Review
<input type="checkbox"/>	<input checked="" type="checkbox"/>	City Fire-Plan Review is Mandato
<input type="checkbox"/>	<input checked="" type="checkbox"/>	City Fire-Permit is Mandato
<input type="checkbox"/>	<input checked="" type="checkbox"/>	City Acceptance Test is Mandato
<input checked="" type="checkbox"/>	<input type="checkbox"/>	Office of Fire Prevention Review On

The scope of work has been reviewed by the Chevron Fire Marshal. Scope of work does not constitute a change in fire protection.

No additional Fire-Plan Review, Fire Construction Permit or Operational Permit is required from the Richmond Fire Marshal based on the current scope of work.

HEALTH & SAFETY EVALUATION

Date Issued: 3/10/2011
ABU: D&R
Plant: 4 Crude

Maximo Number: _____
EWO Number 5268

MOC Number 23282
Filing Reference _____
Person Responsible Martinez, Dennis
Completed By Martinez, Dennis
Date Completed 10/26/2011

Section 2 Reviewer: Preciado, Silvano E.

Project/Equipment Title: Installation of E-1165A & E-1165B Isolation & Bypass Manifold.

Description: Install Isolation & Bypass Manifold for E-1165A & E-1165B. This is part of the Long Term Solution for the Fouling of the Exchangers. This installation will allow operation the ability to bypass and Isolate E-1165A or E-1165B without having to Shutdown #4 Crude Unit.

Step 1: ☐ **Notify USW** ☐ **USW Representation Present** **USW Representative:** Al Cruz

Worker's Committee Member/Steward's comments if unable to attend:

☐ **Notify Trainer** ☐ **TrainerRepresentation Present** **Training Representative:** Phil Bessire

Step 2: **Involve: Operations, Maintenance, Technical and others with appropriate expertise relevant to the change (CRTC, Contractors, etc)**

Attendees: Al Cruz (Ops), Ken Sohnrey (S/D Rep), Rob Wilkerson (S/D Supervisor), Craig Dillon (Project Engineer), Rachel Rojo (Project Manager), Kyle Drach (Safety), Dennis Martinez (Project Ops. Rep.)

Step 3: **Think about the task at hand. Discuss the existing situation. Discuss the change. Discuss the impact of the change on the existing situation. Determine the training requirements for this change.**

Step 4: **Training Type:**

Develop a list of concerns, consider your options, consider your following:

*H2S *NH3 *Acid *Caustic *Benzene *Fall Protection *Staging *Scott Air *PPE *Hot Work *Confined Space Entry *Evacuation Plan *Safety Operator

Concern

Consequence

Mitigation

**Proceed
Safely**

HSE Action Items

Additional Comments

Operations asked to have the Bypass valves angled 15 deg. (One Stud Position) for better access. The S.I.D. survey showed that this would create a hand clearance problem with the other valves. The access for the bypass valves will be improved with a mobile step. Operations asked for the 2" Bleeder valves turned 90 deg. The group will look at this request. It does not look to improve access, or that the original position is causing any issues.

PROCEDURE REVIEW CHECKLIST

You have been assigned a Procedure Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

MOC Number 23282

Filing Reference

Person Responsible Nelson, William

Completed By Nelson, William

Date Completed 11/10/2011

Project/Equipment Description:

Install Isolation & Bypass Manifold for E-1165A & E-1165B. This is part of the Long Term Solution for the Fouling of the Exchangers. This installation will allow operation the ability to bypass and Isolate E-1165A or E-1165B without having to Shutdown #4 Crude Unit.

- ☐ Alarm Procedures
- ☐ Any Special or unique hazards
- ☐ COD/Ops Monitor
- ☐ Consequences of deviation
- ☐ Control measure to be taken if physical contact or airborne exposure occurs.
- ☐ Precautions necessary to prevent exposure, including administrative controls, engineering controls, and personnel protective equipment.
- ☐ properties of, and hazards presented by, the chemicals and operation of the process.
- ☐ References to additional procedures, such as Safe Work Practices
- ☐ Routine Duties
- ☐ Safety system and their functions
- ☐ Steps required to correct and/or avoid deviation

Steps for each operating Phase

- ☐ Emergency
- ☐ Normal
- ☐ Start-Up/Shutdown
- ☐ Temporary

SUMMARY OF REVIEW*

4Crude EOM Vol 1 Chapters 2, 3, 5, 6 & 7 are updated and posted to the EOM D&R web page for LTS as is Table 6.5-1-references to E-1178 have been deleted. Job Aids 4CU4739j, 4CU4740j, 4CU4742j, 4CU4743j have all been updated for LTS and are posted to the web.

*When possible include copies of documents referenced in the summary.

Stage Two Training and Communication Review

10/5/2012 10:10:57 AM

- ☐ Identify the affected employees.
 - * Maintenance and Technical affected?
 - * Employee who will require training to start up the change based on the level of training.
 - * Employees who will receive training after the start up BUT before they can perform work affected by the change
- ☐ Procedures have been modified/written (Ops/SSO/Trainer)
- ☐ Identify the affected employees..
 - * Lesson plan cover sheet (includes training objective statement and list of affected employees)
 - * Procedural changes (Standing Orders, mark-ups)
 - * Flow diagrams (final or mark-ups)
- ☐ Determine level of training
- ☒ Training has been scheduled
- ☐ Affected employees have been trained in order to start up the change.

MOC No: 23282

Date Completed: 11/11/2011

Completed By: Curry, David P.

Person Responsible: Bessire, John P.

Project/Equipment Title:

Installation of E-1165A & E-1165B Isolation & Bypass Manifold.

Summary of Review:

Training has been broken into two parts 1. Start Up which will insure valves are set for start or run condition. Informational tags hung on valves . 2 Second training will take place prior to commissioning E-1165C it will be just in time training

APPENDIX III

PRE-START-UP SAFETY REVIEW CHECKLIST

You have been assigned a Pre Start-Up Safety Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

Passport No: _____
EWO No.: 5268
MOC PSSR.: 23282.001

MOC Number 23282
Filing Reference _____
Person Responsible Preciado, Silvano E.
Completed By Curry, David P.
Date Completed 11/11/2011

Project/Equipment Description:

Installation of E-1165A & E-1165B Isolation & Bypass Manifold.

Subsystem:

NOT The PSSR facilitator shall involve employees with expertise in process operations, maintenance, and engineering, based upon their experience and understanding of the process system being evaluated.

The following requirements for PSSR shall be addressed:

1. Has the equipment and construction been completed in accordance with the critical design specifications?

Some examples of how this may be accomplished are:

- * Review of equipment quality assurance and inspection records.
- * Review of construction inspection records.
- * P & ID "check" after mechanical completion, and facility "walk-through" inspection.

Justification: Piping construction and equipment relocation has been completed in accordance with the design specifications. Piping has been verified against construction isometrics.

2. Are Safety, operating, maintenance, and emergency procedures in place and adequate?

- * The phrase "in place and adequate" means: written, reviewed, approved, and accessible to employees requiring the procedures in their work.
- * This does not prevent the use of "mark-up" procedures to satisfy the requirement, but these must undergo the same review and approval and training interaction as would "the final version" of the same procedure and would require rigorous control.

Justification: 4Crude EOM Vol 1 Chapters 2, 3, 5, 6 & 7 are updated and posted to the EOM D&R web page for LTS as is Table 6.5-1-references to E-1178 have been deleted. Job Aids 4CU4739j, 4CU4740j, 4CU4742j, 4CU4743j have all been updated for LTS and are posted to the web.

3. Has the communication or training of affected operating, maintenance, or contract workers been completed?

- * Maintenance employees, contractors, and other employees whose work is affected by the change must be informed of the change and training in the impact on their job tasks before the changed equipment is started up.

Justification: Level training for start up - valve line up set

4. Have the quality assurance goals of mechanical integrity been met?

- * Ensure that changes are suitable for the intended service.
- * Ensure that the quality of the work is acceptable.
- * Ensure that the quality of the Leak Seal is acceptable.

Justification: Piping welding fabrication requirements on this project are now complete and accepted by Welding Inspection

Approved by:

Date

Banerjee, Ruchira

11/9/2011

Cook, Donald L.

#####

Curry, David P.

#####

Alvarez, Silvano

#####

APPENDIX III

PRE-START-UP SAFETY REVIEW CHECKLIST

You have been assigned a Pre Start-Up Safety Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

Passport No: _____
EWO No.: 5268
MOC PSSR.: 23282.001

MOC Number 23282
Filing Reference _____
Person Responsible Preciado, Silvano E.
Completed By Curry, David P.
Date Completed 11/11/2011

Project/Equipment Description:

Installation of E-1165A & E-1165B Isolation & Bypass Manifold.

Subsystem:

5. Have all recommendations resulting from PHA's or HSE's been addressed or resolved
* Ensure tall Recommendations have been documented as addressed or resolved

Martinez, Dennis

11/9/2011

Justification: All PHA & HSE Items have been addressed

Are there any safety-related exceptions encountered during the PSSR that require follow-up after started up? ☐ Yes

Miscellaneous Comments:

The following note summarizes the PSSR walk through for the LTS project.

- Participants noted that piping is installed, however hydrostatic testing is incomplete (and is captured as an exception item).
- Worldwide Welding is responsible for submitting all QA/QC documents to Chevron upon mechanical completion.
- SID issues will be noted during the PSSR walk.
- Ensure baseline thicknesses for piping have been provided by the piping fabricator.

PSSR was conducted by system:

- Desalted Crude
- Vac. Resid
- ABCR
- Flush (includes 6S/C and Wash Oil)
- Utilities (includes 150# Steam, Condensate, BFW)
- Pumpout

<i>Exception</i>	<i>Owner</i>	<i>Completed By</i>	<i>Completed On</i>	<i>Notified</i>
Ensure all non-essential staging is removed before Unit start-up for personnel egress safety.	Curry, David P.	Curry, David P.	11/11/2011	11/9/2011
Blank exception	Cook, Donald L.	Cook, Donald L.	11/10/2011	11/10/2011
Pipe Labeling Required	Rojo, Raquel V.	Preciado, Silvano E.	7/5/2012	11/9/2011
Insulation PPE and Process piping, all other post startup	Rojo, Raquel V.	Curry, David P.	11/11/2011	11/9/2011
Complete Hydros	Rojo, Raquel V.	Curry, David P.	11/11/2011	11/9/2011
Complete Steam Tracing, for process piping, none essential piping after start up	Rojo, Raquel V.	Rojo, Raquel V.	11/16/2011	11/9/2011

APPENDIX III

PRE-START-UP SAFETY REVIEW CHECKLIST

You have been assigned a Pre Start-Up Safety Review. This checklist is a guide to help ensure that all information necessary to evaluate the change is considered.

Passport No: _____
EWO No.: 5268
MOC PSSR.: 23282.001

MOC Number 23282
Filing Reference _____
Person Responsible Preciado, Silvano E.
Completed By Curry, David P.
Date Completed 11/11/2011

Project/Equipment Description:

Installation of E-1165A & E-1165B Isolation & Bypass Manifold.

Subsystem:

Demo empty pedestals remaining from old STS piping. Could pose tripping hazard.	Rojo, Raquel V.	Rojo, Raquel V.	11/11/2011	11/9/2011
Grouting incomplete	Rojo, Raquel V.	Rojo, Raquel V.	12/12/2011	11/9/2011
Re-orient V-1160 upside-down valve	Rojo, Raquel V.	Rojo, Raquel V.	11/10/2011	11/9/2011
Install support for air line adjacent E1165 that was left over from E1178 demo	Anguiano, Adolfo A.			8/29/2012
Remove plastic plugs from drains (typ)	Rojo, Raquel V.	Rojo, Raquel V.	11/10/2011	11/9/2011
Rotate orientation of 2" pumpout valve on E-1165A Crude-side Outlet piping counterclockwise to ensure compliance with SID requirements once insulation is installed.	Rojo, Raquel V.	Rojo, Raquel V.	11/10/2011	11/9/2011
Change orientation of hand wheel associated with 12" block valve on E-1165A Crude-side Outlet such that hand wheel faces west.	Curry, David P.	Curry, David P.	11/11/2011	11/9/2011
New gearbox required at 12" block valve on Crude-side Inlet to E-1165A	Curry, David P.	Curry, David P.	11/11/2011	11/9/2011
install cover over the left when the instrumentation was removed side of C1160	Rojo, Raquel V.	Preciado, Silvano E.	2/23/2012	11/11/2011
install bleeder on pump out line that ties into resid quench	Rojo, Raquel V.	Rojo, Raquel V.	12/12/2011	11/11/2011
Remove all temporary piping associated with the turnaround.	Curry, David P.	Curry, David P.	11/11/2011	11/9/2011

