

Report By: (b) (6)

Report Type: Open Items

Date: 6/21/2017

Project: Beaufort, SC Aircraft Maintenance Hangar at Marine Corps Air Station

Total Items: 23

Log: Re-Work Log

Days Open Calculated by: Calendar Days since date Initially Created

Item #	Location	Description	Created By	Responsible Party	Due Date	Status	Comments	Days Open
115	Various locations - Communication rooms	Fire rated comm backboard not UL labeled	(b) (6)		05/31/2017	New		63
116	Room 106 top of walls	Gypsum board wall supports on south wall exposed	(b) (6)		05/31/2017	New		63
120	East side of hangar - Counterpoise system	Insulated cable used for counterpoise - Must not be insulated	(b) (6)		06/02/2017	New		27
121	1st floor mecht/water room	Block cracked from 1st floor to 2nd floor where column exists	(b) (6)		06/23/2017	New		21
122	Behind corner guard and marker boards	Walls not painted behind corner guards and markerboards	(b) (6)		06/23/2017	New		21
123	Various block walls throughout admin area	Cracks in block walls close to expansion joints and columns	(b) (6)		06/23/2017	New		21
124	Block wall on NW side of corridor	Block wall on northwest side of corridor concave approx 1/4"	(b) (6)		06/23/2017	New		21
125	2nd floor admin through wall flashing	Trim back modified shelf angle east of the curtainwall uniformly	(b) (6)		06/30/2017	New	Per discussion with STOA, (b) (6)	14
126	Lobby area	Corners of block walls not rounded above approx 10'	(b) (6)		06/30/2017	New		12
127	General throughout building	Corners of block walls need to be finished and rounded better. Also not rounded all the way up	(b) (6)		06/30/2017	New		12

Report By: (b) (6)

Report Type: Open Items

Date: 6/21/2017

Project: Beaufort, SC Aircraft Maintenance Hangar at Marine Corps Air Station

Total Items: 23

Log: Re-Work Log

Days Open Calculated by: Calendar Days since date Initially Created

Item #	Location	Description	Created By	Responsible Party	Due Date	Status	Comments	Days Open
35	BOX CULVERT	Cracked Mortar	(b) (6)		11/06/2015	Fix Not Accepted	Work has been completed. QC inspections were held and deficient areas were remediated, pictures were provided as proof of correction. NAVFAC QA is now questioning entire installation...no change in this issue for several months.	607
75	East Elec Room# 111	No Surface prep before applying paint to steel	(b) (6)		08/09/2016	New	Date entered is date found	330
87	Chiller Location	Hurricane Mathew- Chiller damaged by Storm- flying debris may be the cause for this	(b) (6)		11/22/2016	New		246
89	Structure 11D and 10D	Storm Pipe not cut flush with structure and parged	(b) (6)		12/16/2016	New	QCM will inspect all manholes upon doseout and completion of this FOW. FOW is work in progress. Date entered is date found by NAVFAC.	195
90	Room 131 Water Room	Tanks damaged see photos attached	(b) (6)		01/31/2017	New	Date entered is date found	189
93	Roof Hatch Safety Railing	this color is safety yellow and on IfC plans, it is to match the roof color.	(b) (6)		02/24/2017	New	date entered is date found	188
101	2nd floor elevator threshold	Fire Rated Expansion Joint Material flashing is damaged and will need to be replaced.	(b) (6)		03/31/2017	New	Date entered is date found / damaged	146
103	second floor railing . South elevation	railing bent	(b) (6)		04/17/2017	New	(b) (6) will notify QC dept once corrected	106
105	Hangar - east/west end	caged ladders missing bolts at feet and vertical legs	(b) (6)		03/31/2017	New		105
106	On site within project limits	Red Lines-As-Built's for all work under FEAD/NAVFAC	(b) (6)		03/31/2017	New	(b) (6) was asked both NAVFAC, (b) (6) with no response or action taken.	105
110	Various exterior windows throughout admin area	Weather stripping and sill caps not installed correctly	(b) (6)		03/31/2017	New		97
113	Parking Lot	Handicap sidewalks do not meet ADA requirements	(b) (6)		04/21/2017	New		76
114	East side of parking garage	Light pole base on east side of parking garage not level	(b) (6)		05/19/2017	New		69

Report By: (b) (6)

Report Type:	All Items	Date:	6/21/2017
Project:	Beaufort, SC Aircraft Maintenance Hangar at Marine Corps Air Station	Total Items:	3
Log:	G Submittal	Days Open Calculated by: Calendar Days since date Initially Created	

Section	Item#	Description	Supplier or Manufacturer	Date from Sub	Date from Carothers	Review by Cons.	Review by Arch	Return to Sub	Action	B+C	Days Open
019113.0025 General Commissioning Requirements For Construction	019113.002 5-4	Transmittal #654.1 Resubmittal of Transmittal #654 General commissioning requirements for construction commissioning plan, prefunctional checklists, and FPTs	MEP Southeast	06/08/2017	06/14/2017					Cons	13
211313.0020 Wet-Pipe Sprinkler Systems, Fire Protection	211313.002 0-9	Transmittal #169.4 As-built shop drawings and calculations	Premier Fire	05/30/2017	06/08/2017					Cons	22
263213.0020 Single Operation Generator Sets	263213.002 0-7	Transmittal #670 Single Operation Generator Sets Training Plan	TEXCAP	05/02/2017	06/14/2017					Cons	50