

Task Description	Task Duration (calendar days)	Start Date	Finish Date
<u>Workplan Items:</u>			
Jacobs submit Interim Cap Workplan	0		1/5/2018
USACE PDT, Lally & EPA review	7	1/5/2018	1/12/2018
Jacobs incorporate comments	5	1/12/2018	1/17/2018
Workplan complete/ready for SOW developemnt	1	1/17/2018	1/18/2018
		1/18/2018	

<u>Scope of Work (SOW) Items:</u>			
USACE COR prepare SOW	10	1/18/2018	1/28/2018
IGE prepared for SOW by Cost Engineering	5	1/28/2018	2/2/2018
USACE PDT, Lally & EPA review	7	2/2/2018	2/9/2018
Incorporate comments in SOW	3	2/9/2018	2/12/2018
SOW & IGE sent to Contracting	1	2/12/2018	2/13/2018
--move to procurement		2/13/2018	

<u>Contracting & Proposal Items:</u>			
Contracting to prepare RFP documents	14	2/13/2018	2/27/2018
Jacobs prepare & submit proposal	30	2/27/2018	3/29/2018
Contracting perform responsiveness check of Proposal	2	3/29/2018	3/31/2018
Proposal sent to COR	1	3/31/2018	4/1/2018
--move to pre-neg. phase		4/1/2018	

<u>Pre-Negotiation Tasks:</u>			
Technical Review of Proposal (COR, PDT, EPA)	7	4/1/2018	4/8/2018
COR Prepare POM	5	4/8/2018	4/13/2018
Construction Support Branch review of POM	2	4/13/2018	4/15/2018
Contracting review & approve POM	5	4/15/2018	4/20/2018
--move to post-neg. phase	0	4/20/2018	

<u>Post-Negotiation Tasks:</u>			
COR prepare PNM (concurrent w/ proposal revisions)	3	4/20/2018	4/23/2018
Jacobs prepare & submit revised proposal	14	4/23/2018	5/7/2018
Construction Support Branch review of PNM	2	5/7/2018	5/9/2018
Contracting review & approve PNM	5	5/9/2018	5/14/2018
--move to award phase		5/14/2018	

<u>Award:</u>			
Contracting to prepare Task Order Modification	14	5/14/2018	5/28/2018
Issue NTP	1	5/28/2018	5/29/2018
Start Mobilization	7	5/29/2018	6/5/2018