

Message

From: Brent Weber [bweber@iterm.com]
Sent: 6/12/2019 7:17:25 PM
To: Adams, Adam [Adams.Adam@epa.gov]; Moore, Gary [Moore.Gary@epa.gov]; kelly.cook@tceq.texas.gov; Kendra Bernhagen (Kendra.Bernhagen@Tceq.Texas.Gov) [Kendra.Bernhagen@Tceq.Texas.Gov]; spill12 [spill12@tceq.texas.gov]
CC: Mike Gaudet [MGaudet@iterm.com]; David Wascome [Dwascome@iterm.com]; Carl Holley [CHOLLEY@iterm.com]
Subject: Update 6-12-19
Attachments: Tank Levels and Tank Update 6-12-19.xlsx

Update for today attached. We have lost a little ground in water because the wastewater plant was down for a few days due to a clarifier issue.

Working to resume discharge flows.

Plan is to resume deconstruction on Monday in the following order:

Floor deconstruction on 80-15, 80-14, 80-13, 80-10, and 80-7.

80-4 Deconstruction

80-5 Deconstruction

Brent J. Weber
Intercontinental Terminals Company LLC
Senior Vice President, Sales and Marketing
Office: 281-884-0277
Cell: 225-806-5136
Bweber@iterm.com