Message

From: Adams, Adam [/O=EXCHANGELABS/OU=EXCHANGE ADMINISTRATIVE GROUP

(FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=8ED5877842964D6794FAB4410F65DB46-ADAMS, ADAM]

Sent: 6/10/2019 12:15:14 PM

To: Daniel Tighe [Daniel.Tighe@WestonSolutions.com]
CC: James Collins [james.collins@westonsolutions.com]

Subject: Fwd: Update

Attachments: Tank Levels and Tank Update 6-7-19.xlsx; ATT00001.htm

Please add the 7-day halt in deconstruction for inspection purposes.

Thanks

Sent from my iPhone

Begin forwarded message:

From: Brent Weber < bweber@iterm.com > Date: June 7, 2019 at 1:10:24 PM CDT

To: spill12 <spill12@tceq.texas.gov>, "Adams, Adam (Adams.Adam@epa.gov)" <Adams.Adam@epa.gov>, "moore.gary@epa.gov" <moore.gary@epa.gov>, "kelly.cook@tceq.texas.gov" <kelly.cook@tceq.texas.gov>, "Kendra Bernhagen (Kendra.Bernhagen@Tceq.Texas.Gov>)" <Kendra.Bernhagen@Tceq.Texas.Gov>

Cc: Mike Gaudet <<u>MGaudet@iterm.com</u>>, Bernt Netland <<u>bnetland@iterm.com</u>>, Mark Jeansonne <<u>MJEANSONNE@iterm.com</u>>, Bob Pennacchi <<u>BPENNACCHI@iterm.com</u>>, Alice Richardson <ARICHARDSON@iterm.com>

Subject: Update

Here is the update for 6-7-19.

Tank 80-7 deconstruction is nearly complete. 95% of the tank has been deconstructed and the metal is being hauled away.

** There will be a delay over the next several days on deconstruction because of required visits by Agencies, Plaintiffs, Insurance, and Customer inspections.**

Expect to resume deconstruction late next week, but notice will be given prior to re-start of deconstruction.

Plans for the Weekend:

- <!--[if !supportLists]--><!--[endif]-->Water management
- <!--[if !supportLists]--><!--[endif]-->Clean up remaining metal in the tank farm and the area in general
- <!--[if !supportLists]--><!--[endif]-->Deconstruction crew will be off until mid-week

Brent J. Weber Intercontinental Terminals Company LLC Senior Vice President, Sales and Marketing

Office: 281-884-0277 Cell: 225-806-5136 Bweber@iterm.com