

Message

From: Brent Weber [bweber@iterm.com]
Sent: 6/7/2019 6:10:24 PM
To: spill12 [spill12@tceq.texas.gov]; Adams, Adam [Adams.Adam@epa.gov]; Moore, Gary [Moore.Gary@epa.gov]; kelly.cook@tceq.texas.gov; Kendra Bernhagen (Kendra.Bernhagen@Tceq.Texas.Gov) [Kendra.Bernhagen@Tceq.Texas.Gov]
CC: Mike Gaudet [MGaudet@iterm.com]; Bernt Netland [bnetland@iterm.com]; Mark Jeansonne [MJEANSONNE@iterm.com]; Bob Pennacchi [BPENNACCHI@iterm.com]; Alice Richardson [ARICHARDSON@iterm.com]
Subject: Update
Attachments: Tank Levels and Tank Update 6-7-19.xlsx

Here is the update for 6-7-19.

Tank 80-7 deconstruction is nearly complete. 95% of the tank has been deconstructed and the metal is being hauled away.

** There will be a delay over the next several days on deconstruction because of required visits by Agencies, Plaintiffs, Insurance, and Customer inspections.**

Expect to resume deconstruction late next week, but notice will be given prior to re-start of deconstruction.

Plans for the Weekend:

- Water management
- Clean up remaining metal in the tank farm and the area in general
- Deconstruction crew will be off until mid-week

Brent J. Weber
Intercontinental Terminals Company LLC
Senior Vice President, Sales and Marketing
Office: 281-884-0277
Cell: 225-806-5136
Bweber@iterm.com