

Project Planner

ACTIVITY	FLOOR	PLAN START	PLAN DURATION	PLAN FINISH	APRIL																																				
Boots Schedule					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	
Install Flooring	3	4/2/2018	5	4/6/2018																																					
InstalDoors/Hardware	3	4/9/2018	5	#####																																					
Paint/Final Coat	3	4/9/2018	5	#####																																					
Install Millwork	3	4/9/2018	5	#####																																					
Electrical Trim Out	3	4/12/2018	4	#####																																					
Install Rubber Base	3	4/16/2018	3	#####																																					
Final Cleaning	3,4	4/16/2018	4	#####																																					
Final Inspections	3,4	4/17/2018	4	#####																																					
IAQ Testing	3,4	4/20/2018	1	#####																																					

[illegible]

