

J. Jeffrey Huber Daily Report 10-08-2020

River Activities - No issues.

Construction activities – Setting forms for the center abutment. Electron crew is planning on pouring concrete in the center abutment.

JH – 0700 Electron crew is working on the concrete plant in preparation for tomorrows planned concrete pour.

JH – 0800 Electron crew is backfilling from where they removed the concrete catch basins in the center abutment.

JH – Concrete rubble from the center abutment is being staged at the stockpile yard at the intake.

JH – 0900 Electron crew is working on setting forms and tying rebar in the center abutment

JH – 1000 crews are working on bringing backfill to the center abutment for backfill where the concrete catch basins used to be.

JH – 1100 Corey K. walks the site doing water quality testing and looking for environmental issues. No outstanding issues.

- JH 1200 Electron crews working on the grizzly bars and screen at the intake.
- JH 1400 Electron crews stick backfilling and working on the forms in the center abutment.
- JH 1400 Electron crew working on cleaning the yard up at the intake.
- JH Electron fish biologist on deck and at the fish ladder.
- JH 1600 Electron crew stick backfilling center abutment and readying forms for tomorrows concrete pour.
- JH 1700 Electron crew arranges shifts to work through the night in preparations for tomorrows concrete pour.



JH-1900 Electron crew is cleaning around the center abutment in preparation for tomorrows pour.

Sincerely,
J. Jeffrey Huber
Encore Environmental
Independent Compliance Monitor on Behalf of Pierce County
Electron Hydro