



PO Box 1150
Issaquah, WA 98027
(206) 965-5797

J. Jeffrey Huber Daily Report

10-10-2020

River Activities – None.

Construction Activities – Electron crew is finishing pouring in the center abutment.

JH – 0700 Electron crew begins batching concrete.

JH – 0800 Electron crew begins pouring concrete in the center abutment.

JH – 1100 Bruce. From the Electron crew is taking turbidity and PH samples at the WQ sampling points. Bruce also tested the water around the center abutment. JH verified the results visually of the Electron crew. PH 7.15.

JH – 1300 Electron crew is done pouring concrete. No issues. Total of 540 yards were poured. 30 yards of concrete was poured today at the center abutment.

Sincerely,

J. Jeffrey Huber
Encore Environmental
Independent Compliance Monitor on Behalf of Pierce County
Electron Hydro