



PO Box 1150  
Issaquah, WA 98027  
(206) 965-5797

J. Jeffrey Huber Daily Report

10-15-2020

River Activities – None.

Construction Activities – Electron crew working on forming, pouring, & tying bar in the center abutment area for the tie into the existing spillway.

JH – 0700 Electron crew begins working in the center abutment area.

JH – 0700 Bruce from Electron crew out doing the water quality monitoring.

JH – 1000 Mike from Pierce County onsite to fly and chart a path for the PC's drone.

JH – 1000 Electron crew begins pouring concrete on the North side of the center abutment to tie into the existing spillway.

JH – 1400 Electron crew pouring concrete at the center abutment to tie into the existing spillway.

JH – 1730 Electron crew has poured 230 yards of concrete into the tie in point to the existing spillway. Electron crew is using a 5 sack mix which theoretically is 4,000 PSI mix. Electron is scheduled to finish up the concrete pour on Saturday 10/17/20. Concrete is batched onsite.

Sincerely,

J. Jeffrey Huber  
Encore Environmental  
Independent Compliance Monitor on Behalf of Pierce County  
Electron Hydro



PO Box 1150  
Issaquah, WA 98027  
(206) 965-5797