

## J. Jeffrey Huber Daily Report 10-17-2020

River Activities - None.

Construction Activities – Electron Crew working on pouring the tie in to the existing spillways.

JH – 0700 Electron crew begins batching and pouring concrete.

JH – 0900 Electron crew still pouring concrete.

JH – 1300 Electron crew pouring concrete in the tie in to existing spillway.

JH-1430 JCB Forklift had the back axle came apart. Small spill of 90 weight gear oil on the ground. Estimated less than half gallon. Electron crew on it immediately will diapers. Spill was cleaned up under the supervision of Thom F. No issues. Spill was not in the vicinity of the river

JH - 1730 Electron crew is done pouring concrete. Electron crew poured an estimated 240 yards of 5 sack concrete.

Sincerely,

J. Jeffrey Huber Encore Environmental Independent Compliance Monitor on Behalf of Pierce County Electron Hydro