

Message

From: Pasimeni,, Steven R.- S & L [/O=NPPD/OU=CGO/CN=RECIPIENTS/CN=STEVENPASIMENT]
Sent: 7/8/2011 12:51:11 PM
To: Meacham, John M. [jmmeach@nppd.com]
CC: Nitsch, Bob B. [bbnitsc@nppd.com]; Holmstedt, Linda [lmholms@nppd.com]; Hoornaert,, Paul- S&L [paul.hoornaert@sargentlundy.com]
Subject: GGS MPCE June 30 Meeting Supplements
Attachments: NPPD GG WFGD Project Schd_Fall Outages.pdf; NPPD GG WFGD Project Schd_Spring Outages.pdf; Specification List 6-28-11.pdf; SL GGS Work Flow 070711.pdf; Plan for Capital Cost Estimate Update.pdf
Flag: Follow up

John-

Attached per your request are files of the supplemental material reviewed during our meeting with Bob Nitsch on June 30, 2011.

Spring and Fall Outage schedules for Units 1 and 2 FGD

The base schedule was developed during late 2009. The key schedule constraint is the 18 month permitting process and having the "permit in hand at the time of FGD contract award". The Fall Outage schedule has been indexed for an October 2011 bid issue date for the FGD spec. As a result, the permitting task is late. The Spring Outage schedule has been indexed to initiate the permitting task in July 2011. As a result the permit is in hand at the time of FGD contract award based on issuing the FGD spec for bid in April 2012. The alternative "permit in hand just prior to the start of construction" would make the Fall Outage schedule workable so long as the permitting task started by September 2011. NOTE: the chimney constrain indicators identify the time span during which exclusion zones are in place around the Unit 1 and Unit 2 chimneys.

Specification Status

Capital Cost Update Plan

S&L Work Precedence (Updated based on June 30 meeting)

Please let me know if you have any questions.

Steven R. Pasimeni
 Sargent & Lundy, Fossil Power Technologies
 (312) 269-8632
 (312) 269-4988 Fax
 steven.r.pasimeni@sargentlundy.com

