



STATE OF IDAHO

DEPARTMENT OF AGRICULTURE

C.L. "BUTCH" OTTER
Governor
CELIA R. GOULD
Director

September 5, 2013

Valerie Greear
DEQ
1445 N Orchard
Boise, Id 83706

Via Email: Valerie.greear@deq.idaho.gov

Dear Ms. Greear:

On September 4, 2013, the Idaho State Department of Agriculture, Dairy Bureau, received your email request for "construction specs for the lagoon at Wilson Creek Cattle Feeders..."

Enclosed please find the documents you requested.

	DATE	INFORMATION	NUMBER OF PAGES
1.	11-2012	Construction Inspection Reports w/ Email	3
		TOTAL	3

If you have any questions, please call.

Sincerely,

Marv Patten, Chief
Dairy & CAFO Bureau
Idaho State Department of Agriculture

Certificate of Mailing:

I hereby certify that the original of this letter was sent via email, this 5th day of September, 2013.

Martha Walbey
Administrative Assistant

2270 Old Penitentiary Road • P.O. Box 790 • Boise, Idaho 83701 (83712 for physical address) • (208) 332-8500 •
www.agri.idaho.gov

#88

IDAHO DEPARTMENT OF AGRICULTURE
BUREAU OF DAIRYING
PO BOX 790, BOISE ID 83701-0790
(208)332-8550 334-4062(fax)

CONSTRUCTION INSPECTION REPORT

DAIRY NAME/OWNER/ADDRESS/CITY/PHONE

Wilson Creek Feeders
John Hepton

DATE: 11/28/2012

TIME: 1:00pm

CONTRACTOR: Showalter

PHONE:

INSPECTION TYPE:

☐ PRELIMINARY

☒ FINAL

Facility meets the following siting requirements:

- | | | | |
|--|---|---|-----|
| 1. 100' or more from a stream or drain | Y | N | N/A |
| 2. 100' from a private domestic well | Y | N | N/A |
| 3. 1000' from a public well | Y | N | N/A |
| 4. 100' from any residence | Y | N | N/A |
| 5. County P & Z Approval | Y | N | N/A |
| 6. Irrigation & Hwy. District Approval | Y | N | N/A |

Soil Analysis Completed by: NRCS Lab Harling N/A

Limiting Soil Depth: _____ by Rock? Water? Soil?

Liner Required? ☒ Y ☐ N

Clay content of soil or soil liner: 17-18 %

Maximum Excavation Depth Allowed: _____

Has facility been properly sized? ☒ Y ☐ N

by: NRCS

ISDA

U OF I

OTHER

Contractor

Earthen Storage Pond

Top soil & vegetation cleared from site? ☒ Y ☐ N ☐ N/A

Excavation Equipment used: Dozer

Core trench installed ☐ Y ☐ N ☐ N/A

Rock encountered during excavation: None ☐ Bedrock ☐ "Floaters" ☐ Gravel ☐

Soil consistent with analysis ☐ Y ☐ N ☐ N/A

How deep was excavation from ground surface? _____

2' separation from water table? ☐ Y ☐ N ☐ N/A

1' + soil cap over rock? ☐ Y ☐ N ☐ N/A

If soil liner used, minimum thickness is: _____

Embankment Lift Thickness: _____

Compaction Equipment: _____ Passes/Lift: _____

How was water added to embankment? _____

Approximate moisture content of soil during placing: _____

Inside Pond Dimensions

Top Length 565 ' x Top Width 90 ' x Depth 8 '

Bottom Length 940 ' x Bottom Width 40 '

Inside Slope _____:1 Outside Slope _____:1 Berm Width _____

Concrete Storage Pond

Top soil & vegetation cleared from site? ☐ Y ☐ N ☐ N/A

Free draining base under slab ☐ Y ☐ N

Slab thickness: _____ Reinforcement: Fiber ☐ WWF ☐ None

Waterstop installed: PVC/Rubber ☐ Betonite ☐ Tortuous Path ☐

Wall Height _____ Wall Thickness _____ with # _____ rebar @ _____" OC

Wall backfilled with free draining material? ☐ Y ☐ N ☐ N/A

Contraction joints installed ☐ Y ☐ N Spacing: _____'x _____

Synthetic Liner Storage Pond

Liner specs & plans approved by: ISDA ☐ NRCS ☐ Not Approved

Sand or other bedding material placed under liner ☐ Y ☐ N

Liner is: _____ one piece _____ sealed by factory personnel

Liner is: _____ UV protected _____ Capped with _____' of soil

Pond Bottom well compacted ☐ Y ☐ N

Embankments well compacted ☐ Y ☐ N

Runoff Diversions in place ☐ Y ☐ N ☐ N/A

NRCS has approved construction ☐ Y ☐ N ☐ N/A

Testing

Soil Sample Results:

Description	Clay (L/F)	Penetrometer
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____

Comments

Final inspection of pond. Pond will be used to store feed additives (Whey, reclaim water, sludge water). Rip Rap is suggested where product will be dumped in pond to prevent erosion. It is also suggested to keep cattle off/away from pond to ensure they stay off pond is kept intact.

Construction:

☒ Approved

☐ Not Approved - Action Required (see comments)

Inspector Signature

Contractor Signature

Producer Signature

Hilary Collinsworth

From: Harley Noe [Ex. 6 Personal Privacy \(PP\)](#)
Sent: Wednesday, November 28, 2012 8:26 PM
To: Hilary Collinsworth
Subject: FW: Wilson Creek samples

Here is what I sent to John on the samples for the Wilson Creek Feeders pond. The material looked good and I am confident in Brian's installation procedures. If you feel like you want a second look, you could still send me some samples from the finished floor. Let me know if you need anything additional.

Please give me a quick reply so I know this reached you. Thanks

HARLEY

From: Harley Noe [mailto: \[mailto: Ex. 6 Personal Privacy \(PP\)\]](#)
Sent: Thursday, October 18, 2012 5:01 PM
To: John Bilderback
Subject: Wilson Creek samples

I met with Bryan Showalter today and checked textures and clay contents for three samples of borrow material he plans to use on the pond at the Wilson Creek Feedlot. He has removed the upper 18 inches at the borrow site on Jaca Lane and these samples were from layers down to about 5 feet. The textures were silt loams to loams throughout with clay contents of 17 to 18 percent. When properly placed, wetted and compacted this soil will work well for the earthen liner. I emphasized to Bryan that these materials do require a lot of water to get the compaction complete.

He will go to work on the pond and you can send me some grab samples when you do the final inspection. I see no reason that I should need to visit the site as long as I can see some samples.

I will get a copy of this to Bryan. Thanks

Harley Noe

NATURAL RESOURCE SOLUTIONS, LLC
5740 N. Applebrook Way
Boise, Idaho 83713-1393
208.850.4926
FAX 208.939.8602

IDAHO DEPARTMENT OF AGRICULTURE
BUREAU OF DAIRYING
PO BOX 790, BOISE ID 83701-0790
(208)332-8550 334-4062(fax)

CONSTRUCTION INSPECTION REPORT

Whey Storage Pond

DAIRY NAME/OWNER/ADDRESS/CITY/PHONE

Wilson Creek Feeders
John Hepton

DATE: 11/20/2012

TIME: 12:00pm

CONTRACTOR:

INSPECTION TYPE:

Showerter
☒ PRELIMINARY ☐ FINAL

Facility meets the following siting requirements:

- | | | | |
|--|---|---|-----|
| 1. 100' or more from a stream or drain | Y | N | N/A |
| 2. 100' from a private domestic well | Y | N | N/A |
| 3. 1000' from a public well | Y | N | N/A |
| 4. 100' from any residence | Y | N | N/A |
| 5. County P & Z Approval | Y | N | N/A |
| 6. Irrigation & Hwy. District Approval | Y | N | N/A |

Soil Analysis Completed by: NRCS Lab _____ N/A

Limiting Soil Depth: _____ by Rock? Water? Soil?

Liner Required? ☒ Y ☐ N

Clay content of soil or soil liner: _____ %

Maximum Excavation Depth Allowed: _____ "

Has facility been properly sized? Y N

by: NRCS ISDA U OF I OTHER _____

Earthen Storage Pond

Top soil & vegetation cleared from site? ☒ Y ☐ N ☐ N/A

Excavation Equipment used: excavator

Core trench installed Y N N/A

Rock encountered during excavation: None Bedrock "Floaters" Gravel

Soil consistent with analysis Y N N/A

How deep was excavation from ground surface? _____ "

2' separation from water table? Y N N/A

1'+ soil cap over rock? Y N N/A

If soil liner used, minimum thickness is: _____ "

Embankment Lift Thickness: _____ "

Compaction Equipment: _____ Passes/Lift: _____

How was water added to embankment? _____

Approximate moisture content of soil during placing: _____

Inside Pond Dimensions

Top Length 565 ' x Top Width 90 ' x Depth _____

Bottom Length _____ ' x Bottom Width _____

Inside Slope _____:1 Outside Slope _____:1 Berm Width _____

Testing

Soil Sample Results:

Description	Clay (L/F)	Penetrometer

Construction:

☐ Approved

☒ Not Approved - Action Required (see comments)

Inspector Signature

[Signature]

Concrete Storage Pond

Top soil & vegetation cleared from site? Y N N/A

Free draining base under slab Y N

Slab thickness: _____ " Reinforcement: Fiber WWF None

Waterstop installed: PVC/Rubber Betonite Tortuous Path

Wall Height _____ ' Wall Thickness _____ ' with # _____ rebar @ _____ " OC

Wall backfilled with free draining material? Y N N/A

Contraction joints installed Y N Spacing: _____ 'x _____

Synthetic Liner Storage Pond

Liner specs & plans approved by: ISDA NRCS Not Approved

Sand or other bedding material placed under liner Y N

Liner is: _____ one piece _____ seamed by factory personnel

Liner is: _____ UV protected _____ Capped with _____ ' of soil

Pond Bottom well compacted Y ☒ N

Embankments well compacted Y ☒ N

Runoff Diversions in place Y N N/A

NRCS has approved construction Y N N/A

Comments

Construction of pond is underway. Clay is being brought in as liner. Liner analysis needs to be submitted to dept. Top dimensions of the pond were taken. Dozer is being used to compact sides and bottom. Producer or Contractor needs to call dept. for final pond approval.

John Bilderback

333 8541

Contractor Signature

Producer Signature

[Signature]