

**To:** Giancarlo, Mary Beth[Giancarlo.Marybeth@epa.gov]  
**From:** Ullinger, Heather[HUllinger@akronohio.gov]  
**Sent:** Fri 1/14/2022 3:23:57 PM (UTC)  
**Subject:** Follow up items  
[ATT00001.txt](#)

Hi Mary Beth,

Just wanted to follow up on some items from the PCT call.

- 1. Timeline – we are meeting internally next week to think through and edit the timeline you provided. I will send our revisions to you the week of 1/24.
- 2. Permitting – I feel like we need to revisit this with SMP. Would you like to organize this or would you like me to?
- 3. Design schedule – can you share your remaining milestone dates with me once Jacobs updates their schedule? Here is my current schedule for the design Northside Interceptor Tunnel (NSIT). Please note the Lower NSI lining (the sewer in Peck Road) is a separate design and construction contract. I will provide the schedule to you once generated by the (recently selected) designer.

AECOM PROPOSED SCHEDULE (1/6/2022)			
			Submission to City
Task 1	Pre-Design		5/15/2022
Task 2.30	Design	30%	7/15/2022
Task 2.75	Design	75%	12/20/2022
Task 2.100	Design	100%	3/20/2023
Task 2.Construction RFP	Design	Construction RFP	4/20/2023

Have a nice weekend.

Heather L. Ullinger, P.E.  
Akron Engineering Bureau  
Environmental Division  
166 S. High Street, Room 701  
Akron, Ohio 44308

Desk 330-375-2254  
Cell 330-256-1246  
[HUllinger@akronohio.gov](mailto:HUllinger@akronohio.gov)

