

J. Jeffrey Huber Daily Report 9/23/20

River inspection – 0630 (Corey A. Crew) a crew of 6 person started at the intake and walked downstream one mile and surveyed for any debris. No debris sited or found.

Construction – Crews prep to start work on coffer dam. High flows are expected. Crews set up dewatering. This is the first day back to work.

JH- Walked the river in several sections and looked for debris. None sited.

JH – Talked with Crew & managers throughout the day about construction methods and impact to environment. Talked crew about containment and inspection of equipment for leaks. Talked with everyone about following the work plan and the need for environmental controls. It was well received.

JH – 1700 crews begin work on coffer dam.

JH – 2100 river jumps partially on left bank.

JH – Fish Biologist in place to observe fish ladder.

Sincerely,

J. Jeffrey Huber Encore Environmental Representing Electron Hydro