

J. Jeffrey Huber Daily Report

River Activities – None.

Construction Activities – Electron crew working on backfilling around the center abutment. All forms are stripped. No issues.

JH – 0700 Electron crew on deck. Electron crew working on cleaning up the intake area.

JH – 0700 Electron crew working on cleaning up the concrete batch plant.

JH – 0800 Electron crew cleaning up the center abutment. Crew is getting all trash, un-used steel and construction debris flown out of the center abutment

JH – 0900 Electron crew is working on forming up the cutoff wall

JH – 1300 Electron crew is still cleaning the center abutment and working on the cutoff wall.

JH - 1700 Electron crew is done for the day. The plan for today is the same plan for tomorrow. Electron crew will be cleaning the center abutment and forming the cutoff wall.

Sincerely,

J. Jeffrey Huber Encore Environmental Independent Compliance Monitor on Behalf of Pierce County Electron Hydro

