

J. Jeffrey Huber Daily Report

River Activities - None.

Construction Activities – Electron Crew working on placing rocks, welding sheet piles, and installing wooden 4"x 12" planks on 12"x12" wooden beams that the Electron crew poured into the tie in area of the existing spillway.

JH – 0700 Electron crew begins sorting rocks and sorting sheet piles.

JH – 0730 Electron crew member Cory K. conducts the water quality monitoring tests.

JH – 0730 Electron crew member 300' downstream looking at turbidity.

JH - 0730 Electron crew is attaching 4"x 12" wooden planks to the 12" x 12" beams that were poured into the area of tie in between the center abutment and existing spillway.

JH – 0930 Carrol From the Dept of Ecology is on deck to conduct an inspection.

JH - 0930 Sean M. from the Electron crew is working on putting 1 $\frac{1}{4}$ " minus rock down on the access roads around the intake.

JH - 1000 Electron crew is working on putting organic wood chips down as cover.

JH - 1300 Electron crew working on putting the large rip rap in place around the center abutment.

JH – 1800 Electron crew working on putting large rip rap into the area around the center abutment. No issues.

Sincerely,



J. Jeffrey Huber Encore Environmental Independent Compliance Monitor on Behalf of Pierce County Electron Hydro