

**From:** Whelan, Joseph <jwhelan1@usaw\_net.com>  
**Sent:** Tuesday, February 1, 2011 5:27 PM  
**To:** 'Kabei.Arlene@epamail.epa.gov'; 'Armann.Steve@epamail.epa.gov';  
'Vaille.Rich@epamail.epa.gov'; 'Tyahla.Stephen@epamail.epa.gov';  
'Moxley.Bret@epamail.epa.gov'; 'Helmlinger.Andrew@epamail.epa.gov';  
'Wall.Steve@epamail.epa.gov'; 'baylor.katherine@epa.gov';  
'stuart.yamada@doh.hawaii.gov'; 'Steven.chang@doh.hawaii.gov';  
'alec.wong@doh.hawaii.gov'  
**Subject:** WGSL AOC Daily Progress Report

---

Greetings all.

Please find below the daily progress report on work items contained within the recently approved AOC.

#### ***ACTIONS PERFORMED AND DEVELOPMENTS ANTICIPATED***

##### **Cell 6 assessment:**

1) The south portion of the west side assessment of cell E6 is ongoing. The operations layer of protective stone located above the anchor trench is being removed to allow the liner material to be further investigated. The assessment should be completed by this Saturday.

##### **Western Storm water Diversion Project (to render functional):**

1) Diversion Structure: The contractor continues to place the wall forms and reinforcing steel rebar, in anticipation of pouring additional concrete wall material on Wednesday.

2) Box Culvert: The contractor poured concrete today to place the invert box culvert, Tomorrow he will resume placing structural steel forms in the bottom and walls of the open box culvert in preparation for invert pours on Friday.

3) Pipe: Placement of the large diameter Hobas pipe resumed today. The contractor continues placing bedding (aggregate below pipe).

##### **Cell 6 Leachate Riser Restoration:**

1) The pumping contractor continues skimming

water from the surface of the area south of Cell E6, and transported 16,500 gallons today to the waste water treatment plant. These activities are ongoing.

2) The contractor removed 16,000 gallons of mud and water mixture from the area south of Cell E6 and placed into frac tanks in order to allow them to separate. These activities are ongoing.

**Sediment Basin:**

1)The contractor pumped 56,000 gallons of storm water from the sedimentation basin today, which was sent to the WWTP for treatment and disposal. These activities are ongoing.

***ANALYTICAL DATA RECEIVED DURING REPORTING PERIOD - None***

***ANTICIPATED PROBLEMS AND PLANNED RESOLUTIONS – None***

***Please let me know if you have any questions.***

***Best regards,***

***Joe Whelan***

General Manager

Waste Management of Hawaii

808-668-2985, ext. 15 Office

808-668-1366 Fax

808-479-4610 Mobile

***Waste Management's landfills provide over 17,000 acres of protected land for wildlife habitats and 15 landfills are certified by the Wildlife Habitat Council.***