

From: Whelan, Joseph <jwhelan1@usaw_net.com>
Sent: Wednesday, February 23, 2011 5:07 PM
To: 'Kabei.Arlene@epamail.epa.gov'; 'Armann.Steve@epamail.epa.gov';
'Vaille.Rich@epamail.epa.gov'; 'Tyahla.Stephen@epamail.epa.gov';
'Moxley.Bret@epamail.epa.gov';
'Helmlinger.Andrew@epamail.epa.gov';
'Wall.Steve@epamail.epa.gov'; 'stuart.yamada@doh.hawaii.gov';
'Steven.chang@doh.hawaii.gov'; 'alec.wong@doh.hawaii.gov'
Subject: Daily Progress Report for February 23, 2011

Greetings all.

Please find below the daily progress report on work items contained within the recently approved AOC.

ACTIONS PERFORMED AND DEVELOPMENTS ANTICIPATED

Cell 6 Assessment:

- 1) The evaluation and repairs to the southwestern portion of the E6 liner system are now complete. Our consultant is assembling the CQA report for this work.

Western Storm water Diversion Project (to render functional):

- 1) Diversion Structure: The final wall section of the diversion structure is now in place.
- 2) Box Culvert: The contractor has completed forming the transition structure from box culvert invert to pipe invert. This is scheduled to be poured next week. Rebar work on box culvert walls is ongoing. Rains again today resulted in a temporary set back to these efforts.
- 3) Pipe: Backfilling of the HOBAS pipe channel is now complete.
- 4) The diversion structure is now functionally complete per the terms of Section 19.b. of the AOC.

Cell 6 Leachate Riser Restoration:

- 1) The contractor completed re-connecting the

electricity and plumbing to the Cell E6 leachate riser and initiated the pumping process on Friday.

- 2) There was no volume pumped from the E6 riser storage tank today due to a localized rain event.

Sediment Basin:

- 1) Rain out today resulting in no removal of silt/rock material from the northern portion of the sedimentation basin.
- 2) The contractor pumped 41,700 gallons of storm water from the sedimentation basin today and transported to the waste water treatment plant.

Evaluating possible hydraulic head below liner system:

- 1) Per the work plan submitted to EPA on 2/1/2011, we have drilled to depth at temporary piezometer locations PZ-5 and PZ-6. No water was encountered at any time during the drilling. Since no water was observed, temporary piezometers were not installed. The contractor completed installation of PZ1 on Tuesday, no water was encountered during the drilling process.

ANALYTICAL DATA RECEIVED DURING REPORTING PERIOD - None

ANTICIPATED PROBLEMS AND PLANNED RESOLUTIONS – None

Please let me know if you have any questions.

Best regards,

Joe Whelan

General Manager
Waste Management of Hawaii
808-668-2985, ext. 15 Office
808-668-1366 Fax
808-479-4610 Mobile

Waste Management's landfills provide over 17,000 acres of protected land for wildlife habitats and 15 landfills are certified by the Wildlife Habitat Council.