

CERTIFICATION OF PROGRESS PAYMENTS UNDER FIXED-PRICE CONSTRUCTION CONTRACTS BASED ON A PERCENTAGE OR STAGE OF COMPLETION		
SECTION 1 – IDENTIFICATION INFORMATION		
1. TO: NAME AND ADDRESS OF CONTRACTING OFFICE (Include Zip Code) Michael S. Reece - Senior Contract Specialist Acquisition Management Division Capital Construction (4PQB) 205 Regency Executive Park Ste 440A Charlotte, NC 28217		2. FROM: NAME AND ADDRESS OF CONTRACTOR (INCLUDE ZIP CODE, EMAIL ADDRESS, AND PHONE NUMBER) JoAnna Yates Project Manager - Hensel Phelps Construction Co. Physical-6557 Hazeltine National Dr, Suite One Orlando, FL 32822 Mail-6557 Hazeltine National Dr, Suite One Orlando, FL 32822
3. INVOICE NUMBER: 015		4. INVOICE DATE: 05/31/2019
5. CONTRACT NUMBER: 47PE0318C0003	PDN: EN-47PE0318C0003	PROJECT NUMBER: NTN-00002
6. PROJECT LOCATION: Nashville, TN		
7. PROJECT DESCRIPTION: Bridging Design-Build Construction Services in connection with the new U.S. Federal Courthouse located in Nashville, TN. The project includes design-build services, demolition, construction and site development of 3.4 acres for the new Courthouse. The U.S. Courthouse of approximately 280,000 gross square feet includes underground structured parking. The tenant agencies for the project include: U.S. District Court; Probation; U.S. Marshals Service; Office of the U.S. Attorney, GSA/PBS Field office; U.S. Senate and Randolph Sheppard Vending Machine Operator.		
SECTION 2 – STATEMENT OF COSTS UNDER THIS CONTRACT THROUGH <u>05/31/2019</u> (DATE)		
8. ORIGINAL CONTRACT SUM – (Enter The Original Contract Award Amount)		\$ 128,084,940.00
9. NET CHANGE ORDERS – (Enter The Net Dollar Amount Via Change Orders)		\$ 3,735,209.00
10. CONTRACT SUM TO DATE – (Enter The Dollar Amount of the Contract To Date) – (ITEM 8 + 9)		\$ 131,820,149.00
11. TOTAL COMPLETED AND STORED TO DATE:		\$ 29,218,248.00
12. RETAINAGE – (Enter The Retainage Amount)		\$ -
13. TOTAL EARNED LESS RETAINAGE – (Item 12 less 13)		\$ 29,218,248.00
14. PROGRESS PAYMENTS PREVIOUSLY PAID:		\$ 24,344,111.00
15. CURRENT PAYMENT DUE: (Item 13 less 14)		\$ 4,874,137.00
16. BALANCE TO FINISH, INCLUDING RETAINAGE – (Line 10 Less 13)		\$ 102,601,901.00
17. Amount Approved by the Contracting Officer		\$ 4,874,137.00
18. PAYMENT CERTIFICATION: In accordance with the FAR 52.232-5, Payments Under Fixed-Price Construction Contracts, I hereby certify, to the best of my knowledge and belief, <ul style="list-style-type: none"> a) The amounts requested are only for performance in accordance with the specifications, terms, and conditions of the contract; b) All payments due to subcontractors and suppliers from previous payments received under the contract have been made, and timely payments will be made from the proceeds of the payment covered by this certification in accordance with subcontract agreements and the requirements of Chapter 39 of Title 31, United States Code; c) This request for progress payments does not include any amounts which the prime contractor intends to withhold or retain from a subcontractor or supplier in accordance with the terms and conditions of the subcontract; d) This certification is not to be construed as final acceptance of a subcontractor's performance; and e) All quality requirements associated with the progress payment CLIN , including but not limited to submission and approval of shop drawings, test reports, Operation and Maintenance (O&M) documentation, equipment and material verification, etc, have been satisfied. 		
<u>JoAnna Yates</u> <u>6/20/2019</u> (Name) (Date) <u>Project Manager</u> (Title)		
NAME AND TITLE OF CONTRACTOR REPRESENTATIVE SIGNING THIS FORM: JoAnna Yates, Project Manager		SIGNATURE: (b) (6)
NAME AND TITLE OF CONTRACTING OFFICER: Michael S. Reece - Senior Contract Specialist		SIGNATURE:

6557 Hazeltine National Dr, Suite One Orlando, FL 32822

Invoice No. 15

[illegible]

6557 Hazeltine National Dr, Suite One Orlando, FL 32822

Invoice No. 15

[illegible]

Hensel Phelps

6557 Hazeltine National Dr, Suite One Orlando, FL 32822

Request for Periodic Progress Payment

Pay Period May 01 - May 31 2019

Invoice No. 15

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		STORED MATERIALS APPROVED FOR PAYMENT	TOTAL	
			PREVIOUS APPLICATIONS	THIS APPLICATIONS		COMPLETED AND STORED TO DATE	%
	Material Deliveries					\$0	
	Water Distribution					\$0	
	Sanitary Sewer					\$0	
	Fuel Oil and UST					\$0	
	Storm Drainage					\$0	
	Structural Steel - Mill Release	\$2,898,330	\$2,898,330		\$0	\$2,898,330	100.0%
	Structural Steel - Fabricated Material	\$1,014,127	\$484,214	\$0	\$0	\$484,214	47.7%
	Metal Stairs					\$0	
	Insulated Metal Wall Panels					\$0	
	Door Frames					\$0	
	Doors & Hardware					\$0	
	Glazed Aluminum Curtain Wall					\$0	
	Ceramic Tile					\$0	
	Stretch Fabric Wall Systems					\$0	
	Access Flooring					\$0	
	Detention Equipment					\$0	
	Fire Pump					\$0	
	Sprinkler Equipment					\$0	
	Elevators					\$0	
	Chillers					\$0	
	Cooling Towers					\$0	
	HVAC Units					\$0	
	Emergency Generator					\$0	
	Transfer Switches					\$0	
	Panel Boards					\$0	
	Precast Concrete	\$3,500,000	\$321,802	\$431,032	\$0	\$752,834	21.5%
	896 Total Precast Panels		62 Panels	102 Panels		164 Panels	18.3%
						\$0	
	SUBTOTAL (forward to page 1)	\$7,412,457	\$3,704,346	\$431,032	\$0	\$4,135,378	55.8%

Hensel Phelps

6557 Hazeltine National Dr, Suite One Orlando, FL 32822

Request for Periodic Progress Payment

Pay Period May 01 - May 31 2019

Invoice No. 15

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		STORED MATERIALS APPROVED FOR PAYMENT	TOTAL	
			PREVIOUS APPLICATIONS	THIS APPLICATIONS		COMPLETED AND STORED TO DATE	%
	Initial Site Work and Prep						
	Install and Maintain SWPPP	\$350,000	\$216,683	\$6,000	\$0	\$222,683	63.6%
	Remove asphalt erosion cap	\$145,000	\$145,000	\$0	\$0	\$145,000	100.0%
	Mass Excavation and Rock Chipping	\$1,255,345	\$1,255,345	\$0	\$0	\$1,255,345	100.0%
	Foundation Prep - North	\$531,250	\$531,250	\$0	\$0	\$531,250	100.0%
	Foundation Prep - South	\$500,000	\$500,000	\$0	\$0	\$500,000	100.0%
	Site Backfill	\$75,000	\$30,000	\$0	\$0	\$30,000	40.0%
	Building Pad Prep - North	\$528,710	\$410,004	\$55,000	\$0	\$465,004	88.0%
	Building Pad Prep - South	\$528,710	\$0	\$0	\$0	\$0	0.0%
	Vault Excavation & Backfill	\$93,750	\$21,598	\$55,000	\$0	\$76,598	81.7%
	Install and Maintain Crane Roads	\$212,500	\$82,000	\$24,505	\$0	\$106,505	50.1%
	Final Grading	\$109,250	\$0	\$0	\$0	\$0	0.0%
						\$0	
						\$0	
	SUBTOTAL	\$4,329,515	\$3,191,880	\$140,505	\$0	\$3,332,385	
						\$0	
						\$0	
						\$0	
						\$0	
						\$0	
						\$0	
						\$0	
						\$0	
						\$0	
	Site Concrete & Hardscape	\$500,000				\$0	0.0%
	Parking Lot Paving	\$212,750	\$0	\$0	\$0	\$0	0.0%
	Parking Lot Striping	\$57,500	\$0	\$0	\$0	\$0	0.0%
	Parking Lot Appurtanances	\$115,000	\$0	\$0	\$0	\$0	0.0%
						\$0	
						\$0	
	SUBTOTAL	\$385,250	\$0	\$0	\$0	\$0	0.0%
						\$0	
	Landscaping	\$350,000				\$0	0.0%
						\$0	
						\$0	
						\$0	
						\$0	
						\$0	
						\$0	
	SUBTOTAL	\$350,000	\$0	\$0	\$0	\$0	0.0%
						\$0	
						\$0	
						\$0	
						\$0	
						\$0	
	Site MEP					\$0	
	Site Sanitary	\$310,625	\$62,125	\$0	\$0	\$62,125	20.0%
	Site Domestic Water	\$205,375	\$11,000	\$0	\$0	\$11,000	5.4%
	Site Fire Water	\$251,875	\$0	\$0	\$0	\$0	0.0%
	Site Storm Drainage	\$245,125	\$8,000	\$0	\$0	\$8,000	3.3%
	Site Electrical & Temp Power	\$360,160	\$148,500	\$42,550	\$0	\$191,050	53.0%
						\$0	
						\$0	
	SUBTOTAL	\$1,373,160	\$229,625	\$42,550	\$0	\$272,175	19.8%
						\$0	
						\$0	
						\$0	
						\$0	
	SUBTOTAL (forward to page 1)	\$6,437,925	\$3,421,505	\$183,055	\$0	\$3,604,560	56.0%

Hensel Phelps

6557 Hazeltine National Dr, Suite One Orlando, FL 32822

Request for Periodic Progress Payment

Pay Period May 01 - May 31 2019

Invoice No. 15

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		STORED MATERIALS APPROVED FOR PAYMENT	TOTAL	
			PREVIOUS APPLICATIONS	THIS APPLICATIONS		COMPLETED AND STORED TO DATE	%
	Construction Phase - UG, Structure & Skin					\$0	
						\$0	
						\$0	
						\$0	
	North - Foundations & UG MEP					\$0	
	Form & Reinforce Foundations	\$772,500	\$743,488	\$0		\$743,488	96.2%
	Place & Finish Foundations	\$450,000	\$429,585	\$0		\$429,585	95.5%
	U/G Electrical	\$667,380	\$610,012	\$0		\$610,012	91.4%
	U/G Plumbing	\$632,628	\$571,175	\$0		\$571,175	90.3%
	Slab on Grade Form & Reinforce	\$312,500	\$205,600	\$25,655		\$231,255	74.0%
	Slab on Grade Place & Finish	\$400,000	\$275,895	\$36,525		\$312,420	78.1%
	South - Foundations & U/G MEP					\$0	
	Form & Reinforce Foundations	\$547,500	\$364,252	\$108,525		\$472,777	86.4%
	Place & Finish Foundations	\$453,000	\$244,468	\$136,985		\$381,453	84.2%
	U/G Electrical	\$667,380	\$334,873	\$202,535		\$537,408	80.5%
	U/G Plumbing	\$632,628	\$329,007	\$182,335		\$511,342	80.8%
	U/G Mechanical	\$423,107		\$253,635		\$253,635	59.9%
	Slab on Grade Form & Reinforce	\$312,500				\$0	0.0%
	Slab on Grade Place & Finish	\$400,000				\$0	0.0%
	Rotunda - Foundations & U/G MEP					\$0	
	Form & Reinforce Foundations	\$93,750				\$0	0.0%
	Place & Finish Foundations	\$75,000				\$0	0.0%
	U/G Electrical	\$225,000				\$0	0.0%
	U/G Mechanical					\$0	
	U/G Plumbing	\$85,000				\$0	0.0%
	Slab on Grade Form & Reinforce	\$68,750				\$0	0.0%
	Slab on Grade Place & Finish	\$93,750				\$0	0.0%
	North - Superstructure					\$0	
	Ground Floor					\$0	
	Sequence A1					\$0	
	Erect Steel	\$438,338	\$438,338	\$0		\$438,338	100.0%
	Deck & Detail	\$25,900	\$25,900	\$0		\$25,900	100.0%
	Reinforce	\$14,000		\$14,000		\$14,000	100.0%
	Place & Finish	\$82,600		\$82,600		\$82,600	100.0%
	Sequence B1					\$0	
	Erect Steel	\$438,338		\$438,338		\$438,338	100.0%
	Deck & Detail	\$25,900		\$25,900		\$25,900	100.0%
	Reinforce	\$14,000				\$0	0.0%
	Place & Finish	\$82,600				\$0	0.0%
	Sequence C1					\$0	
	Erect Steel	\$438,338				\$0	
	Deck & Detail	\$25,900				\$0	
	Reinforce	\$14,000				\$0	
	Place & Finish	\$82,600				\$0	
	Level 2					\$0	
	Sequence A2					\$0	
	Erect Steel	\$363,025	\$363,025	\$0		\$363,025	100.0%
	Deck & Detail	\$25,900	\$25,900	\$0		\$25,900	100.0%
	Reinforce	\$14,000		\$14,000		\$14,000	100.0%
	Place & Finish	\$53,200		\$53,200		\$53,200	100.0%
	Sequence B2					\$0	
	Erect Steel	\$363,025		\$363,025		\$363,025	100.0%

Deck & Detail	\$25,900		\$25,900	\$25,900	100.0%
Reinforce	\$14,000			\$0	0.0%
Place & Finish	\$53,200			\$0	0.0%
Sequence C2				\$0	
Erect Steel	\$363,025			\$0	0.0%
Deck & Detail	\$25,900			\$0	0.0%
Reinforce	\$14,000			\$0	0.0%
Place & Finish	\$53,200			\$0	0.0%
Level 3				\$0	
Sequence A3				\$0	
Erect Steel	\$438,025	\$438,025	\$0	\$438,025	100.0%
Deck & Detail	\$25,669	\$12,500	\$13,169	\$25,669	100.0%
Reinforce	\$14,000		\$14,000	\$14,000	100.0%
Place & Finish	\$50,400		\$50,400	\$50,400	100.0%
Sequence B3				\$0	
Erect Steel	\$438,025		\$438,025	\$438,025	100.0%
Deck & Detail	\$25,669		\$12,555	\$12,555	48.9%
Reinforce	\$14,000			\$0	0.0%
Place & Finish	\$50,400			\$0	0.0%
Sequence C3				\$0	
Erect Steel	\$438,025			\$0	0.0%
Deck & Detail	\$25,669			\$0	0.0%
Reinforce	\$14,000			\$0	0.0%
Place & Finish	\$50,400			\$0	0.0%
Level 4				\$0	
Sequence A4				\$0	
Erect Steel				\$0	
Deck & Detail				\$0	
Reinforce				\$0	
Place & Finish				\$0	
Sequence B4				\$0	
Erect Steel				\$0	
Deck & Detail				\$0	
Reinforce				\$0	
Place & Finish				\$0	
Level 5				\$0	
Sequence A5				\$0	
Erect Steel	\$387,500	\$387,500	\$0	\$387,500	100.0%
Deck & Detail	\$25,669		\$25,669	\$25,669	100.0%
Reinforce	\$14,000			\$0	0.0%
Place & Finish	\$47,600			\$0	0.0%
Sequence B5				\$0	
Erect Steel	\$387,500		\$387,500	\$387,500	100.0%
Deck & Detail	\$25,669			\$0	0.0%
Reinforce	\$14,000			\$0	0.0%
Place & Finish	\$47,600			\$0	0.0%
Sequence C3				\$0	
Erect Steel	\$387,500			\$0	0.0%
Deck & Detail	\$25,669			\$0	0.0%
Reinforce	\$14,000			\$0	0.0%
Place & Finish	\$47,600			\$0	0.0%
Level 6				\$0	
Sequence A6				\$0	
Erect Steel	\$286,830	\$286,830	\$0	\$286,830	100.0%
Deck & Detail	\$25,669		\$25,669	\$25,669	100.0%
Reinforce	\$14,000			\$0	0.0%
Place & Finish	\$43,400			\$0	0.0%
Sequence B6				\$0	
Erect Steel	\$286,830		\$286,830	\$286,830	100.0%
Deck & Detail	\$25,669			\$0	0.0%
Reinforce	\$14,000			\$0	0.0%
Place & Finish	\$43,400			\$0	0.0%
Sequence C6				\$0	

Erect Steel	\$286,830				\$0	0.0%
Deck & Detail	\$25,669				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$43,400				\$0	0.0%
Roof					\$0	
Sequence A7					\$0	
Erect Steel	\$372,130	\$72,784	\$299,346		\$372,130	100.0%
Deck & Detail	\$31,500		\$10,000		\$10,000	31.7%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$54,600				\$0	0.0%
Sequence B7					\$0	
Erect Steel	\$372,130				\$0	0.0%
Deck & Detail	\$31,500				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$54,600				\$0	0.0%
Sequence C7					\$0	
Erect Steel	\$372,130				\$0	0.0%
Deck & Detail	\$31,500				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$54,600				\$0	0.0%
Penthouse					\$0	
Sequence C8					\$0	
Erect Steel	\$375,000				\$0	0.0%
Deck & Detail	\$120,050				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$47,600				\$0	0.0%
South - Superstructure					\$0	
Ground Floor					\$0	
Sequence D1					\$0	
Erect Steel	\$412,188				\$0	0.0%
Deck & Detail	\$25,669				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$82,600				\$0	0.0%
Sequence E1					\$0	
Erect Steel	\$412,188				\$0	0.0%
Deck & Detail	\$25,669				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$82,600				\$0	0.0%
Sequence F1					\$0	
Erect Steel	\$412,188				\$0	0.0%
Deck & Detail	\$25,669				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$82,600				\$0	0.0%
Level 2					\$0	
Sequence D2					\$0	
Erect Steel	\$363,025				\$0	0.0%
Deck & Detail	\$25,669				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$53,200				\$0	0.0%
Sequence E2					\$0	
Erect Steel	\$363,025				\$0	0.0%
Deck & Detail	\$25,669				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$53,200				\$0	0.0%
Sequence F2					\$0	
Erect Steel	\$363,025				\$0	0.0%
Deck & Detail	\$25,669				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$53,200				\$0	0.0%
Level 3					\$0	
Sequence D3					\$0	
Erect Steel	\$414,688				\$0	0.0%
Deck & Detail	\$25,669				\$0	0.0%

Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$50,400				\$0	0.0%
Sequence E3					\$0	
Erect Steel	\$414,688				\$0	0.0%
Deck & Detail	\$25,669				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$50,400				\$0	0.0%
Sequence F3					\$0	
Erect Steel	\$414,688				\$0	0.0%
Deck & Detail	\$25,669				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$50,400				\$0	0.0%
Level 5					\$0	
Sequence D5					\$0	
Erect Steel	\$375,000				\$0	0.0%
Deck & Detail	\$25,669				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$47,600				\$0	0.0%
Sequence E5					\$0	
Erect Steel	\$375,000				\$0	0.0%
Deck & Detail	\$25,669				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$47,600				\$0	0.0%
Sequence F5					\$0	
Erect Steel	\$375,000				\$0	0.0%
Deck & Detail	\$25,669				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$47,600				\$0	0.0%
Level 6					\$0	
Sequence D6					\$0	
Erect Steel	\$300,000				\$0	0.0%
Deck & Detail	\$25,669				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$43,400				\$0	0.0%
Sequence E6					\$0	
Erect Steel	\$300,000				\$0	0.0%
Deck & Detail	\$25,669				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$43,400				\$0	0.0%
Sequence F6					\$0	
Erect Steel	\$300,000				\$0	0.0%
Deck & Detail	\$25,669				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$43,400				\$0	0.0%
Roof					\$0	
Sequence D7					\$0	
Erect Steel	\$342,120				\$0	0.0%
Deck & Detail	\$34,405				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$54,600				\$0	0.0%
Sequence E7					\$0	
Erect Steel	\$342,120				\$0	0.0%
Deck & Detail	\$34,405				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$54,600				\$0	0.0%
Sequence F7					\$0	
Erect Steel	\$342,120				\$0	0.0%
Deck & Detail	\$34,405				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$54,600				\$0	0.0%
Penthouse					\$0	
Sequence F8					\$0	
Erect Steel	\$500,000				\$0	0.0%

Deck & Detail	\$120,050				\$0	0.0%
Reinforce	\$14,000				\$0	0.0%
Place & Finish	\$47,600				\$0	0.0%
Rotunda					\$0	
Erect Steel	\$373,750				\$0	0.0%
					\$0	
					\$0	
North - Building Skin/Envelope					\$0	
Precast East Elevation	\$650,496				\$0	0.0%
Precast North Elevation	\$1,113,686	\$21,985	\$0		\$21,985	2.0%
Precast West Elevation	\$1,454,896				\$0	0.0%
Rotunda	\$789,641				\$0	0.0%
Windows/Glass East Elevation	\$854,987				\$0	0.0%
Windows/Glass North Elevation	\$944,180				\$0	0.0%
Windows/Glass West Elevation	\$997,670				\$0	0.0%
Metal Wall Panels Roof/PH Level	\$624,687				\$0	0.0%
Rotunda Roof	\$525,648				\$0	0.0%
Main Roof	\$525,538				\$0	0.0%
Penthouse Roof	\$322,564				\$0	0.0%
South - Building Skin/Envelope					\$0	
Precast West Elevation	\$1,023,864	\$6,129			\$6,129	0.6%
Precast South Elevation	\$1,568,468	\$6,129			\$6,129	0.4%
Precast East Elevation	\$968,745	\$6,129			\$6,129	0.6%
Windows/Glass West Elevation	\$836,598				\$0	0.0%
Windows/Glass South Elevation	\$936,489				\$0	0.0%
Windows/Glass East Elevation	\$887,946				\$0	0.0%
Metal Wall Panels Roof/PH Level	\$229,874				\$0	0.0%
Low Roof	\$268,794				\$0	0.0%
Main Roof	\$525,538				\$0	
Penthouse Roof	\$307,388				\$0	
					\$0	
SUBTOTAL (forward to page 1)	\$42,224,693	\$6,199,529	\$3,526,321	\$0	\$9,725,850	23.0%

Hensel Phelps

6557 Hazeltine National Dr, Suite One Orlando, FL 32822

Request for Periodic Progress PaymentPay Period May 01 - May 31 2019Invoice No. 15

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		STORED MATERIALS APPROVED FOR PAYMENT	TOTAL COMPLETED AND STORED TO DATE	%
			PREVIOUS APPLICATIONS	THIS APPLICATIONS			
	Construction Phase - Finishes & MEPF					\$0	
						\$0	
						\$0	
	North Wing					\$0	
	Garage Level					\$0	
	MEPF Equipment					\$0	
	Set AHU's	\$495,987				\$0	0.0%
	Set Chilled Water Pumps	\$654,984				\$0	0.0%
	Set Boilers	\$574,987				\$0	0.0%
	Install Fire Pump	\$225,000				\$0	0.0%
	Set Switchgear and Transfer Switches	\$949,640				\$0	0.0%
	Install Generator	\$928,878				\$0	0.0%
	Finishes and Trim					\$0	
	Framing	\$100,000				\$0	0.0%
	Rough-in Fire Protection	\$142,500				\$0	0.0%
	Rough-in Mechanical	\$298,945				\$0	0.0%
	Rough-in Plumbing	\$156,819				\$0	0.0%
	Rough-in Electrical	\$425,265				\$0	0.0%
	Mechanical Trim & Insulation	\$210,597					
	Plumbing Fixtures & Trim	\$214,365					
	Electrical Devices & Trim	\$132,110					
	Fire Protection Trim	\$125,000					
	Spray Fireproofing	\$99,000				\$0	0.0%
	Signage	\$72,000					
	Floor Coverings	\$196,696					
	CMU Walls	\$303,650				\$0	0.0%
	Hang Drywall	\$350,000				\$0	0.0%
	Wall insulation	\$250,000				\$0	0.0%
	Tape & Finish	\$150,000				\$0	0.0%
	Door Frames	\$99,667				\$0	0.0%
	Install HM Doors	\$99,667				\$0	0.0%
	Install Door Hardware	\$49,830				\$0	0.0%
	Security Devices	\$145,983				\$0	0.0%
	Prime & First Coat	\$38,216				\$0	0.0%
	Final Paint	\$22,643					
	Detention Equipment	\$210,354				\$0	0.0%
	Parking Striping	\$48,987				\$0	0.0%
	Bollards	\$93,938				\$0	0.0%
	Wheel Stops	\$65,000				\$0	0.0%
	Pull Wire & Panel Makeup	\$156,711					
	Ground Floor					\$0	
	MEPF Areas						
	Installs Pads & Equipment	\$400,000					
	Connect Piping/Equipment/Wiring	\$200,000					
	Finishes and Trim						
	Framing	\$100,000				\$0	0.0%
	Rough-in Fire Protection	\$50,000				\$0	0.0%
	Rough-in Mechanical	\$131,069				\$0	0.0%
	Rough-in Plumbing	\$168,962				\$0	0.0%
	Rough-in Electrical	\$451,090				\$0	0.0%
	Mechanical Trim & Insulation	\$50,000				\$0	0.0%
	Plumbing Fixtures & Trim	\$49,062				\$0	0.0%
	Electrical Devices & Trim	\$298,070				\$0	0.0%
	Fire Protection Trim	\$22,500				\$0	0.0%
	Spray Fireproofing	\$55,000				\$0	0.0%

Signage	\$32,000						
CMU Walls	\$116,000						
Hang Drywall	\$350,000						
Wall insulation	\$250,000						
Tape & Finish	\$50,000						
Door Frames	\$79,667					\$0	0.0%
Install HM Doors	\$79,667					\$0	0.0%
Install Door Hardware	\$39,830					\$0	0.0%
Security Devices	\$51,867					\$0	0.0%
Prime & First Coat	\$90,000					\$0	0.0%
Final Paint	\$92,643					\$0	0.0%
Millwork	\$86,048						
Floor Coverings	\$116,000						
Ceilings/Soffits	\$161,264						
Level 2							
MEPF Areas							
Installs Pads & Equipment	\$350,000						
Connect Piping/Equipment/Wiring	\$135,000						
Finishes and Trim							
Framing	\$95,789						
Rough-in Fire Protection	\$40,000						
Rough-in Mechanical	\$116,447						
Rough-in Plumbing	\$48,483						
Rough-in Electrical	\$373,590						
Mechanical Trim & Insulation	\$215,640						
Plumbing Fixtures & Trim	\$118,723						
Electrical Devices & Trim	\$261,410						
Fire Protection Trim	\$25,000						
Spray Fireproofing	\$55,000						
Signage	\$31,500						
CMU Walls	\$163,650						
Hang Drywall	\$300,000						
Wall insulation	\$200,000						
Tape & Finish	\$100,000						
Door Frames	\$79,667						
Install HM Doors	\$79,667						
Install Door Hardware	\$39,830						
Security Devices	\$51,687						
Prime & First Coat	\$30,000						
Final Paint	\$12,643						
Millwork	\$82,808						
Floor Coverings	\$116,000						
Ceilings/Soffits	\$61,264						
Detention Equipment	\$300,000						
Level 3							
MEPF Areas							
Installs Pads & Equipment	\$350,000						
Connect Piping/Equipment/Wiring	\$250,000						
Finishes and Trim							
Framing	\$95,789						
Rough-in Fire Protection	\$32,500						
Rough-in Mechanical	\$98,975						
Rough-in Plumbing	\$105,498						
Rough-in Electrical	\$533,590						
Mechanical Trim & Insulation	\$22,549						
Plumbing Fixtures & Trim	\$35,486						
Electrical Devices & Trim	\$218,750						
Fire Protection Trim	\$25,000						
Spray Fireproofing	\$55,000						
Signage	\$31,500						
CMU Walls	\$216,650						
Hang Drywall	\$300,000						
Wall insulation	\$200,000						
Tape & Finish	\$100,000						
Door Frames	\$79,667						
Install HM Doors	\$79,667						

Install Door Hardware	\$39,830				
Security Devices	\$65,489				
Prime & First Coat	\$30,000				
Final Paint	\$12,643				
Millwork	\$400,000				
Floor Coverings	\$116,000				
Ceilings/Soffits	\$22,498				
Detention Equipment	\$220,707				
Level 4					
MEPF Areas					
Installs Pads & Equipment					
Connect Piping/Equipment/Wiring					
Finishes and Trim					
Framing					
Rough-in Fire Protection					
Rough-in Mechanical					
Rough-in Plumbing					
Rough-in Electrical					
Mechanical Trim & Insulation					
Plumbing Fixtures & Trim					
Electrical Devices & Trim					
Fire Protection Trim					
Spray Fireproofing					
Signage					
CMU Walls					
Hang Drywall					
Wall insulation					
Tape & Finish					
Door Frames					
Install HM Doors					
Install Door Hardware					
Security Devices					
Prime & First Coat					
Final Paint					
Millwork					
Floor Coverings					
Ceilings/Soffits					
Level 5					
MEPF Areas					
Installs Pads & Equipment	\$300,000				
Connect Piping/Equipment/Wiring	\$250,000				
Finishes and Trim					
Framing	\$50,000				
Rough-in Fire Protection	\$30,000				
Rough-in Mechanical	\$130,135				
Rough-in Plumbing	\$159,865				
Rough-in Electrical	\$318,583				
Mechanical Trim & Insulation	\$45,755				
Plumbing Fixtures & Trim	\$54,245				
Electrical Devices & Trim	\$250,100				
Fire Protection Trim	\$15,000				
Spray Fireproofing	\$55,000				
Signage	\$31,500				
CMU Walls	\$163,650				
Hang Drywall	\$150,000				
Wall insulation	\$100,000				
Tape & Finish	\$50,000				
Door Frames	\$79,667				
Install HM Doors	\$79,667				
Install Door Hardware	\$39,830				
Security Devices	\$25,000				
Prime & First Coat	\$30,000				
Final Paint	\$12,643				
Millwork	\$645,421				
Floor Coverings	\$116,000				
Ceilings/Soffits	\$15,498				

Detention Equipment	\$110,354					
Level 6						
MEPF Areas						
Installs Pads & Equipment	\$300,000					
Connect Piping/Equipment/Wiring	\$250,000					
Finishes and Trim						
Framing	\$50,000					
Rough-in Fire Protection	\$10,000					
Rough-in Mechanical	\$100,000					
Rough-in Plumbing	\$100,000					
Rough-in Electrical	\$318,590					
Mechanical Trim & Insulation	\$100,000					
Plumbing Fixtures & Trim	\$100,000					
Electrical Devices & Trim	\$304,900					
Fire Protection Trim	\$25,000					
Spray Fireproofing	\$55,000					
Signage	\$31,500					
CMU Walls	\$123,650					
Hang Drywall	\$300,000					
Wall insulation	\$200,000					
Tape & Finish	\$100,000					
Door Frames	\$79,667					
Install HM Doors	\$79,667					
Install Door Hardware	\$39,830					
Security Devices	\$58,978					
Prime & First Coat	\$30,000					
Final Paint	\$12,643					
Millwork	\$604,668					
Floor Coverings	\$116,000					
Ceilings/Soffits	\$15,987					
Detention Equipment	\$110,354					
Penthouse						
MEPF Areas						
Installs Pads	\$150,000					
Set AHU's and VFDs	\$350,000					
Set ERU and VFDs	\$425,000					
Set Pumps and VFDs	\$326,898					
Connect Piping/Equipment/Wiring	\$296,680					
Finishes and Trim						
Framing	\$50,000					
Rough-in Fire Protection	\$22,500					
Rough-in Mechanical	\$195,165					
Rough-in Plumbing	\$175,165					
Rough-in Electrical	\$96,680					
Mechanical Trim & Insulation	\$54,835					
Plumbing Fixtures & Trim	\$54,835					
Electrical Devices & Trim	\$66,595					
Fire Protection Trim	\$25,489					
Spray Fireproofing	\$30,000					
Signage	\$31,500					
Door Frames	\$79,667					
Install HM Doors	\$79,667					
Install Door Hardware	\$39,830					
Security Devices	\$49,867					
Prime & First Coat	\$39,845					
Final Paint	\$12,643					
SUBTOTAL (forward to page 1)	\$28,456,952	\$0	\$0	\$0	\$0	0.0%

Hensel Phelps

6557 Hazeltine National Dr, Suite One Orlando, FL 32822

Request for Periodic Progress Payment

Pay Period May 01 - May 31 2019

Invoice No. 15

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		STORED MATERIALS APPROVED FOR PAYMENT	TOTAL COMPLETED AND STORED TO DATE	%
			PREVIOUS APPLICATIONS	THIS APPLICATIONS			
	Construction Phase - Finishes & MEPF					\$0	
						\$0	
						\$0	
	South Wing					\$0	
	Garage Level					\$0	
	MEPF Areas					\$0	
	Installs Pads & Equipment	\$375,978				\$0	0.0%
	Connect Piping/Equipment/Wiring	\$289,753				\$0	0.0%
	Finishes and Trim					\$0	
	Framing	\$150,000				\$0	0.0%
	Rough-in Fire Protection	\$52,678				\$0	0.0%
	Rough-in Mechanical	\$298,945				\$0	0.0%
	Rough-in Plumbing	\$256,819				\$0	0.0%
	Rough-in Electrical	\$250,265				\$0	0.0%
	Mechanical Trim & Insulation	\$210,597					
	Plumbing Fixtures & Trim	\$214,365					
	Electrical Devices & Trim	\$298,070					
	Fire Protection Trim	\$48,965					
	Spray Fireproofing	\$50,000				\$0	0.0%
	Signage	\$20,000					
	Floor Coverings	\$116,000					
	CMU Walls	\$273,384				\$0	0.0%
	Hang Drywall	\$350,000				\$0	0.0%
	Wall insulation	\$250,000				\$0	0.0%
	Tape & Finish	\$150,000				\$0	0.0%
	Door Frames	\$79,667				\$0	0.0%
	Install HM Doors	\$79,667				\$0	0.0%
	Install Door Hardware	\$39,830				\$0	0.0%
	Security Devices	\$49,750				\$0	0.0%
	Prime & First Coat	\$30,000				\$0	0.0%
	Final Paint	\$12,643					
	Detention Equipment	\$300,000				\$0	0.0%
	Parking Striping	\$78,965				\$0	0.0%
	Bollards	\$55,674				\$0	0.0%
	Wheel Stops	\$98,756				\$0	0.0%
	Pull Wire & Panel Makeup	\$75,000					
	Ground Floor					\$0	
	MEPF Areas						
	Installs Pads & Equipment	\$300,000					
	Connect Piping/Equipment/Wiring	\$250,000					
	Finishes and Trim						
	Framing	\$105,498				\$0	0.0%
	Rough-in Fire Protection	\$40,000				\$0	0.0%
	Rough-in Mechanical	\$138,102				\$0	0.0%
	Rough-in Plumbing	\$133,188				\$0	0.0%
	Rough-in Electrical	\$397,900				\$0	0.0%
	Mechanical Trim & Insulation	\$100,000				\$0	0.0%
	Plumbing Fixtures & Trim	\$15,267				\$0	0.0%
	Electrical Devices & Trim	\$331,270				\$0	0.0%
	Fire Protection Trim	\$22,500				\$0	0.0%
	Spray Fireproofing	\$55,000				\$0	0.0%
	Signage	\$20,000					
	CMU Walls	\$116,000					
	Hang Drywall	\$350,000					
	Wall insulation	\$250,000					

Tape & Finish	\$150,000						
Door Frames	\$79,667					\$0	0.0%
Install HM Doors	\$79,667					\$0	0.0%
Install Door Hardware	\$39,830					\$0	0.0%
Security Devices	\$51,867					\$0	0.0%
Prime & First Coat	\$30,000					\$0	0.0%
Final Paint	\$12,643					\$0	0.0%
Millwork	\$86,048						
Floor Coverings	\$116,000						
Ceilings/Soffits	\$61,264						
Level 2							
MEPF Areas							
Installs Pads & Equipment	\$250,000						
Connect Piping/Equipment/Wiring	\$35,000						
Finishes and Trim							
Framing	\$55,789						
Rough-in Fire Protection	\$40,000						
Rough-in Mechanical	\$132,433						
Rough-in Plumbing	\$79,126						
Rough-in Electrical	\$353,100						
Mechanical Trim & Insulation	\$159,870						
Plumbing Fixtures & Trim	\$15,551						
Electrical Devices & Trim	\$321,900						
Fire Protection Trim	\$24,000						
Spray Fireproofing	\$20,000						
Signage	\$20,000						
CMU Walls	\$163,650						
Hang Drywall	\$310,000						
Wall insulation	\$210,000						
Tape & Finish	\$130,000						
Door Frames	\$79,667						
Install HM Doors	\$79,667						
Install Door Hardware	\$39,830						
Security Devices	\$51,687						
Prime & First Coat	\$30,000						
Final Paint	\$12,643						
Millwork	\$82,809						
Floor Coverings	\$116,000						
Ceilings/Soffits	\$61,264						
Detention Equipment	\$110,354						
Level 3							
MEPF Areas							
Installs Pads & Equipment	\$350,000						
Connect Piping/Equipment/Wiring	\$250,000						
Finishes and Trim							
Framing	\$65,789						
Rough-in Fire Protection	\$32,500						
Rough-in Mechanical	\$148,975						
Rough-in Plumbing	\$155,489						
Rough-in Electrical	\$438,590						
Mechanical Trim & Insulation	\$35,498						
Plumbing Fixtures & Trim	\$35,486						
Electrical Devices & Trim	\$363,610						
Fire Protection Trim	\$22,500						
Spray Fireproofing	\$20,000						
Signage	\$20,000						
CMU Walls	\$163,650						
Hang Drywall	\$300,000						
Wall insulation	\$200,000						
Tape & Finish	\$100,000						
Door Frames	\$79,667						
Install HM Doors	\$79,667						
Install Door Hardware	\$39,830						
Security Devices	\$65,489						
Prime & First Coat	\$40,000						
Final Paint	\$30,000						

Millwork	\$289,869				
Floor Coverings	\$116,000				
Ceilings/Soffits	\$22,489				
Detention Equipment	\$110,354				
Level 4					
MEPF Areas					
Installs Pads & Equipment					
Connect Piping/Equipment/Wiring					
Finishes and Trim					
Framing					
Rough-in Fire Protection					
Rough-in Mechanical					
Rough-in Plumbing					
Rough-in Electrical					
Mechanical Trim & Insulation					
Plumbing Fixtures & Trim					
Electrical Devices & Trim					
Fire Protection Trim					
Spray Fireproofing					
Signage					
CMU Walls					
Hang Drywall					
Wall insulation					
Tape & Finish					
Door Frames					
Install HM Doors					
Install Door Hardware					
Security Devices					
Prime & First Coat					
Final Paint					
Millwork					
Floor Coverings					
Ceilings/Soffits					
Level 5					
MEPF Areas					
Installs Pads & Equipment	\$350,000				
Connect Piping/Equipment/Wiring	\$300,000				
Finishes and Trim					
Framing	\$89,000				
Rough-in Fire Protection	\$45,000				
Rough-in Mechanical	\$100,135				
Rough-in Plumbing	\$99,865				
Rough-in Electrical	\$518,590				
Mechanical Trim & Insulation	\$45,755				
Plumbing Fixtures & Trim	\$54,245				
Electrical Devices & Trim	\$364,010				
Fire Protection Trim	\$24,000				
Spray Fireproofing	\$20,000				
Signage	\$20,000				
CMU Walls	\$163,650				
Hang Drywall	\$300,000				
Wall insulation	\$200,000				
Tape & Finish	\$100,000				
Door Frames	\$79,667				
Install HM Doors	\$79,667				
Install Door Hardware	\$39,830				
Security Devices	\$75,000				
Prime & First Coat	\$30,000				
Final Paint	\$12,643				
Millwork	\$425,225				
Floor Coverings	\$116,000				
Ceilings/Soffits	\$15,498				
Detention Equipment	\$110,354				
Level 6					
MEPF Areas					
Installs Pads & Equipment	\$350,000				

Connect Piping/Equipment/Wiring	\$250,000					
Finishes and Trim						
Framing	\$150,580					
Rough-in Fire Protection	\$32,500					
Rough-in Mechanical	\$189,785					
Rough-in Plumbing	\$189,785					
Rough-in Electrical	\$413,093					
Mechanical Trim & Insulation	\$100,000					
Plumbing Fixtures & Trim	\$100,000					
Electrical Devices & Trim	\$367,010					
Fire Protection Trim	\$22,500					
Spray Fireproofing	\$20,000					
Signage	\$20,000					
CMU Walls	\$163,650					
Hang Drywall	\$300,000					
Wall insulation	\$200,000					
Tape & Finish	\$100,000					
Door Frames	\$79,667					
Install HM Doors	\$79,667					
Install Door Hardware	\$39,830					
Security Devices	\$75,987					
Prime & First Coat	\$30,000					
Final Paint	\$12,643					
Millwork	\$431,524					
Floor Coverings	\$116,000					
Ceilings/Soffits	\$159,822					
Detention Equipment	\$110,354					
Penthouse						
MEPF Areas						
Installs Pads	\$150,000					
Set AHU's and VFDs	\$100,000					
Set ERU and VFDs	\$150,000					
Set Pumps and VFDs	\$200,000					
Set Boilers and VFDs	\$200,000					
Connect Piping/Equipment/Wiring	\$96,680					
Finishes and Trim						
Framing	\$25,000					
Rough-in Fire Protection	\$32,500					
Rough-in Mechanical	\$51,456					
Rough-in Plumbing	\$51,445					
Rough-in Electrical	\$96,680					
Mechanical Trim & Insulation	\$26,987					
Plumbing Fixtures & Trim	\$28,946					
Electrical Devices & Trim	\$66,595					
Fire Protection Trim	\$22,500					
Spray Fireproofing	\$5,000					
Signage	\$20,000					
Door Frames	\$79,667					
Install HM Doors	\$79,667					
Install Door Hardware	\$39,830					
Security Devices	\$26,485					
Prime & First Coat	\$30,000					
Final Paint	\$12,643					
						\$0
SUBTOTAL (forward to page 1)	\$23,921,886	\$0	\$0	\$0	\$0	0.0%

Hensel Phelps

6557 Hazeltine National Dr, Suite One Orlando, FL 32822

Request for Periodic Progress PaymentPay Period May 01 - May 31 2019Invoice No. 15

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		STORED MATERIALS APPROVED FOR PAYMENT	TOTAL COMPLETED AND STORED TO DATE	%
			PREVIOUS APPLICATIONS	THIS APPLICATIONS			
	Construction Phase - Finishes & MEPF					\$0	
						\$0	
	Rotunda					\$0	
						\$0	
	MEPF Areas					\$0	
	Installs Pads & Equipment					\$0	
	Connect Piping/Equipment/Wiring					\$0	
	Finishes and Trim					\$0	
	Framing	\$56,548				\$0	0.0%
	Rough-in Fire Protection	\$55,000				\$0	0.0%
	Rough-in Mechanical	\$164,893				\$0	0.0%
	Rough-in Plumbing	\$154,987				\$0	0.0%
	Rough-in Electrical	\$114,890				\$0	0.0%
	Mechanical Trim & Insulation	\$136,459					
	Plumbing Fixtures & Trim	\$131,654					
	Electrical Devices & Trim	\$129,900					
	Fire Protection Trim	\$42,674					
	Spray Fireproofing	\$20,000				\$0	0.0%
	Signage	\$25,000					
	Floor Coverings	\$146,000					
	Hang Drywall	\$50,000				\$0	0.0%
	Wall insulation	\$40,000				\$0	0.0%
	Tape & Finish	\$30,000				\$0	0.0%
	Door Frames	\$85,987				\$0	0.0%
	Install HM Doors	\$22,648				\$0	0.0%
	Install Door Hardware	\$19,111				\$0	0.0%
	Security Devices	\$51,685				\$0	0.0%
	Prime & First Coat	\$22,564				\$0	0.0%
	Final Paint	\$16,847					
	Pull Wire & Panel Makeup	\$26,489					
						\$0	
						\$0	
	SUBTOTAL (forward to page 1)	\$1,543,336	\$0	\$0	\$0	\$0	0.0%

Hensel Phelps

6557 Hazeltine National Dr, Suite One Orlando, FL 32822

Request for Periodic Progress PaymentPay Period May 01 - May 31 2019Invoice No. 15

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		STORED MATERIALS APPROVED FOR PAYMENT	TOTAL COMPLETED AND STORED TO DATE	
			PREVIOUS APPLICATIONS	THIS APPLICATIONS		COMPLETED AND STORED TO DATE	%
	Construction Phase - Courtrooms	\$6,164,825					0.0%
	Courtroom 3D						
	Raised Flooring	\$67,896					
	Floor Coverings	\$55,975					
	Wall Coverings	\$35,489					
	Ceilings	\$41,854				\$0	0.0%
	Gallery Millwork	\$76,458					
	Judge's Bench and Millwork	\$38,487				\$0	0.0%
	Jury's Box and Millwork	\$33,163					
	Misc. Millwork	\$192,845				\$0	0.0%
	Doors and Hardware	\$15,354					
	Lighting	\$42,564				\$0	0.0%
	Electrical devices and trim	\$36,897					
	Mechanical devices and trim	\$39,876				\$0	0.0%
	Courtroom 5A					\$0	
	Raised Flooring	\$67,896				\$0	0.0%
	Floor Coverings	\$55,975				\$0	0.0%
	Wall Coverings	\$35,489				\$0	0.0%
	Ceilings	\$61,854					
	Gallery Millwork	\$94,458					
	Judge's Bench and Millwork	\$38,487				\$0	0.0%
	Jury's Box and Millwork	\$33,163				\$0	0.0%
	Misc. Millwork	\$206,739				\$0	0.0%
	Doors and Hardware	\$15,354				\$0	0.0%
	Lighting	\$38,564				\$0	0.0%
	Electrical devices and trim	\$56,897				\$0	0.0%
	Mechanical devices and trim	\$59,876				\$0	0.0%
	Courtroom 5B					\$0	
	Raised Flooring	\$67,896				\$0	0.0%
	Floor Coverings	\$55,975				\$0	0.0%
	Wall Coverings	\$35,489					
	Ceilings	\$61,854					
	Gallery Millwork	\$96,458					
	Judge's Bench and Millwork	\$38,487					
	Jury's Box and Millwork	\$33,163				\$0	0.0%
	Misc. Millwork	\$206,739					
	Doors and Hardware	\$15,354					
	Lighting	\$42,564				\$0	0.0%
	Electrical devices and trim	\$56,897				\$0	0.0%
	Mechanical devices and trim	\$59,876				\$0	0.0%
	Courtroom 5C					\$0	
	Raised Flooring	\$67,896				\$0	0.0%
	Floor Coverings	\$55,975				\$0	0.0%
	Wall Coverings	\$35,489				\$0	0.0%
	Ceilings	\$61,854				\$0	0.0%
	Gallery Millwork	\$96,458					
	Judge's Bench and Millwork	\$38,487				\$0	0.0%
	Jury's Box and Millwork	\$33,163				\$0	0.0%
	Misc. Millwork	\$206,739				\$0	0.0%
	Doors and Hardware	\$15,354				\$0	0.0%

	Lighting	\$42,564					\$0	0.0%
	Electrical devices and trim	\$56,897					\$0	0.0%
	Mechanical devices and trim	\$59,876					\$0	0.0%
							\$0	
	Courtroom 5D						\$0	
	Raised Flooring	\$67,896						
	Floor Coverings	\$55,975						
	Wall Coverings	\$35,489						
	Ceilings	\$61,854						
	Gallery Millwork	\$96,458				\$0	0.0%	
	Judge's Bench and Millwork	\$38,487						
	Jury's Box and Millwork	\$33,163						
	Misc. Millwork	\$206,739				\$0	0.0%	
	Doors and Hardware	\$15,354				\$0	0.0%	
	Lighting	\$42,564				\$0	0.0%	
	Electrical devices and trim	\$56,897				\$0	0.0%	
	Mechanical devices and trim	\$49,898				\$0	0.0%	
							\$0	
	Courtroom 6B						\$0	
	Raised Flooring	\$67,896					\$0	0.0%
	Floor Coverings	\$45,975					\$0	0.0%
	Wall Coverings	\$35,489						
	Ceilings	\$61,854						
	Gallery Millwork	\$96,458				\$0	0.0%	
	Judge's Bench and Millwork	\$38,487				\$0	0.0%	
	Jury's Box and Millwork	\$33,163				\$0	0.0%	
	Misc. Millwork	\$206,739				\$0	0.0%	
	Doors and Hardware	\$15,354				\$0	0.0%	
	Lighting	\$42,564				\$0	0.0%	
	Electrical devices and trim	\$56,897				\$0	0.0%	
	Mechanical devices and trim	\$59,876				\$0	0.0%	
							\$0	
	Courtroom 6C						\$0	
	Raised Flooring	\$67,896					\$0	0.0%
	Floor Coverings	\$55,975						
	Wall Coverings	\$35,489						
	Ceilings	\$61,854						
	Gallery Millwork	\$96,458						
	Judge's Bench and Millwork	\$38,487				\$0	0.0%	
	Jury's Box and Millwork	\$33,163						
	Misc. Millwork	\$206,739						
	Doors and Hardware	\$15,354				\$0	0.0%	
	Lighting	\$42,564				\$0	0.0%	
	Electrical devices and trim	\$56,897				\$0	0.0%	
	Mechanical devices and trim	\$59,876				\$0	0.0%	
							\$0	
	Courtroom 6D						\$0	
	Raised Flooring	\$73,549					\$0	0.0%
	Floor Coverings	\$79,886						
	Wall Coverings	\$48,976						
	Ceilings	\$73,645				\$0	0.0%	
	Gallery Millwork	\$238,174				\$0	0.0%	
	Judge's Bench and Millwork	\$46,662						
	Jury's Box and Millwork	\$33,163				\$0	0.0%	
	Misc. Millwork	\$95,878						
	Doors and Hardware	\$18,964						
	Lighting	\$54,896				\$0	0.0%	
	Electrical devices and trim	\$62,986						
	Mechanical devices and trim	\$62,654						
							\$0	
							\$0	
	SUBTOTAL (forward to page 1)	\$6,164,825	\$0	\$0	\$0	\$0	\$0	0.0%

Hensel Phelps

6557 Hazeltine National Dr, Suite One Orlando, FL 32822

Request for Periodic Progress PaymentPay Period May 01 - May 31 2019Invoice No. 15

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		STORED MATERIALS APPROVED FOR PAYMENT	TOTAL	
			PREVIOUS APPLICATIONS	THIS APPLICATIONS		COMPLETED AND STORED TO DATE	%
	Elevators & Systems Testing						
	Elevators						
	Elevator 1 - Passenger	\$235,000				\$0	0.0%
	Elevator 2 - Passenger	\$235,000				\$0	0.0%
	Elevator 3 - Passenger	\$235,000				\$0	0.0%
	Elevator 4 - Passenger	\$235,000				\$0	0.0%
	Elevator 5 - Shuttle	\$235,000				\$0	0.0%
	Elevator 6 - Judge	\$235,000				\$0	0.0%
	Elevator 7 - Judge	\$235,000				\$0	0.0%
	Elevator 8 - Prisoner	\$235,000				\$0	0.0%
	Elevator 9 - Prisoner	\$235,000				\$0	0.0%
	Systems Testing & Commissioning						
	Switchgear	\$25,000					
	Generator & ATS	\$25,000					
	Chillers and Pumps	\$25,000					
	AHU's	\$25,000					0.0%
	Test & Balance	\$25,000					
	Boilers	\$25,000					
	Cooling Towers	\$25,000					0.0%
	Fire Alarm	\$25,000					0.0%
	Envelope Testing	\$25,000					0.0%
	Domestic Water	\$25,000					0.0%
	Irrigation	\$25,000					0.0%
	Fire Protection	\$25,000					0.0%
	SUBTOTAL (forward to page 1)	\$2,415,000	\$0	\$0	\$0	\$0	0.0%

Hensel Phelps

6557 Hazeltine National Dr, Suite One Orlando, FL 32822

Request for Periodic Progress Payment

Pay Period May 01 - May 31 2019

Invoice No. 15

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		STORED MATERIALS APPROVED FOR PAYMENT	TOTAL	
			PREVIOUS APPLICATIONS	THIS APPLICATIONS		COMPLETED AND STORED TO DATE	%
1	MOD #1 - RFP 001 - Misc Design Services	\$451,931	\$405,905	\$41,534	\$0	\$447,439	99.0%
2	MOD #2 - RFP 002 - Credit for Foundation non-removal	\$0	\$0	\$0	\$0	\$0	
3	MOD #3 - RFP 003						
4	Unforeseen Site Conditions	\$1,130,414	\$1,130,414	\$0	\$0	\$1,130,414	100.0%
5	Misc. & Limited Structural Design	\$260,240	\$47,350	\$212,890	\$0	\$260,240	100.0%
6	Courtroom Mock-Up	\$190,892	\$190,892	\$0	\$0	\$190,892	100.0%
7	Courtroom Mock-Up Revisions #1	\$50,567	\$30,589	\$19,978		\$50,567	100.0%
8	Remaining Allowance	\$41,137				\$0	0.0%
9	Value Engineering					\$0	
10	Level 4.1 Slab on Deck					\$0	
11	MOD #5 - Design Credits from Mod. 01	-\$41,534	\$0	-\$41,534		-\$41,534	100.0%
12	Titanium Dioxide	\$1,651,562.00	\$607,750	\$200,000	\$0	\$807,750	48.9%
13	NES Vault Unforeseen					\$0	
14	NES Vault Oversize					\$0	
15	Mailroom Guidelines					\$0	
16	Level 4 Construction					\$0	
17	Level 4 Extended General Conditions					\$0	
18	MOD #4 - Extended General Conditions					\$0	
19						\$0	
20						\$0	
21						\$0	
22						\$0	
23						\$0	
24						\$0	
25						\$0	
26						\$0	
27						\$0	
28						\$0	
29						\$0	
30						\$0	
31						\$0	
32						\$0	
33						\$0	
34						\$0	
35						\$0	
36						\$0	
37						\$0	
SUBTOTAL (forward to page 1)		\$3,735,209	\$2,412,900	\$432,868	\$0	\$2,845,768	76.2%

Invoice Date: 5/31/19

Modification 003 - Courtroom Mock-Up Allowance

Item	Description	charge to allowance
Base Proposal	Base Proposal	\$ 176,748.00
1.05	Furnish Mounts, Wheel Chair, and Misc Items	\$ 3,135.17
1.06	Install Mounts, Wheel Chair, and Misc Items	\$ 4,310.86
1.07	USDC requested Alterations	\$ 5,578.36
1.08	Mock-Up Presentation	\$ 1,119.70
Revisions	Revisions #1	\$ 50,567.00
	Total Against Allowance	\$ 241,459.00
	Total allowance	\$ 282,596.00
	Remaining allowance	\$ 41,137.00

Bed Name	Mold	Piece Mark	Qty	Total SF	Total CY	Total LF	Pos.	Job Name	Prd Code	Cross Section	Cast No.	Pour No.
Pad 12		FC050	1	79.00	1.92	19.75	1	18175 - Nashville Federal Courthouse	A	A	32070	179
Totals for Cast Date 05/27/2019:			5	744.00	17.50	105.67						

Cast Date: 05/28/2019 - Tuesday

Pad 3		FC074	1	344.00	8.71	40.00	1	18175 - Nashville Federal Courthouse	A	A	32098	204
Pad 9		FC020	1	97.00	1.83	16.17	1	18175 - Nashville Federal Courthouse	A	A	30458	56
Pad 10		FC035	1	11.00	0.34	4.50	1	18175 - Nashville Federal Courthouse	A	A	30897	141
Pad 10		FC037	1	213.00	4.70	25.25	1	18175 - Nashville Federal Courthouse	A	A	30906	150
Pad 12		FC030	1	96.00	2.01	16.17	1	18175 - Nashville Federal Courthouse	A	A	32071	180
Totals for Cast Date 05/28/2019:			5	761.00	17.59	102.09						

Cast Date: 05/29/2019 - Wednesday

Pad 3		FC075	1	364.00	8.71	40.00	1	18175 - Nashville Federal Courthouse	A	A	32099	205
Pad 9		FC018	1	97.00	1.83	16.17	1	18175 - Nashville Federal Courthouse	A	A	30459	57
Pad 10		FC039	1	246.00	5.39	25.25	1	18175 - Nashville Federal Courthouse	A	A	30907	151
Pad 10		FC035	1	11.00	0.34	4.50	1	18175 - Nashville Federal Courthouse	A	A	30898	142
Pad 12		FC032	1	96.00	2.01	16.17	1	18175 - Nashville Federal Courthouse	A	A	32072	181
Totals for Cast Date 05/29/2019:			5	814.00	18.28	102.09						

Cast Date: 05/30/2019 - Thursday

Pad 3		FC109	1	222.00	5.60	26.67	1	18175 - Nashville Federal Courthouse	A	A	32100	206
Pad 9		FC018	1	97.00	1.83	16.17	1	18175 - Nashville Federal Courthouse	A	A	30460	58
Pad 10		FC035	1	11.00	0.34	4.50	1	18175 - Nashville Federal Courthouse	A	A	30899	143
Pad 10		FC039	1	246.00	5.39	25.25	1	18175 - Nashville Federal Courthouse	A	A	30908	152
Pad 12		FC057	1	64.00	1.57	16.17	1	18175 - Nashville Federal Courthouse	A	A	32073	182
Totals for Cast Date 05/30/2019:			5	640.00	14.73	88.76						

Cast Date: 05/31/2019 - Friday

Pad 3		FC043	1	220.00	5.60	26.67	1	18175 - Nashville Federal Courthouse	A	A	32101	207
Pad 12		FC029	1	65.00	1.24	16.17	1	18175 - Nashville Federal Courthouse	A	A	32074	183
Totals for Cast Date 05/31/2019:			2	285.00	6.84	42.84						

Totals for Plant Ash:	102	14,711.00	315.25	2,150.00
------------------------------	-----	-----------	--------	----------

Bed Name	Mold	Piece Mark	Qty	Total SF	Total CY	Total LF	Pos.	Job Name	Prd Code	Cross Section	Cast No.	Pour No.
Totals for Cast Date 05/21/2019:			5	714.00	13.81	105.46						

Cast Date: 05/22/2019 - Wednesday

Pad 3		FC097	1	122.00	2.82	19.96	1	18175 - Nashville Federal Courthouse	A	A	32245	245
Pad 9		FC014	1	146.00	2.75	24.33	1	18175 - Nashville Federal Courthouse	A	A	30454	52
Pad 9		FC019	1	84.00	1.69	16.17	1	18175 - Nashville Federal Courthouse	A	A	30526	124
Pad 10		FC007	1	65.00	1.35	17.83	1	18175 - Nashville Federal Courthouse	A	A	30900	144
Pad 10		FC036	1	167.00	3.31	25.25	1	18175 - Nashville Federal Courthouse	A	A	30909	153
Pad 12		FC046	1	111.00	2.71	27.92	1	18175 - Nashville Federal Courthouse	A	A	32067	176
Totals for Cast Date 05/22/2019:			6	695.00	14.63	131.46						

Cast Date: 05/23/2019 - Thursday

Pad 3		FC028	1	46.00	1.06	12.10	1	18175 - Nashville Federal Courthouse	A	A	32235	235
Pad 9		FC013	1	126.00	2.54	24.33	1	18175 - Nashville Federal Courthouse	A	A	30455	53
Pad 9		FC019	1	84.00	1.69	16.17	1	18175 - Nashville Federal Courthouse	A	A	30462	60
Pad 10		FC036	1	167.00	3.31	25.25	1	18175 - Nashville Federal Courthouse	A	A	30910	154
Pad 10		FC040	1	269.00	5.19	25.25	1	18175 - Nashville Federal Courthouse	A	A	30902	146
Pad 12		FC052	1	79.00	1.92	19.75	1	18175 - Nashville Federal Courthouse	A	A	32068	177
Totals for Cast Date 05/23/2019:			6	771.00	15.71	122.85						

Cast Date: 05/24/2019 - Friday

Pad 3		FC028	1	46.00	1.06	12.10	1	18175 - Nashville Federal Courthouse	A	A	32236	236
Pad 9		FC013	1	126.00	2.54	24.33	1	18175 - Nashville Federal Courthouse	A	A	30456	54
Pad 9		FC019	1	84.00	1.69	16.17	1	18175 - Nashville Federal Courthouse	A	A	30461	59
Pad 10		FC036	1	167.00	3.31	25.25	1	18175 - Nashville Federal Courthouse	A	A	30911	155
Pad 10		FC038	1	261.00	4.87	25.25	1	18175 - Nashville Federal Courthouse	A	A	30904	148
Pad 12		FC059	1	64.00	1.57	16.17	1	18175 - Nashville Federal Courthouse	A	A	32069	178
Totals for Cast Date 05/24/2019:			6	748.00	15.04	119.27						

Cast Date: 05/27/2019 - Monday

Pad 3		FC073	1	344.00	8.71	40.00	1	18175 - Nashville Federal Courthouse	A	A	32097	203
Pad 9		FC020	1	97.00	1.83	16.17	1	18175 - Nashville Federal Courthouse	A	A	30457	55
Pad 10		FC034	1	213.00	4.70	25.25	1	18175 - Nashville Federal Courthouse	A	A	30905	149
Pad 10		FC035	1	11.00	0.34	4.50	1	18175 - Nashville Federal Courthouse	A	A	30896	140

Bed Name	Mold	Piece Mark	Qty	Total SF	Total CY	Total LF	Pos.	Job Name	Prd Code	Cross Section	Cast No.	Pour No.
Totals for Cast Date 05/15/2019:			3	317.00	7.18	64.05						

Cast Date: 05/16/2019 - Thursday

Pad 3			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC-94 RL #2	A		35643	262
Pad 3		FC094	1	124.00	2.85	19.96	1	18175 - Nashville Federal Courthouse	A	A	32241	241
Pad 9		FC092	1	84.00	1.65	16.17	1	18175 - Nashville Federal Courthouse	A	A	30450	48
Pad 12		FC027	1	144.00	3.03	24.33	1	18175 - Nashville Federal Courthouse	A	A	32063	172

Totals for Cast Date 05/16/2019: 3 352.00 7.53 60.46

Cast Date: 05/17/2019 - Friday

Pad 3			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC-96 RL #1	A		35645	264
Pad 3		FC094	1	124.00	2.85	19.96	1	18175 - Nashville Federal Courthouse	A	A	32242	242
Pad 9		FC087	1	84.00	1.65	16.17	1	18175 - Nashville Federal Courthouse	A	A	30451	49
Pad 12		FC026	1	97.00	1.87	24.33	1	18175 - Nashville Federal Courthouse	A	A	32064	173

Totals for Cast Date 05/17/2019: 3 305.00 6.37 60.46

Cast Date: 05/20/2019 - Monday

Pad 3			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC-96 RL #2	A		35648	267
Pad 3		FC096	1	124.00	2.85	19.96	1	18175 - Nashville Federal Courthouse	A	A	32243	243
Pad 9		FC098	1	84.00	1.64	16.17	1	18175 - Nashville Federal Courthouse	A	A	30452	50
Pad 9		FC019	1	84.00	1.69	16.17	1	18175 - Nashville Federal Courthouse	A	A	30524	122
Pad 10		FC107	1	269.00	5.17	25.25	1	18175 - Nashville Federal Courthouse	A	A	30901	145
Pad 12		FC003	1	73.00	1.52	19.75	1	18175 - Nashville Federal Courthouse	A	A	32065	174

Totals for Cast Date 05/20/2019: 5 634.00 12.87 97.30

Cast Date: 05/21/2019 - Tuesday

Pad 3			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC-97 RL#1	A		35647	266
Pad 3		FC096	1	124.00	2.85	19.96	1	18175 - Nashville Federal Courthouse	A	A	32244	244
Pad 9		FC012	1	146.00	2.75	24.33	1	18175 - Nashville Federal Courthouse	A	A	30453	51
Pad 9		FC019	1	84.00	1.69	16.17	1	18175 - Nashville Federal Courthouse	A	A	30525	123
Pad 10		FC108	1	261.00	4.87	25.25	1	18175 - Nashville Federal Courthouse	A	A	30903	147
Pad 12		FC004	1	99.00	1.65	19.75	1	18175 - Nashville Federal Courthouse	A	A	32066	175

Bed Name	Mold	Piece Mark	Qty	Total SF	Total CY	Total LF	Pos.	Job Name	Prd Code	Cross Section	Cast No.	Pour No.
Totals for Cast Date 05/09/2019:			5	775.00	16.48	114.84						

Cast Date: 05/10/2019 - Friday

Pad 3			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC-114 RL #2	A		35638	257
Pad 3		FC060	1	171.00	3.77	26.67	1	18175 - Nashville Federal Courthouse	A	A	32238	238
Pad 9			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC - 91 RL	A		36053	274
Pad 9		FC019	1	84.00	1.69	16.17	1	18175 - Nashville Federal Courthouse	A	A	30521	119
Pad 9		FC089	1	102.00	2.10	16.17	1	18175 - Nashville Federal Courthouse	A	A	30446	44
Pad 10		FC068	1	240.00	4.48	25.25	1	18175 - Nashville Federal Courthouse	A	A	30567	139
Pad 10		FC067	1	211.00	4.62	25.25	1	18175 - Nashville Federal Courthouse	A	A	30485	83
Pad 12		FC006	1	116.00	2.38	25.25	1	18175 - Nashville Federal Courthouse	A	A	32059	168
Totals for Cast Date 05/10/2019:			6	924.00	19.04	134.76						

Cast Date: 05/13/2019 - Monday

Pad 3			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC-93 RL #1	A		35639	258
Pad 9		FC091	1	102.00	2.10	16.17	1	18175 - Nashville Federal Courthouse	A	A	30447	45
Pad 9		FC019	1	84.00	1.69	16.17	1	18175 - Nashville Federal Courthouse	A	A	30523	121
Pad 12		FC008	1	116.00	2.38	25.25	1	18175 - Nashville Federal Courthouse	A	A	32060	169
Totals for Cast Date 05/13/2019:			3	302.00	6.17	57.59						

Cast Date: 05/14/2019 - Tuesday

Pad 3		FC114	1	171.00	3.77	26.67	1	18175 - Nashville Federal Courthouse	A	A	32248	248
Pad 9		FC091	1	102.00	2.10	16.17	1	18175 - Nashville Federal Courthouse	A	A	30448	46
Pad 9		FC019	1	84.00	1.69	16.17	1	18175 - Nashville Federal Courthouse	A	A	30522	120
Pad 12		FC002	1	103.00	2.14	27.92	1	18175 - Nashville Federal Courthouse	A	A	32061	170
Totals for Cast Date 05/14/2019:			4	460.00	9.70	86.93						

Cast Date: 05/15/2019 - Wednesday

Pad 3			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC-94 RL #2	A		35641	260
Pad 3		FC093	1	122.00	2.82	19.96	1	18175 - Nashville Federal Courthouse	A	A	32240	240
Pad 9		FC092	1	84.00	1.65	16.17	1	18175 - Nashville Federal Courthouse	A	A	30449	47
Pad 12		FC044	1	111.00	2.71	27.92	1	18175 - Nashville Federal Courthouse	A	A	32062	171

Bed Name	Mold	Piece Mark	Qty	Total SF	Total CY	Total LF	Pos.	Job Name	Prd Code	Cross Section	Cast No.	Pour No.
Cast Date: 05/07/2019 - Tuesday												
Pad 3			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC-60 RL #2	A		35635	255
Pad 3			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC-114 RL #1	A		35636	256
Pad 9			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC - 91 RL	A		36050	271
Pad 9		FC088	1	94.00	1.92	16.17	1	18175 - Nashville Federal Courthouse	A	A	30517	115
Pad 9		FC088	1	94.00	1.92	16.17	1	18175 - Nashville Federal Courthouse	A	A	30518	116
Pad 10		FC067	1	211.00	4.62	25.25	1	18175 - Nashville Federal Courthouse	A	A	30483	81
Pad 10		FC070	1	240.00	4.48	25.25	1	18175 - Nashville Federal Courthouse	A	A	30565	137
Pad 12		FC009	1	384.00	8.79	32.00	1	18175 - Nashville Federal Courthouse	A	A	32056	165
Totals for Cast Date 05/07/2019:			5	1,023.00	21.73	114.84						

Cast Date: 05/08/2019 - Wednesday

Pad 3		FC016	1	152.00	3.73	26.00	1	18175 - Nashville Federal Courthouse	A	A	32234	234
Pad 9			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC - 89 RL	A		36051	272
Pad 9		FC088	1	94.00	1.92	16.17	1	18175 - Nashville Federal Courthouse	A	A	30519	117
Pad 9		FC091	1	102.00	2.10	16.17	1	18175 - Nashville Federal Courthouse	A	A	30444	42
Pad 10			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC-72 RL	A		35683	270
Pad 10			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC-68 RL	A		36400	275
Pad 10		FC067	1	211.00	4.62	25.25	1	18175 - Nashville Federal Courthouse	A	A	30484	82
Pad 12		FC005	1	384.00	8.80	32.00	1	18175 - Nashville Federal Courthouse	A	A	32057	166
Totals for Cast Date 05/08/2019:			5	943.00	21.17	115.59						

Cast Date: 05/09/2019 - Thursday

Pad 9			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC - 89 RL	A		36052	273
Pad 9		FC088	1	94.00	1.92	16.17	1	18175 - Nashville Federal Courthouse	A	A	30520	118
Pad 9		FC089	1	102.00	2.10	16.17	1	18175 - Nashville Federal Courthouse	A	A	30445	43
Pad 10		FC067	1	211.00	4.62	25.25	1	18175 - Nashville Federal Courthouse	A	A	30486	84
Pad 10		FC072	1	201.00	4.35	25.25	1	18175 - Nashville Federal Courthouse	A	A	30566	138
Pad 12		FC001	1	167.00	3.49	32.00	1	18175 - Nashville Federal Courthouse	A	A	32058	167

Gate Precast Company
Scheduled Production Report - Detail

Bed Name	Mold	Piece Mark	Qty	Total SF	Total CY	Total LF	Pos.	Job Name	Prd Code	Cross Section	Cast No.	Pour No.
----------	------	------------	-----	----------	----------	----------	------	----------	----------	---------------	----------	----------

Plant: Ashland City

Cast Date: 05/01/2019 - Wednesday

Pad 9		FC089	1	102.00	2.10	16.17	1	18175 - Nashville Federal Courthouse	A	A	30441	39
Pad 9		FC088	1	94.00	1.92	16.17	1	18175 - Nashville Federal Courthouse	A	A	30513	111
Pad 10		FC066	1	201.00	4.35	25.25	1	18175 - Nashville Federal Courthouse	A	A	30563	135
Pad 10		FC067	1	211.00	4.62	25.25	1	18175 - Nashville Federal Courthouse	A	A	30479	77

Totals for Cast Date 05/01/2019:	4	608.00	12.99	82.84
---	---	--------	-------	-------

Cast Date: 05/02/2019 - Thursday

Pad 9		FC088	1	94.00	1.92	16.17	1	18175 - Nashville Federal Courthouse	A	A	30514	112
Pad 9		FC089	1	102.00	2.10	16.17	1	18175 - Nashville Federal Courthouse	A	A	30442	40
Pad 10			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC-70 RL	A		35680	268
Pad 10		FC067	1	211.00	4.62	25.25	1	18175 - Nashville Federal Courthouse	A	A	30480	78
Pad 12			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: Build New Mold	A		32053	162

Totals for Cast Date 05/02/2019:	3	407.00	8.64	57.59
---	---	--------	------	-------

Cast Date: 05/03/2019 - Friday

Pad 9		FC091	1	102.00	2.10	16.17	1	18175 - Nashville Federal Courthouse	A	A	30443	41
Pad 9		FC088	1	94.00	1.92	16.17	1	18175 - Nashville Federal Courthouse	A	A	30515	113
Pad 10		FC067	1	211.00	4.62	25.25	1	18175 - Nashville Federal Courthouse	A	A	30481	79
Pad 10		FC070	1	240.00	4.48	25.25	1	18175 - Nashville Federal Courthouse	A	A	30564	136
Pad 12			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: Build New Mold	A		32054	163

Totals for Cast Date 05/03/2019:	4	647.00	13.12	82.84
---	---	--------	-------	-------

Cast Date: 05/06/2019 - Monday

Pad 3		FC016	1	152.00	3.73	26.00	1	18175 - Nashville Federal Courthouse	A	A	32233	233
Pad 9		FC088	1	94.00	1.92	16.17	1	18175 - Nashville Federal Courthouse	A	A	30516	114
Pad 10			0	0.00	0.00	0.00		18175 - Nashville Federal Courthouse Bed Comment: FC-70 RL	A		35682	269
Pad 10		FC067	1	211.00	4.62	25.25	1	18175 - Nashville Federal Courthouse	A	A	30482	80
Pad 12		FC025	1	385.00	7.86	32.00	1	18175 - Nashville Federal Courthouse	A	A	32055	164

Totals for Cast Date 05/06/2019:	4	842.00	18.13	99.42
---	---	--------	-------	-------