

RM 10.9 Removal Action

January 15, 2014 Teleconference at 10:00

Agenda

1) Revised Capping Plan (Rev 9) - Overview and Questions

- a) Overview of revisions
- b) Two methods identified – preferred and an optional approach should the preferred approach prove to be unsuccessful
- c) Alternate geotextile approved
- d) Were comments from December 30, 2013 call adequately addressed?

2) Schedule and Logistics

- a) Proposed Schedule of Field Activities
- b) Daily schedule will vary depending on tides
- c) Potential Bridge Issues going forward
- d) Weather impacts
- e) Continued use of water quality monitoring buoys now that sand/Aquagate layer is placed

3) Coordination with dmi during Stan's absence

- Out 1/17 to 2/9, working in Nigeria
- Will have full access to email
- John Rolfe will be the POC (and copy Stan)

10.9 update - 1/9/14

- Bridges will be open as of 1:00 today → bays will move this afternoon

- Revised cap plan by COB Monday (1/13)

- Placement start date of 1/20 for geotextile

- Call to discuss on 1/15