

To: PicunasAE@cdmsmith.com[PicunasAE@cdmsmith.com]; Hoppe, Michael[Hoppe.Michael@epa.gov]
Cc: Ben Hammond[hammondbh@cdmsmith.com]; TsangC@cdmsmith.com[TsangC@cdmsmith.com]; Robert Law[rlaw@demaximis.com]; Rachel Maddaluna[RMaddaluna@demaximis.com]; LaPoma, Jennifer[LaPoma.Jennifer@epa.gov]
From: John Rolfe
Sent: Fri 5/16/2014 6:36:20 PM
Subject: Passaic River RM 10.9- Schedule Update

Mike, Amy:

No work was conducted on the RM 10.9 project today Friday May 16th. No work is currently scheduled for this weekend (May 17, 18).

GLDD currently is trying to schedule removal of the Fuchs from the barge and installation of a replacement excavator at the Duraport dock on Monday. GLDD had scheduled a bridge opening on Tuesday May 20 at 1:30 AM. GLDD currently believes that they will resume work on the habitat layer on Tuesday May 20.

I will update EPA/CDM on Monday with respect to the restarting of the habitat layer on Tuesday.

Please feel free to contact me if you have any questions.

John A. Rolfe
de maximis, inc.
186 Center Street, Suite 290
Clinton, NJ 08809
e-mail: jrolfe@demaximis.com
Phone: (908) 735-9315
Cell: (908) 347-0060
Fax: (908) 735-2132