

To: John Rolfe[jrolfe@demaximis.com]
Cc: BudneySL@cdmsmith.com[BudneySL@cdmsmith.com]; Ben Hammond[hammondbh@cdmsmith.com]; PicunasAE@cdmsmith.com[PicunasAE@cdmsmith.com]; Hoppe, Michael[Hoppe.Michael@epa.gov]
From: Vaughn, Stephanie
Sent: Tue 1/21/2014 4:32:01 PM
Subject: RE: FW: Schedule for week of 1/19

With the weather we are having today, is work actually occurring?

Thanks

From: John Rolfe [mailto:jrolfe@demaximis.com]
Sent: Sunday, January 19, 2014 9:13 PM
To: Vaughn, Stephanie
Cc: BudneySL@cdmsmith.com; Ben Hammond; PicunasAE@cdmsmith.com; Hoppe, Michael
Subject: Fwd: FW: Schedule for week of 1/19

Stephanie:

Please find the GLDD schedule for the week of 1/19/2014.

Feel free to contact me with any questions.

John A. Rolfe
de maximis, inc.
186 Center Street, Suite 290
Clinton, NJ 08809
e-mail: jrolfe@demaximis.com
Phone: (908) 735-9315
Cell: (908) 347-0060
Fax: (908) 735-2132

>>> <Gary.Foster@CH2M.com> 1/19/2014 7:57 PM >>>
FYI

-----Original Message-----

From: TDBriggs@gldd.com [mailto:TDBriggs@gldd.com]
Sent: Sunday, January 19, 2014 7:49 PM
To: Foster, Gary/ATL; Hicks, George/CHC
Cc: THCnudde@terra-sea.com; RAnson@terracontracting.net; JPaal@terra-sea.com; JCKrug@gldd.com; JMiller@gldd.com; MPatria@gldd.com; LJShores@gldd.com
Subject: Schedule for week of 1/19

Sunday - Weeks 46 Move up river with Cat 325.
Monday - Tug return to Harbor. Continue test/training on winches.
Tuesday - Receive geotextile for north area. Remove previously placed rocks.
Wednesday - receive sectional barges. Continue rock removal.
Thursday - Install sinking roller assembly on sectional barge.
Friday - Start geotextile and armor stone installation
Saturday - Continue geotextile and armor stone installation

Tim Briggs
(630) 258-6619