

HPCC PHASE II CONSTRUCTION / PROGRESS SCHEDULE

PROJECT: Mariposa LPOE Phase II Nogales, AZ

JOB NO. 5910055

I = Heery Attention

= Actual Progress

P = Place Concrete

WEEK OF: 4/23/2012

= As Scheduled

X = No Progress

OPERATION	SUBS	JHA	MON 4/23	TUE 4/24	WED 4/25	THU 4/26	FRI 4/27	SAT 4/28	MON 4/30	TUE 5/1	WED 5/2	THU 5/3	FRI 5/4	SAT 5/5	MON 5/7	TUE 5/8	WED 5/9	THU 5/10	FRI 5/11	SAT 5/12	MON 5/14	TUE 5/15	WED 5/16	THU 5/17	FRI 5/18	SAT 5/19	COMMENTS
ADMINISTRATIVE																											
MEP Coordination	MEP	NA			C						C						A						A				
Preparatory Meeting - Gaylor	Gaylor	NA																									
Preparatory Meeting - WJ Maloney	WJ Mal	NA																									
Premobilization Meeting - CMC/Garcia	CMC	NA																									
Premobilization Meeting - Midstate	Midstate	NA																									
SITEWORK																											
COMMERCIAL ZONE																											
Fine Grade Detention Basins at St Port and Freeport Dr	L R Us	Y																									
Install Gate Card Readers and Security Features Per ASI 17	MAC	Y																									ASI 17 / RFI 882 / RFI 811 / RFI 794 / RFI 790
Remove Existing Unisource Gas Main Feed to Port and Place Storage Trailers	Heery Unisource	Y																									Removal by Heery/Unisource after 4/28 Placement of Storage Trailers by Heery after 4/28
Install Fencing and Gates Bldg F to ADOT	AZ Fence	Y																									
Relocate Existing Bird Shelter	HPCC Gaylor	Y																									
Relocate Commercial Zone Traffic Barriers to New Commercial Zone Traffic Configuration	HPCC	Y																									Move Date 4/30
POV ZONE																											
Install Rip Rap Drainage Swales and Regrade Slope as Required West Of Mariposa Rd	GRG	Y																									Need Southbound Project Curbing Relocation Coordinates Prior to Lower Swale Construction Move Date 4/28
Relocate POV Zone Traffic Barriers to New POV Zone Traffic Configuration	HPCC	Y																									
Relocate Existing Outbound Commercial Booth to POV Pedestrian Lane	HPCC Gaylor	Y																									Move Date 4/28 Requires GSA Phone and CBP OIT Technicians Move Date 4/28
Relocate Existing Rapiscan and Vehicle Lift POV Zone	HPCC Gaylor	Y																									Move Date 4/28
Install New Temporary Border Gate Alignment With Mexico and Port POV Inbound Barricades	AZ Sec Fence	Y																									Move Date 4/28
PHASE III																											
Abatement	TBD	N																									Awaiting Port Move and Modification from Heery
Demolition Existing Port Pavements at Former Cargo and POV Areas	Rainbow	Y																									Awaiting Port Move and Hazardous Material Abatement Completion
Demolition of Existing Port Cargo, POV and ADOT Buildings	Rainbow	Y																									Awaiting Port Move and Hazardous Material Abatement Completion
BUILDING J																											
Underground Water FDC	GRG																										Remote FDC RFI
Casting Beds Placement	HP																										
Underground Plumbing	WJM																										
Ex. Flgs	GRG																										
FRP Flgs	HP Garica																			P							
Tilt Panel FRP	HP MEP																										
Underground Electrical	Gaylor																										Electrical Vault Relocation RFI