

**DRAFT****PRESENT SHEDULE AND TASKS**

AT THE PRESENT WE ARE PROCEEDING WITH THE IDEA THAT WE WILL BE REPLACING ALL 48 BURNERS ON UNIT 1.

THE FOLLOWING IS THE LIST OF TASKS WITH THEIR RESPECTIVE SHEDULES IN ORDER TO MEET THE UNIT 1 SPRING 1992 OUTAGE. THIS SCHEDULE IS BEING REVIEWED BY B&W AND THEIR RESPONSE IS DUE BY FRIDAY AUGUST 8,1991.

RELEASE FOR ENGINEERING	B&W	8- 5-91
	RJM	8- 5-91
FINALIZE BURNER DRAWINGS	B&W	8-26-91
FINITE ELEMENT ANALYSIS START	RJM	8-26-91
FINITE ELEMENT ANALYSIS RESULTS FOR MATERIAL SELECTION	RJM	9-16-91
MATERIAL SELECTION START	DWP/IPSC/B&W	9-16-91
FINISH		9-20-91
MATERIAL ORDER	B&W	9-23-91
DELIVERY		11-22-91
RESULTS OF FINITE ELEMENT	RJM	11-04-91
REVIEW OF FINITE ELEMENT ANALYSIS	DWP/IPSC/B&W	11-15-91
RELEASE FOR FABRICATION	DWP	11-15-91
FABRICATION START	B&W	11-25-91
FINISH	B&W	3- 1-92
SPRING OUTAGE START		3-23-92
FINISH		4-18-92
INSTALLATION START	B&W	3- 1-91
FINISH	B&W	4-18-92
BURNER START-UP AND TUNING IPSC/B&W/RJM		4-18-92

IP7\_004038