

Work Order No: 0260456

Work Order	Description	Sced Date	S	H
1: 02-60456-0	Capital Tracking Work Order for addition of primary superheater tubing in both units.		R	Y
2: 02-60456-1	INSTALL TEMPORARY POWER ON THE 9TH AND 14TH FLOORS OF THE BOILER FOR BOILER OVER-FIRE AIR MODS.	01/06	C	Y
3: 02-60456-2	TIME EXPENDED FOR GARY SPERRY TO REMOVE SOOTBLOWER CAB INTERFERENCES FOR NEW SUPERHEATER UPRATE PROJ.		C	Y
4: 02-60456-3	TIME EXPENDED ON 1/7/03 FOR TWO ELECTRIC SHOP APPRENTICES TO HELP GARY SPERRY.	01/07	C	Y
5: 02-60456-4	REMOVE INTERFERING GUTTER FOR NEW OVER FIRE AIR DUCTWORK AND REWORK IN CONDUIT.	01/07	C	N
6: 02-60456-5	ASSIST WITH WIRING ON BOILER OVER-FIRE AIR PROJECT DURING U1 OUTAGE. WILL REQUIRE PRE-OUTAGE WORK.		C	Y
7: 02-60456-6	SEND OUT FOR REBUILD, BREAKER, 80 AMPS, 3 POLES, 600 VOLT MOLDED CASE, WESTINGHOUSE #HFB3080.		C	N

SELECTION ?

Page 1. 81 records were identified.

Work Order No: 0260456

Work Order	Description	Sced Date	S	H
1: 02-60456-7	INSTALL SCAFFOLDING AS PER DARWIN BILLS NEEDS AND INSTRUCTIONS, CONTACT DARWIN		C	N
2: 02-60456-8	UNIT 1 PREOUTAGE: DISCONNECT AND REMOVE ELECTRICAL FROM N/S 9TH FL WALL BLOWERS.		C	N
3: 02-60456-9	REPBUILD AND/OR REPAIR 0050.0 AMP BREAKER.		C	N
4: 02-60456-10	UNIT 1 "OVER-FIRE CONTRACTOR COST TRACKER" (FOR PHIL HAILES)		R	Y
5: 02-60456-11	PROVIDE I&C SUPPORT IN OVER FIRE AIR PROJECT. TUBING, WIRING, INSTALLATION AND TESTING WILL BE		C	Y
6: 02-60456-12	UNIT 1 "OVER-FIRE CONTRACTOR COST TRACKER" (FOR BRET KENT) FOR SAFEWAY SCAFFOLD		C	N
7: 02-60456-13	PROVIDE ELECTRICAL SUPPORT OF THE OVER FIRE AIR PRODJECT. REMOVE LIGHTS ETC.	04/28	C	Y

SELECTION ?

Page 2. 81 records were identified.

Work Order No: 0260456

Work Order	Description	Sced Date	S	H
1: 02-60456-14	TIME EXPENDED FOR OPERATORS ASSISTING PHIL HAILES DURING THE UNIT OUTAGE.		R	Y
2: 02-60456-15	RETURN PRINTED OUTPUT BOARD TO FOXBORO FOR REPAIR/REPLACEMENT.		C	Y
3: 02-60456-16	UNIT 1 "OVER-FIRE COST TRACKER" FOR BOILER PERFORMANCE TESTING, (AARON NISSON)		R	Y
4: 02-60456-17	UNIT 1 "OVER-FIRE CONTRACTOR COST TRACKER" (FOR KEN NIELSON) FOR CONTROLS INSTALLATION		R	Y
5: 02-60456-18	FABRICATE DOOR FRAME FOR NEW OVERFIRE AIR DOORS. (PHIL HAILES)		C	N
6: 02-60456-19	UNIT 1 "OVER-FIRE CONTRACTOR COST TRACKER" (FOR KEN NIELSON) FOR MATERIALS USED		C	N
7: 02-60456-20	UNIT 1 "OVER-FIRE CONTRACTOR COST TRACKER" (FOR PHIL HAILES) FOR WINDBOX DUCT INSTALLATION		R	Y

SELECTION ?

Page 3. 81 records were identified.

Work Order No: 0260456

Work Order	Description	Sced Date	S	H
1: 02-60456-21	INSTALL TEMP. POWER IN THE UNIT TWO BOILER AREA AS IT WAS IN THE UNIT ONE BOILER FOR THE OVER FIRE	04/22	C	N
2: 02-60456-22	RETROFIT BOILER VENT FAN 44 AND DUCT WORK IMPACTED BY OVERFIRE AIR MODIFICATION		C	Y
3: 02-60456-23	UNIT 1 "OVER-FIRE CONTRACTOR COST TRACKER" (FOR PHIL HAILES) FOR HVAC DUCT RELOCATION		C	N
4: 02-60456-24	RETURN PRINTED OUTPUT BOARD TO FOXBORO FOR REPAIR/REPLACEMENT.		C	Y
5: 02-60456-25	OPEN / CLOSE ACCESS DOORS TO THE NEW OVERFIRE AIR DUCT FOR INSPECTION DURING MINI-OUTAGE.		C	Y
6: 02-60456-26	INSTALL NEW BEARINGS ON THE OVERFIRE AIR DAMPER SHAFTS. TRACKING WORK ORDER FOR (PHIL HAILES).	08/25	C	Y
7: 02-60456-27	FABRICATE 4 ea SLAG HAMMERS PER THE ATTACHED DRAWING.	05/15	C	N

SELECTION ?

Page 4. 81 records were identified.

Work Order No: 0260456

Work Order	Description	Sced Date	S	H
1: 02-60456-28	PROVIDE SCAFFOLD AND INSULATION SERVICES TO REPAIR DAMAGED AND MISSING INSULATION ON THE SOOTBLOWER	04/24	S	Y
2: 02-60456-29	UNIT 1 OVER FIRE AIR, RE-INSTALL CDR 175 JORDAN DRIVE GEAR BOX.		C	Y
3: 02-60456-30	UNIT 1 OVER FIRE AIR, REPLACE THE JORDAN DRIVE FOR CDR 175.		C	Y
4: 02-60456-31	Install Replacement 1/3 OFA Damper Drives. Commence work after receipt of replacement drives.	08/26	C	Y
5: 02-60456-32	INSTALL REPLACEMENT 1/3 OVER FIRE AIR DAMPER DRIVES PER ENGINEERING REQUEST	08/25	C	Y
6: 02-60456-33	TEMP. REPAIR BEARINGS ON THE OVERFIRE AIR DAMPER SHAFTS. TRACKING WORK ORDER FOR (PHIL HAILES).		R	Y
7: 02-60456-34	UNIT 1 "E" MILL, INSTALL (6 ea) BOILER COAL FEED LINE RESTRICTORS IN SUPPLY PIPES.	08/07	C	Y

SELECTION ?

Page 5. 81 records were identified.

Work Order No: 0260456

Work Order	Description	Sced Date	S	H
1: 02-60456-35	UNIT 1 "H" MILL, INSTALL (6 ea) BOILER COAL FEED LINE RESTRICTORS IN SUPPLY PIPES.	08/13	C	Y
2: 02-60456-36	UNIT 1 "A" MILL, INSTALL (6 ea) BOILER COAL FEED LINE RESTRICTORS IN SUPPLY PIPES.	08/21	C	Y
3: 02-60456-37	UNIT 1 "B" MILL, INSTALL (6 ea) BOILER COAL FEED LINE RESTRICTORS IN SUPPLY PIPES.	08/20	C	Y
4: 02-60456-38	UNIT 1 "C" MILL, INSTALL (6 ea) BOILER COAL FEED LINE RESTRICTORS IN SUPPLY PIPES.	08/19	C	Y
5: 02-60456-39	UNIT 1 "D" MILL, INSTALL (6 ea) BOILER COAL FEED LINE RESTRICTORS IN SUPPLY PIPES.	08/18	C	Y
6: 02-60456-40	UNIT 1 "F" MILL, INSTALL (6 ea) BOILER COAL FEED LINE RESTRICTORS IN SUPPLY PIPES.	08/22	C	Y
7: 02-60456-41	UNIT 1 "G" MILL, INSTALL (6 ea) BOILER COAL FEED LINE RESTRICTORS IN SUPPLY PIPES.	08/14	C	Y

SELECTION ?

Page 6. 81 records were identified.

Work Order No: 0260456

Work Order	Description	Sced Date	S	H
1: 02-60456-42	PROVIDE PAINT SUPPORT TO CREW 47 AT THE COMPLETION OF BOILER FEED PIPE FLOW RESTRICTORS IN ALL UNIT	09/22	C	Y
2: 02-60456-43	UNIT 1 "H" BURNER LINES, PROVIDE SCAFFOLD SUPPORT AS NEEDED.	08/18	C	Y
3: 02-60456-44	UNIT 1 "D" BURNER LINES, PROVIDE SCAFFOLD SUPPORT AS NEEDED.	08/20	C	Y
4: 02-60456-45	UNIT 1 BURNER LINES, PROVIDE SCAFFOLD SUPPORT AS NEEDED.		C	Y
5: 02-60456-46	INSULATION SUPPORT WITH REPLACEMENT OF UNIT-1 OVER FIRE AIR 1/3 DAMPER DRIVES AND SUPPORTS.	08/25	C	N
6: 02-60456-47	TIME EXPENDED FOR GARY SPERRY TO MOVE SB STARTER CABINET FOR OVER-FIRE AIR INSTALLATION.	12/01	C	N
7: 02-60456-48	ELECTRICAL SUPPORT DURING THE OUTAGE FOR OVER-FIRE AIR INSTALLATION ON BOILER 9TH & 14TH FLOORS.	02/18	C	N

SELECTION ?

Page 7. 81 records were identified.

Work Order No: 0260456

Work Order	Description	Sced Date	S	H
1: 02-60456-49	UNIT 2 "CONTRACTOR COST TRACKER" (FOR DEAN WOOD) FOR STEAM DRUM MODIFICATIONS DURING OUTAGE.		C	N
2: 02-60456-50	REPLACE THE PILLOWBLOCK BEARING INSERTS FOR THE OVERFIRE AIR DAMPER LINKAGE		C	Y
3: 02-60456-51	TIME EXPENDED FOR GARY SPERRY AND RON WINTERS TO REMOVE 9TH FLOOR WALL BLOWERS FOR TEI.		C	N
4: 02-60456-52	ELECTRICAL PREOUTAGE WORK FOR OVER-FIRE AIR INSTALLATION ON BOILER 9TH & 14TH FLOORS.	12/01	C	N
5: 02-60456-53	RUN TEMP POWER FOR ADDITIONAL BOILER CONTRACTOR WORK BY TEI AT THE AIR HEATERS AND BURNERS.		C	N
6: 02-60456-54	UNIT 2 "OVER-FIRE CONTRACTOR COST TRACKER" (FOR PHIL HAILES)		R	Y
7: 02-60456-55	UNIT 2 "OVER-FIRE CONTRACTOR COST TRACKER" (FOR PHIL HAILES) FOR WINDBOX DUCT INSTALLATION		C	Y

SELECTION ?

Page 8. 81 records were identified.

Work Order No: 0260456

Work Order	Description	Sced Date	S	H
1: 02-60456-56	UNIT 2 "OVER-FIRE CONTRACTOR COST TRACKER" (FOR PHIL HAILES) FOR HVAC DUCT RELOCATION		C	Y
2: 02-60456-57	PRE-OUTAGE AND OUTAGE WORK FOR OVERFIRE AIR SYSTEM, IGS02-14. WORK ON CCS SYSTEM TO INSTALL		C	Y
3: 02-60456-58	FABRICATE PIPE WITH CAP AND HANDLE FOR INSTALLATION ON BOILER WALL DURING OUTAGE.		C	Y
4: 02-60456-59	Sub wo to 02-60456, U2 OFA Cost Tracker for IPSC purchased Materials.		R	Y
5: 02-60456-60	Sub wo to 02-60456. U2 OFA "Cost Tracker" I&E Contract Labor.		R	Y
6: 02-60456-61	Sub wo to 02-60456. U2 OFA, Ken Nielson "Cost Tracker" for I&E Contractor Materials.		R	Y
7: 02-60456-62	UNIT 1 "OVER-FIRE CONTRACTOR COST TRACKER" (FOR BRET KENT) FOR SAFEWAY SCAFFOLD		R	N

SELECTION ?

Page 9. 81 records were identified.

Work Order No: 0260456

Work Order	Description	Sced Date	S	H
1: 02-60456-63	REMOVE AIR LINES FROM RAMS AND LOCATE ABOVE THE BURNERS SO THEY ARE NOT DAMAGED.		C	Y
2: 02-60456-64	Complete removal of Isoc. wiring from UCM 13 per drawings and instructions from Ken Nielson or Bill		C	Y
3: 02-60456-65	Install/Program the controls blocks and logic in U2 CCS for the OFA system. See Ken Nielson or		C	Y
4: 02-60456-66	Wring out OFA controls wiring, complete drive amplifier line-up, and work with Ken Nielson or		C	Y
5: 02-60456-67	Calibrate magnahelix D/P meter for OFA system. See Ken Nielson for instructions.		C	Y
6: 02-60456-68	Install OFA thermocouples and junction boxes for transmat on OFA system. 4 per side on		C	Y
7: 02-60456-69	Complete calibration of OFA flow meters with AIR MONITOR CORP. technician. Will require use of AIR		C	Y

SELECTION ?

Page 10. 81 records were identified.

Work Order No: 0260456

Work Order	Description	Sced Date	S	H
1: 02-60456-70	COST TRACKER FOR OVER FIRE AIR, FOR THE 9TH FLOOR PLATFORM EXTENTION, FOR CABINET		R	Y
2: 02-60456-71	COST TRACKER FOR MORRIS BLACKET TO SUPPORT CAP PROJECT		C	N
3: 02-60456-72	UNIT 2 "OVER-FIRE CONTRACTOR COST TRACKER" FOR EXTENSION OF WATERWALL TUBES. (FOR PHIL HAILES)		R	Y
4: 02-60456-73	OFA LINKAGE FABRICATION SUPPORT COST TRACKER. (PHIL HAILES)		R	Y
5: 02-60456-74	"COST TRACKER" (PHIL HAILES) FOR CONTRACTOR TO MODIFY THE JORDAN DRIVE MOUNTING BRACKETS.		R	Y
6: 02-60456-75	Sub W.O. 02-60456. "Cost Tracker" work order to for TEI fab. and mounting of brackets for the T/Cs		R	Y
7: 02-60456-76	RECONSTRUCT BOILER ELECTRICAL REMOVED FOR OVER FIRE AIR CONSTRUCTION IN UNIT 2.	03/30	C	N

SELECTION ?

Page 11. 81 records were identified.

Work Order No: 0260456

Work Order	Description	Sced Date	S	H
1: 02-60456-77	REPAIR AND RETURN, BOARD, FOXBORO, G0113CH, TRANSFER SWITCH ASS., PWR MNTR TRANS SW ASS. IPSC S/N-68705		C	N
2: 02-60456-78	REPAIR/REPLACE AND RETURN; SUPPLY, POWER, FOXBORO P/N G0113CV IPSC STK NO 002619		C	Y
3: 02-60456-79	PROVIDE I&C SUPPORT TO KEN NIELSON FOR STROKING OVER-FIRE-AIR DAMPERS IN UNIT 2.		C	Y
4: 02-60456-80	TIME EXPENDED FOR BARRY EGGLESTON TO RESTORE ALL THE FLUORESCENTS REMOVED FROM THE NORTH STAIRS.	06/02	C	N

SELECTION ?

Page 12. 81 records were identified.