

Resource Plan, Unit 2 Outage  
Burners, OFA, Platen Extensions

Date	Day	OFA	Structure	Burners	Platen Ext	IPSC Manpower (Operations)
01/04/04	Sun	Ship & Store	Ship & Store			
01/05/04	Mon	Ship & Store	Ship & Store			
01/06/04	Tue	Ship & Store	Ship & Store			
01/07/04	Wed	Ship & Store	Ship & Store			
01/08/04	Thu	Ship & Store	Ship & Store			
01/09/04	Fri	Ship & Store	Ship & Store			
01/10/04	Sat	Ship & Store	Ship & Store			
01/11/04	Sun	Ship & Store	Ship & Store			
01/12/04	Mon	Ship & Store	Installation			
01/13/04	Tue	Ship & Store	Installation			
01/14/04	Wed	Ship & Store	Installation			
01/15/04	Thu	Ship & Store	Installation	Ship & Store		
01/16/04	Fri	Ship & Store	Installation	Ship & Store		
01/17/04	Sat	Ship & Store	Installation	Ship & Store		
01/18/04	Sun	Ship & Store	Installation	Ship & Store		
01/19/04	Mon	Ship & Store	Installation	Ship & Store		
01/20/04	Tue	Ship & Store	Installation	Ship & Store		
01/21/04	Wed	Ship & Store	Installation	Ship & Store		
01/22/04	Thu	Ship & Store	Installation	Ship & Store		
01/23/04	Fri	Ship & Store	Installation	Ship & Store		
01/24/04	Sat	Ship & Store	Installation	Ship & Store		
01/25/04	Sun	Ship & Store	Installation	Ship & Store		
01/26/04	Mon	Ship & Store	Installation	Ship & Store		
01/27/04	Tue	Ship & Store	Installation	Ship & Store		
01/28/04	Wed	Ship & Store	Installation	Ship & Store		
01/29/04	Thu	Ship & Store	Installation	Ship & Store		
01/30/04	Fri	Ship & Store	Installation	Ship & Store		
01/31/04	Sat	Ship & Store	Installation			
02/01/04	Sun	Ship & Store	Installation			
02/02/04	Mon	In-Unit Stage		In-Unit Stage	Ship & Store	
02/03/04	Tue	In-Unit Stage		In-Unit Stage	Ship & Store	
02/04/04	Wed	In-Unit Stage		In-Unit Stage	Ship & Store	
02/05/04	Thu	In-Unit Stage		In-Unit Stage	Ship & Store	
02/06/04	Fri	In-Unit Stage		In-Unit Stage	Ship & Store	
02/07/04	Sat	In-Unit Stage		In-Unit Stage	Ship & Store	
02/08/04	Sun	In-Unit Stage		In-Unit Stage	Ship & Store	
02/09/04	Mon	In-Unit Stage		In-Unit Stage	Ship & Store	
02/10/04	Tue	In-Unit Stage		In-Unit Stage	Ship & Store	
02/11/04	Wed	In-Unit Stage		In-Unit Stage	Ship & Store	
02/12/04	Thu	In-Unit Stage		In-Unit Stage	Ship & Store	
02/13/04	Fri	In-Unit Stage		In-Unit Stage		
02/14/04	Sat	In-Unit Stage		In-Unit Stage		
02/15/04	Sun	In-Unit Stage		In-Unit Stage		
02/16/04	Mon	In-Unit Stage		In-Unit Stage		
02/17/04	Tue	In-Unit Stage		In-Unit Stage	In-Unit Stage	
02/18/04	Wed	In-Unit Stage		In-Unit Stage	In-Unit Stage	
02/19/04	Thu	In-Unit Stage		In-Unit Stage	In-Unit Stage	
02/20/04	Fri	In-Unit Stage		In-Unit Stage	In-Unit Stage	
02/21/04	Sat	In-Unit Stage		In-Unit Stage	In-Unit Stage	
02/22/04	Sun	In-Unit Stage		In-Unit Stage	In-Unit Stage	
02/23/04	Mon	In-Unit Stage		In-Unit Stage	In-Unit Stage	
02/24/04	Tue	In-Unit Stage		In-Unit Stage	In-Unit Stage	
02/25/04	Wed	In-Unit Stage		In-Unit Stage	In-Unit Stage	
02/26/04	Thu	In-Unit Stage		In-Unit Stage	In-Unit Stage	
02/27/04	Fri	In-Unit Stage		In-Unit Stage	In-Unit Stage	
02/28/04	Sat	Installation		Installation		4 Men
02/29/04	Sun	Installation		Installation		4 Men
03/01/04	Mon	Installation		Installation		4 Men
03/02/04	Tue	Installation		Installation		4 Men
03/03/04	Wed	Installation		Installation		4 Men
03/04/04	Thu	Installation		Installation		4 Men
03/05/04	Fri	Installation		Installation		4 Men
03/06/04	Sat	Installation		Installation		4 Men
03/07/04	Sun	Installation		Installation		4 Men
03/08/04	Mon	Installation		Installation		4 Men
03/09/04	Tue	Installation		Installation		4 Men
03/10/04	Wed	Installation		Installation		4 Men
03/11/04	Thu	Installation		Installation		4 Men
03/12/04	Fri	Installation		Installation		4 Men
03/13/04	Sat	Installation		Installation		4 Men
03/14/04	Sun	Installation		Installation		4 Men
03/15/04	Mon	Installation		Installation		4 Men
03/16/04	Tue	Installation		Installation		4 Men
03/17/04	Wed	Installation		Installation		4 Men
03/18/04	Thu	Installation		Installation		4 Men
03/19/04	Fri	Installation		Installation		4 Men
03/20/04	Sat	Installation		Installation		4 Men
03/21/04	Sun	Installation		Installation		4 Men
03/22/04	Mon	Installation		Installation		4 Men
03/23/04	Tue	Installation		Installation		4 Men
03/24/04	Wed	Installation		Installation		4 Men
03/25/04	Thu	Insulation				4 Men
03/26/04	Fri	Insulation				4 Men
03/27/04	Sat	Insulation				
03/28/04	Sun	Insulation				
03/29/04	Mon	Insulation				
03/30/04	Tue	Insulation				
03/31/04	Wed	Insulation				
04/01/04	Thu	Insulation				
04/02/04	Fri	Insulation				
04/03/04	Sat	Insulation				
04/04/04	Sun	Insulation				
04/05/04	Mon					
04/06/04	Tue					
04/07/04	Wed					
04/08/04	Thu					
04/09/04	Fri					
04/10/04	Sat					
04/11/04	Sun					
04/12/04	Mon					
04/13/04	Tue					
04/14/04	Wed					
04/15/04	Thu					
04/16/04	Fri					

- Expected duties are, but not limited to, the following items
- 1) 20 to 24 hour coverage of OFA, platen extension and burner installation while over 100 contractor employees perform the work
  - 2) Safety inspections of work areas, ranging from the 4th to the 14th floor
  - 3) Written shift reports.
  - 4) Assist contractor with miscellaneous parts acquisition from warehouse
  - 5) Assist contractor with miscellaneous tool acquisition from warehouse
  - 6) Assist with quality control inspections of incoming components.
  - 7) Assist with quality control inspections of installed hardware
  - 8) Assist with contractor T&M monitoring
  - 9) Assist with tagging procedures
  - 10) Interact with counterpart at shift change, to convey project status