

Coordination Issues

Burner assemblies and associated hardware will be staged in the outer areas of floors 5 through 8, at both the front and rear of the boiler, beginning approximately January 12th. Preparation of appropriate access up the back of the boiler will be coordinated with Maintenance to ensure an acceptable, permanent design of this accessway.

Existing burner parts, that Mnt. has no need of, will be stockpiled for pickup by Western Metals Inc.

Maintenance/Operations Support

We would like to discuss the possibility of Mntnce support for contract direction on the night shift further, if the offer is still on the table. If boiler washdown is required, we request that this occur in early January to avoid interference with several projects.

Safety tags and associated group sheets for this work will be held by Howard Hamilton and Jerry Finlinson.

IV. Air Heater Modifications

Bret Kent

Mnt. Supv (II)
Harlan Fennemore

Coordination Issues

This modification consists of rebuilding the secondary air heater rotor and replacing the existing, tri-level design with an improved two level design. The air heater materials will be routed through the Fan Room bays and up through the air heater access ports. Materials will be removed by the same path. Existing air heater parts, that Mnt. has no need of, will be stockpiled for pickup by Western Metals Inc.

Maintenance/Operations Support

We would like to discuss the possibility of Mntnce support for contract direction on the night shift further, if the offer is still on the table. If boiler washdown is required, we request that this occur in early January to avoid interference with several projects.

Safety tags and associated group sheets for this work will be held by Bret Kent.

V. Boiler External NDE & Drum Mods.

Dean Wood

Longview
SMS Contractor
Dave Hahn

Coordination Issues

The boiler external NDE scope has already been issued to Mnt./Outage planning. The boiler drum modifications will be completed in the same manner as Unit 1. Scaffold for the boiler external NDE work will begin on approximately February 16th, as usual. The boiler NDE scope will be detailed in the outage inspection listings published in mid-January as normal.

Maintenance/Operations Support

Safety tags and associated group sheets for this work will be held by Dean Wood.