

CI Project Manager's Monthly Status Report to MARAD for Vessel Kittiwake Project  
For Reporting Period: July 13, 2010 through Sept 15, 2010

1. Executive Summary Narrative of Previous Month's Progress

- a. Major accomplishments achieved during previous reporting period. The major accomplishments made during this reporting period are noted following:

Interim site inspections: No inspections were done.

Progress to-date: Matters that remain to be completed: Same as previous report; attached time line shows additional details

- Removal of sonar/ transducer and associated cable nubs
- Removal of remaining 11 seacock's and associated gaskets
- Hull cleaning
- Cutouts in external double hull

- b. Discussion of constraints, impediments and delays encountered. Waiting to go into dry dock Oct 4 – 6, 2010 when all remaining tasks will be completed. Dry dock at:

Colonna's Shipyard  
400 East Indian River Road  
Norfolk, Virginia  
(757) 545.2414

- c. Corrective Actions taken to minimize schedule impact.

Dry dock and inspections are being done well in advance of tow to allow time for final paperwork and approvals to be completed.

- d. Status for completion of key events and milestones.

- e. Assessment of risks related to timely completion of project. Unknown factors, acceptance and receiving all permits, documentation review, etc. to move forward.

2. Forecast of Next Month's Progress

- a. Planned work to be accomplished during next month.
- b. Planned milestones that will be achieved during next month.
- c. Anticipated risks and planned corrective actions.

Dry docking will take place Oct 4 – 6. **All parties are invited to attend Oct 6 for final inspections.** This includes the following list. Inspections/walk throughs will take place early morning starting at 8:00am so arrival the night before is advised for out of town participants.

MARAD	EPA
CIDOE	Marine Surveyor – Frank Skinner
WIM – John MacKenzie	USCG

Details of all personnel attending should be provided to the Kittiwake Project Manager in advance, including name, company and responsibility/reason for being there. All parties attending will provide a written report back to the CITA Kittiwake Project Manager following final walk-through / inspection.

Following all approvals the Kittiwake will have a final hull cleaning in-water just prior to departure. Minimal growth will have started again over an approximate 2 month period.

3. Other information and/or comments from CI Project Manager. None