

a. Guilford

EPA has requested “the estimated date for the City issuing the Notice to Proceed and the date to complete construction of the project.” Bids for this project were approximately \$18 million over budget and are being rejected.

Estimated time line:

- i. Rebidding February 2015
- ii. Bids will be received April 2015
- iii. Notice to proceed expected July 2015
- iv. Construction will be completed 4 years from NTP, contingent on construction progress and the needs of the water distribution system.

b. Druid

Estimated time line:

- i. Design stage preliminary submittal to MDE – 90% design submittal, June 2015
- ii. Design stage completion submittal to MDE – 100% design submittal, September 2015
- i. Completion of any additional public/other review period – Additional community outreach meetings to be held
  - a. May 2015
  - b. September 2015
  - c. January 2016
- iii. Bid issuance – Contract will be advertised January 2016, Bids will be received February 2016
- iv. Issuing construction notice to proceed – May 2016
- v. Project completion – 5 years from NTP, contingent on construction progress and the needs of the water distribution system.

c. Ashburton

Estimated time line:

- ii. Design stage preliminary submittal to MDE – 60% design submittal, July 2015
- iii. Design stage completion submittal to MDE – 100% design submittal, April 2016
- iv. Completion of any additional public/other review period – Additional community outreach meetings to be held
  - a. May 2015
  - b. September 2015
  - c. January 2016
- v. Bid issuance – Contract will be advertised August 2016, bids will be received September 2016
- vi. Issuing construction notice to proceed – January 2017
- vii. Project completion – 5 years from NTP, contingent on construction progress and the needs of the water distribution system.