

**From:** Apakian, Mary  
**To:** [Geiger, William](#)  
**Cc:** [Bond, Christopher D.](#)  
**Subject:** Metal Bank Daily Report for Tuesday, June 21 and Friday, June 25, 2016  
**Date:** Monday, June 27, 2016 8:08:02 AM

---

*Hi Will.*

*Below is a summary of OS activities conducted by CDM Smith's Chris Bond on Tuesday, June 21 and Friday, June 24, 2016. Please let me know if you have any questions.*

*Regards,*

*Mary Jo*

*Mary Jo Apakian | Project Manager | CDM Smith | 993 Old Eagle School Road, Suite 408 | Wayne, PA 19087 | Office: 610-263-2616 | Fax: 610-293-1920 | Mobile: 610-246-1832 | e-mail:*

*[apakianmj@cdmsmith.com](mailto:apakianmj@cdmsmith.com)*

**Date:** June 24, 2016

**Weather:** Mostly Cloudy, High of 86 degrees

**Arrival/Departure Time:** 700/0945

**Tidal Source:** 'Tides' iOS Mobile Application – Pompeston Creek, NJ

**High Tide:** 0511 – 7.5 ft

**Low Tide:** 1231– 0.4 ft

**CDM Smith Field Oversight:** Christopher Bond

**Other Personnel On Site:**

- Eric Emery – Ramboll Environ
- John Castellani – CEI
- Thackray Crane Rental
- Wharf + Dock Builders
- **Rip Rap Placement:** Rip rap placement is considered complete. Environ is waiting on the bathymetric survey results to be sealed by CEI.
- **Turbidity Monitoring:** No turbidity monitoring was conducted today as there was no rip rap placement.
- **Sheet Pile Wall Monitoring:** Weber was not on site today to monitor the sheet pile wall location and the rip rap elevation.
- **Deviations from the Design Plans/ Specifications:** N/A
- **Work planned to be conducted Monday (6/27/16):** Tie rod testing will begin and the crane will be broken down by Thackray Crane Rental if Environ receives the sealed bathymetric survey.
- **Other Site Events:** Thackray began to break down the boom of their crane. Complete disassembly is scheduled for next week.

**Date:** June 21, 2016

**Weather:** Partly Cloudy, High of 90 degrees

**Arrival/Departure Time:** 700/1000

**Tidal Source:** 'Tides' iOS Mobile Application – Pompeston Creek, NJ

**High Tide:** 1544 – 6.3 ft

**Low Tide:** 1039– 0.6 ft

**CDM Smith Field Oversight:** Christopher Bond

**Other Personnel On Site:**

- Eric Emery – Ramboll Environ
- John Castellani – CEI
- Thackray Crane Rental
- Wharf + Dock Builders
- **Rip Rap Placement:** Rip rap placement is considered complete until the results of the bathymetric survey are received. There was no rip rap placed today.
- **Turbidity Monitoring:** No turbidity monitoring was conducted today as there was no rip rap placement.
- **Sheet Pile Wall Monitoring:** Weber was not on site today to monitor the sheet pile wall location and the rip rap elevation.
- **Deviations from the Design Plans/ Specifications:** N/A
- **Work planned to be conducted June 22, 2016:** Wharf and Dock Builders will continue the repair of the sheet pile wall.
- **Other Site Events:** Wharf and Dock Builders continued the repair of the sheet pile wall. The anticipated completion date is still uncertain. CEI began picking up some of the Reese Mats in the far east areas of the Site. They also began cleaning up the East crushed stone pad area.