CITY OF PORTSMOUTH WASTEWATER DIVISION

DOC 9


Proposed Schedule Modification

Task Name per Consent Decree (CD)	CD Date	Proposed Date	Extension in months
Complete design of secondary treatment facilities	August 31, 2014	February 28, 2015	6
Commence construction of secondary treatment facilities	March 1, 2015	September 1, 2015	6
Complete construction of secondary treatment facilities	March 1, 2017	June 1, 2018	15
Achieve compliance with secondary treatment facilities	May 1, 2017	Nov 1, 2018	18




Comparison of Scope by Project Element

Project Element	Secondary Treatment	Total Nitrogen (TN) Treatment	Additional Costs
Headworks	Y	Y	\$500,000
Existing Facility Upgrades	Y	Y	\$2,000,000
Secondary Pump Station		Y	\$1,000,000
Filter Building Demolition	Y	Y	(\$500,000)
First Stage BAF	Υ		\$9,000,000
Second Stage BAF	N	Y	\$13,500,000
Sludge Storage / Sludge Thickening	Y		\$1,000,000
Chemical Addition	N	Y	\$1,500,000
Main Electrical Service	in the second se	¥ Y 1	\$2,000,000
Total Estimated Project Cost	\$33M	\$63M	\$30,000,000



Spatial Constraints



Site Constraints

the existing fenceline **Existing East End** Trails run Adjacent to Existing approximate wetland boundary Existing aid to navigation Existing WWTF fence line Original Location **Existing Fort Washington Remains** Approximate Fort Washington LEGEND wetland requires NHDES wetlands permit Work within 100 ft of tida Remain Operational During Construction Existing WWTF Must section 106 review Washington requires Presence of Fort **Shoreline Permit** highest observable tide Working within 250 ft of line requires NHDES work near structures navigation limits Location of aids to structure costly makes excavation for Presence of rock

PEIRCE ISLAND FACILITIES UPGRADE