

Photo Log
Task Order No. WE23
Enterim Emergency GAC Installation
AQUA-NY Seamans Neck Road Water Plant
NWIRP, Bethpage, NY

| Photo Number | Date | Time | Task and Description | View Direction | Taken By |
|--------------|-----------|----------|---|----------------|--------------|
| 1 | 1/17/2012 | 9:30 AM | Preconstruction Site Overview | East | Don Conger |
| 2 | 1/17/2012 | 9:30 AM | Preconstruction Site Overview | Northeast | Don Conger |
| 3 | 1/17/2012 | 9:30 AM | Preconstruction Site Overview | North | Don Conger |
| 4 | 1/17/2012 | 9:30 AM | Preconstruction Site Overview | Northwest | Don Conger |
| 5 | 1/17/2012 | 9:30 AM | Preconstruction Site Overview | West | Don Conger |
| 6 | 2/22/2012 | 7:39 AM | Preconstruction Site Markout | West | Don Conger |
| 7 | 2/22/2012 | 7:42 AM | Preconstruction Site Markout - Frac Tank | East | Don Conger |
| 8 | 2/22/2012 | 11:29 AM | Preconstruction Site Markout | West | Don Conger |
| 9 | 2/22/2012 | 11:50 AM | Preconstruction Site Markout - Transformer | West | Don Conger |
| 10 | 2/22/2012 | 11:50 AM | Preconstruction Site Markout | East | Don Conger |
| 11 | 3/5/2012 | 8:45 AM | Mobilization - Construction entrance grading | North | Don Conger |
| 12 | 3/5/2012 | 9:40 AM | Mobilization - Site permit sign inside east fence | West | Randy Grogan |
| 13 | 3/5/2012 | 10:49 AM | Mobilization - Construction entrance excavation | South | Don Conger |
| 14 | 3/5/2012 | 10:58 AM | Mobilization - Placing fabric before crushed rock after compacting soils | West | Randy Grogan |
| 15 | 3/5/2012 | 11:34 AM | Mobilization - Cracks in sidewalk from first trucks over sidewalk | East | Randy Grogan |
| 16 | 3/5/2012 | 12:07 PM | Mobilization - New gates in fence at runout area west side | East | Randy Grogan |
| 17 | 3/5/2012 | 1:06 PM | Mobilization - Compacting soils in frac tank area | Northwest | Randy Grogan |
| 18 | 3/5/2012 | 1:06 PM | Mobilization - Sod removal at concrete pad site | Northeast | Randy Grogan |
| 19 | 3/5/2012 | 3:26 PM | Mobilization - Final grade after compacting 2nd load crushed rock runout area | West | Randy Grogan |
| 20 | 3/5/2012 | 3:49 PM | Mobilization - Removing inactive video pole east side of concrete pad | Northeast | Randy Grogan |
| 21 | 3/6/2012 | 9:47 AM | Excavation for footings | Northwest | Don Conger |
| 22 | 3/6/2012 | 10:03 AM | Excavating footings with intact phone line | East | Randy Grogan |
| 23 | 3/6/2012 | 12:59 PM | Soil density test | South | Don Conger |
| 24 | 3/6/2012 | 1:33 PM | Cutting branch that will be in way of office trailer delivery | Northwest | Randy Grogan |
| 25 | 3/6/2012 | 2:00 PM | Loading out branches concrete scrap and metal scrap into 30yd dumpster | West | Don Conger |
| 26 | 3/6/2012 | 2:25 PM | Concrete pad site excavation for footings done, compacted and safety fenced | Northeast | Randy Grogan |
| 27 | 3/7/2012 | 7:51 AM | Genset rebar bender and rebar ready for installation | East | Randy Grogan |
| 28 | 3/7/2012 | 8:33 AM | Forms in place on south side excavation | Southeast | Randy Grogan |
| 29 | 3/7/2012 | 11:58 AM | Crews installing rebar against outer forms | East | Randy Grogan |
| 30 | 3/7/2012 | 12:01 PM | Active phone-alarm line north side form | South | Randy Grogan |
| 31 | 3/7/2012 | 2:15 PM | East footer formwork and rebar | South | Don Conger |
| 32 | 3/7/2012 | 2:50 PM | End of day progress | Northwest | Don Conger |
| 33 | 3/8/2012 | 10:01 AM | Crews finishing inside forms, bracing and leveling | West | Randy Grogan |
| 34 | 3/8/2012 | 11:51 AM | Ready for concrete pour | East | Randy Grogan |
| 35 | 3/8/2012 | 12:36 PM | Pouring concrete and vibrating | North | Randy Grogan |
| 36 | 3/8/2012 | 12:37 PM | Concrete pour | Northeast | Don Conger |
| 37 | 3/8/2012 | 12:42 PM | All Island Testing forming up test cylinders | North | Randy Grogan |
| 38 | 3/8/2012 | 12:52 PM | Pouring concrete in forms | East | Randy Grogan |
| 39 | 3/8/2012 | 1:12 PM | Cement chute emptying into forms | North | Randy Grogan |
| 40 | 3/8/2012 | 1:35 PM | Soil stockpile silt fence | Northeast | Don Conger |

Photo Log
Task Order No. WE23
Enterim Emergency GAC Installation
AQUA-NY Seamans Neck Road Water Plant
NWIRP, Bethpage, NY

| Photo Number | Date | Time | Task and Description | View Direction | Taken By |
|--------------|-----------|----------|--|----------------|--------------|
| 41 | 3/8/2012 | 1:37 PM | Concrete key | East | Don Conger |
| 42 | 3/8/2012 | 2:05 PM | Silt fence and safety fence installation | East | Randy Grogan |
| 43 | 3/9/2012 | 7:12 AM | Site trailer on site and set up | Northwest | Randy Grogan |
| 44 | 3/9/2012 | 7:29 AM | York crews removing inside forms | Southeast | Randy Grogan |
| 45 | 3/9/2012 | 7:34 AM | York crews removing inside forms | Southeast | Randy Grogan |
| 46 | 3/9/2012 | 8:00 AM | Forms out of excavation and ready to stack | East | Randy Grogan |
| 47 | 3/9/2012 | 9:19 AM | End of day concrete pad | Northwest | Don Conger |
| 48 | 3/10/2012 | 10:09 AM | Power pole in ground | West | Randy Grogan |
| 49 | 3/10/2012 | 10:15 AM | Backfilling around power pole hole | North | Randy Grogan |
| 50 | 3/10/2012 | 11:20 AM | Conduit and electric line in trench from pole to trailer | West | Randy Grogan |
| 51 | 3/10/2012 | 11:20 AM | Meter mounted on pole | North | Randy Grogan |
| 52 | 3/10/2012 | 12:07 PM | Pole ready for power from main pole feed by LIPA | Northwest | Randy Grogan |
| 53 | 3/12/2012 | 8:40 AM | All Island Testing performing tests on soils | Northeast | Randy Grogan |
| 54 | 3/12/2012 | 8:53 AM | Backfill Compaction | South | Don Conger |
| 55 | 3/12/2012 | 9:02 AM | Backfilling inside concrete pad area | Southeast | Randy Grogan |
| 56 | 3/12/2012 | 9:10 AM | Spreading fill before compacting | South | Randy Grogan |
| 57 | 3/12/2012 | 9:20 AM | Backfill compaction lower lift | East | Don Conger |
| 58 | 3/12/2012 | 10:55 AM | Site overview backfill compaction | Northwest | Don Conger |
| 59 | 3/12/2012 | 12:27 PM | Site Access Signs | East | Randy Grogan |
| 60 | 3/12/2012 | 1:28 PM | Stone Bed Installation | Northwest | Don Conger |
| 61 | 3/12/2012 | 1:29 PM | Stone Bed Compaction | Northeast | Don Conger |
| 62 | 3/12/2012 | 1:55 PM | Completed Top Slab Stone Bed | Southeast | Don Conger |
| 63 | 3/13/2012 | 8:20 AM | Top slab first layer of bricks and rebar | Northwest | Don Conger |
| 64 | 3/13/2012 | 8:21 AM | Tying rebar into place for first tier | South | Randy Grogan |
| 65 | 3/13/2012 | 10:53 AM | Crews placing rebar in concrete pad area | East | Randy Grogan |
| 66 | 3/13/2012 | 11:31 AM | 8 rebar section across control joint area | South | Randy Grogan |
| 67 | 3/13/2012 | 1:13 PM | Bending rebar for top slab | Northeast | Don Conger |
| 68 | 3/13/2012 | 2:28 PM | End of day top slab rebar progress | West | Don Conger |
| 69 | 3/14/2012 | 7:45 AM | Setting second tier rebar | West | Randy Grogan |
| 70 | 3/14/2012 | 9:43 AM | Complete top slab rebar | Southwest | Don Conger |
| 71 | 3/14/2012 | 11:49 AM | First concrete truck in position to pour | North | Randy Grogan |
| 72 | 3/14/2012 | 11:50 AM | First concrete truck | Northeast | Don Conger |
| 73 | 3/14/2012 | 11:54 AM | First top slab pour | East | Don Conger |
| 74 | 3/14/2012 | 11:59 AM | First load of concrete being spread on rebar | West | Randy Grogan |
| 75 | 3/14/2012 | 12:01 PM | End of first concrete truck | West | Don Conger |
| 76 | 3/14/2012 | 12:06 PM | All Island Testing collecting cylinders | North | Randy Grogan |
| 77 | 3/14/2012 | 12:23 PM | Floating east side of concrete pad pour | North | Randy Grogan |
| 78 | 3/14/2012 | 12:36 PM | Vibrating concrete west side of pad second pour | Southeast | Randy Grogan |
| 79 | 3/14/2012 | 1:34 PM | Final concrete toweling | West | Don Conger |
| 80 | 3/15/2012 | 7:19 AM | York crews removing forms | Southeast | Randy Grogan |
| 81 | 3/15/2012 | 7:50 AM | Control joint installation | West | Don Conger |
| 82 | 3/15/2012 | 8:21 AM | Frac Tank delivered to site today thru back SCE | West | Randy Grogan |
| 83 | 3/15/2012 | 10:33 AM | Concrete side walls and pad looking south | South | Randy Grogan |
| 84 | 3/15/2012 | 12:34 PM | End of day site overview | Southwest | Don Conger |
| 85 | 3/15/2012 | 12:34 PM | Complete concrete equipment pad | Southwest | Don Conger |
| 86 | 3/16/2012 | 7:29 AM | Compacting soils in lifts during backfill | East | Randy Grogan |
| 87 | 3/16/2012 | 8:35 AM | Concrete Pad Soil Backfilling | West | Don Conger |
| 88 | 3/16/2012 | 9:03 AM | Taking soils from small stockpile | East | Randy Grogan |
| 89 | 3/16/2012 | 1:01 PM | End of Day Concrete Pad with Compacted Soil | Southwest | Don Conger |

Photo Log
Task Order No. WE23
Enterim Emergency GAC Installation
AQUA-NY Seamans Neck Road Water Plant
NWIRP, Bethpage, NY

| Photo Number | Date | Time | Task and Description | View Direction | Taken By |
|--------------|-----------|----------|--|----------------|--------------|
| 90 | 3/20/2012 | 9:44 AM | LIPA power line hooked up to temp meter at trailer | Northwest | Randy Grogan |
| 91 | 3/20/2012 | 9:51 AM | LIPA tightening power connections | North | Randy Grogan |
| 92 | 3/20/2012 | 9:52 AM | Power meter in place to office trailer | Northwest | Randy Grogan |
| 93 | 3/23/2012 | 7:02 AM | Aqua-NY Equipment delivery | North | Randy Grogan |
| 94 | 3/27/2012 | 9:07 AM | Underground valves and tees | North | Randy Grogan |
| 95 | 3/27/2012 | 9:35 AM | 8 inch PVC tee to blow off pit | West | Randy Grogan |
| 96 | 3/27/2012 | 11:50 AM | 8inch PVC with valve to blowoff pit | East | Randy Grogan |
| 97 | 3/27/2012 | 1:18 PM | Underground valves and tees | North | Randy Grogan |
| 98 | 3/27/2012 | 1:21 PM | blow down to frac tank | Southeast | Randy Grogan |
| 99 | 3/28/2012 | 9:31 AM | Underground Valves and Fittings from Aqua | North | Don Conger |
| 100 | 3/28/2012 | 9:31 AM | Completed PVC Backwash to Frac Tank | South | Don Conger |
| 101 | 3/28/2012 | 9:34 AM | Underground Piping Equipment and Backwash Hoses | North | Don Conger |
| 102 | 3/30/2012 | 9:45 AM | AQUA blow off Well 3 to blow off pit | West | Randy Grogan |
| 103 | 4/2/2012 | 12:05 PM | Calgon Truck 1 to be Shipped | Unknown | Calgon |
| 104 | 4/2/2012 | 2:21 PM | Calgon Truck 2 to be Shipped | Unknown | Calgon |
| 105 | 4/2/2012 | 4:31 PM | Calgon Truck 3 to be Shipped | Unknown | Calgon |
| 106 | 4/3/2012 | 8:17 AM | Backhoe excavation at tie in area | South | Randy Grogan |
| 107 | 4/3/2012 | 9:07 AM | Excavating tie in area | South | Randy Grogan |
| 108 | 4/3/2012 | 11:18 AM | Excavation Uncovers Existing Line | Southeast | Don Conger |
| 109 | 4/3/2012 | 11:31 AM | Sawcut Existing Line | South | Don Conger |
| 110 | 4/3/2012 | 11:42 AM | New valve and tee setup for tie in area | East | Randy Grogan |
| 111 | 4/3/2012 | 11:42 AM | Placing locking flange collar and seal on main | East | Randy Grogan |
| 112 | 4/3/2012 | 11:46 AM | Placing new valves and tees in tie in area | East | Randy Grogan |
| 113 | 4/3/2012 | 12:49 PM | Installing new valves and tees | Southeast | Don Conger |
| 114 | 4/3/2012 | 1:41 PM | Space Left for Check Valve | East | Don Conger |
| 115 | 4/3/2012 | 1:45 PM | Above ground influent line installation | East | Randy Grogan |
| 116 | 4/4/2012 | 7:21 AM | Thrust block poured | Southeast | Randy Grogan |
| 117 | 4/4/2012 | 7:51 AM | Underground Pipe Fitting Installation | South | Don Conger |
| 118 | 4/4/2012 | 8:28 AM | Pipe Bend Installation | North | Don Conger |
| 119 | 4/4/2012 | 8:58 AM | Underground effluent line | North | Randy Grogan |
| 120 | 4/4/2012 | 10:38 AM | Influent and effluent blind flanged and test ports | East | Randy Grogan |
| 121 | 4/4/2012 | 2:07 PM | Check valve underground next to chem building | South | Randy Grogan |
| 122 | 4/4/2012 | 3:30 PM | Compacting soils in pipe excavation | Southeast | Randy Grogan |
| 123 | 4/4/2012 | 4:24 PM | End of Day Influent and Effluent Stubs | Southeast | Don Conger |
| 124 | 4/4/2012 | 4:33 PM | GAC truck parking with cones and caution tape | West | Randy Grogan |
| 125 | 4/5/2012 | 6:57 AM | GAC Truck Delivery | South | Don Conger |
| 126 | 4/5/2012 | 7:37 AM | Crane Setup | North | Don Conger |
| 127 | 4/5/2012 | 7:46 AM | Rigging Tank 1 | North | Randy Grogan |
| 128 | 4/5/2012 | 7:47 AM | Crane Setup and Outriggers | West | Randy Grogan |
| 129 | 4/5/2012 | 7:57 AM | Crane Outriggers | Southwest | Don Conger |
| 130 | 4/5/2012 | 8:47 AM | Concrete Support for Ground Level GAC Piping | West | Randy Grogan |
| 131 | 4/5/2012 | 8:50 AM | Piping Tee for Bottom of GAC Unit | North | Randy Grogan |
| 132 | 4/5/2012 | 9:09 AM | GAC Ground Level Piping Layout | West | Randy Grogan |
| 133 | 4/5/2012 | 9:11 AM | Rigging Tank 1 Complete | Northwest | Don Conger |
| 134 | 4/5/2012 | 9:14 AM | Offload GAC Tank 1 to Ground | West | Randy Grogan |
| 135 | 4/5/2012 | 9:16 AM | Offload GAC Tank 1 | Northwest | Don Conger |
| 136 | 4/5/2012 | 9:23 AM | Tipping Up GAC Tank 1 | Northwest | Don Conger |
| 137 | 4/5/2012 | 9:23 AM | Tank 1 Lifted | Northwest | Don Conger |

Photo Log
Task Order No. WE23
Enterim Emergency GAC Installation
AQUA-NY Seamans Neck Road Water Plant
NWIRP, Bethpage, NY

| Photo Number | Date | Time | Task and Description | View Direction | Taken By |
|--------------|----------|----------|--|----------------|--------------|
| 138 | 4/5/2012 | 9:24 AM | Tank 1 Vertical Lift | Northwest | Don Conger |
| 139 | 4/5/2012 | 9:24 AM | Setting Tank 1 Into Place | Northwest | Don Conger |
| 140 | 4/5/2012 | 9:25 AM | Positioning Tank 1 | Northwest | Don Conger |
| 141 | 4/5/2012 | 9:26 AM | Setting Tank 1 | West | Don Conger |
| 142 | 4/5/2012 | 9:33 AM | Hard Point Fall Arrester | North | Randy Grogan |
| 143 | 4/5/2012 | 9:47 AM | Rigging Tank 2 | Northwest | Don Conger |
| 144 | 4/5/2012 | 9:58 AM | Lifting Tank 2 into Place | Northwest | Don Conger |
| 145 | 4/5/2012 | 10:16 AM | Tipping Tank 3 | Southwest | Randy Grogan |
| 146 | 4/5/2012 | 10:16 AM | Lifting Tank 3 into Place | Northwest | Don Conger |
| 147 | 4/5/2012 | 10:20 AM | Tipping Tank 3 | Southwest | Don Conger |
| 148 | 4/5/2012 | 10:26 AM | Setting Tank 3 | West | Don Conger |
| 149 | 4/5/2012 | 10:27 AM | All 3 Tanks Now Set | Northwest | Don Conger |
| 150 | 4/5/2012 | 10:35 AM | Nozzles inside of tank bottom cone | North | Don Conger |
| 151 | 4/5/2012 | 10:36 AM | Confined Space Entry | North | Randy Grogan |
| 152 | 4/5/2012 | 10:52 AM | Three Tanks in Place | Southwest | Don Conger |
| 153 | 4/5/2012 | 11:48 AM | Installing Effluent Piping | Northeast | Don Conger |
| 154 | 4/5/2012 | 1:15 PM | Installing PVC Backwash Piping | East | Randy Grogan |
| 155 | 4/5/2012 | 1:55 PM | Installing Influent Piping | East | Randy Grogan |
| 156 | 4/5/2012 | 2:19 PM | Tank 1 Tee Lifted into Place | Northwest | Don Conger |
| 157 | 4/5/2012 | 2:22 PM | Installing Top of Tank 1 Tee | North | Don Conger |
| 158 | 4/5/2012 | 2:29 PM | Backwash Piping Installed | West | Don Conger |
| 159 | 4/5/2012 | 2:31 PM | Lifting Influent Piping | West | Don Conger |
| 160 | 4/5/2012 | 2:31 PM | Lifting Tank 1 Influent Piping | Northeast | Randy Grogan |
| 161 | 4/5/2012 | 2:32 PM | Setting Tank 1 Influent Piping | Northwest | Don Conger |
| 162 | 4/5/2012 | 2:44 PM | Installing Tank 1 Influent Piping | Northwest | Don Conger |
| 163 | 4/5/2012 | 2:50 PM | Installing Tank 1 Backwash Piping | West | Randy Grogan |
| 164 | 4/5/2012 | 3:16 PM | Tightening Tank 1 Piping | Northwest | Don Conger |
| 165 | 4/5/2012 | 4:13 PM | RPZ on Hydrant Fill Line | East | Don Conger |
| 166 | 4/5/2012 | 4:15 PM | Installing Tank 2 Top Piping | Northwest | Don Conger |
| 167 | 4/5/2012 | 4:16 PM | Installing Tank 2 Backwash Piping | Southeast | Don Conger |
| 168 | 4/5/2012 | 4:48 PM | Lifting Tank 3 Influent Piping | North | Don Conger |
| 169 | 4/5/2012 | 5:04 PM | Tightening all Tank Influent Piping | Northeast | Don Conger |
| 170 | 4/5/2012 | 5:35 PM | Installing Backwash Piping | Southeast | Randy Grogan |
| 171 | 4/5/2012 | 5:35 PM | Tightening all Influent Piping | Northeast | Randy Grogan |
| 172 | 4/5/2012 | 5:50 PM | Completed Backwash Piping | Southeast | Don Conger |
| 173 | 4/5/2012 | 5:51 PM | Installing Influent Pipe from Well 3 | East | Randy Grogan |
| 174 | 4/5/2012 | 5:59 PM | Completing Well 3 Influent Pipe Installation | East | Don Conger |
| 175 | 4/6/2012 | 11:13 AM | Topping off with water to pressure test | Northwest | Randy Grogan |
| 176 | 4/6/2012 | 11:14 AM | Fill water from hydrant with 2inch RPZ and new fire hose | West | Randy Grogan |
| 177 | 4/6/2012 | 11:14 AM | Fire hose running thru plant paved parking area | West | Randy Grogan |
| 178 | 4/6/2012 | 11:15 AM | 2inch water fill port on influent line | North | Randy Grogan |
| 179 | 4/6/2012 | 11:15 AM | Water pressure pump hooked up to system | North | Randy Grogan |
| 180 | 4/6/2012 | 11:15 AM | Pressure gauge from pump in system | North | Randy Grogan |
| 181 | 4/6/2012 | 11:18 AM | Complete system installed | Southwest | Randy Grogan |
| 182 | 4/6/2012 | 12:50 PM | Extended valve keyways to grade | South | Randy Grogan |
| 183 | 4/6/2012 | 1:23 PM | Painted tops of water keyways | Southeast | Randy Grogan |
| 184 | 4/6/2012 | 1:55 PM | Thrust block for PVC piping at blow off pit | West | Randy Grogan |
| 185 | 4/6/2012 | 2:01 PM | Thrust block at PVC tie in point for blow off line next to slab | West | Randy Grogan |
| 186 | 4/6/2012 | 2:57 PM | Overhead blow off to frac tank attached and containment in place | South | Randy Grogan |
| 187 | 4/6/2012 | 2:57 PM | Thrust block at bottom 90 and 8 inch nipple added at top | Southeast | Randy Grogan |

Photo Log
Task Order No. WE23
Enterim Emergency GAC Installation
AQUA-NY Seamans Neck Road Water Plant
NWIRP, Bethpage, NY

| Photo Number | Date | Time | Task and Description | View Direction | Taken By |
|---------------------|-------------|-------------|--|-----------------------|-----------------|
| 188 | 4/9/2012 | 9:55 AM | Chlorine Pool Pump Set Up | North | Don Conger |
| 189 | 4/9/2012 | 9:55 AM | Chlorine pool pump set up 2 | Southwest | Randy Grogan |
| 190 | 4/9/2012 | 9:55 AM | Water going to sewer from GAC system | East | Randy Grogan |
| 191 | 4/9/2012 | 9:55 AM | Draining chlorinated water from system to sewer | South | Randy Grogan |
| 192 | 4/10/2012 | 10:25 AM | Flow meters installed on system | North | Randy Grogan |
| 193 | 4/10/2012 | 10:25 AM | Pressure gauge installed on system | Northeast | Randy Grogan |
| 194 | 4/10/2012 | 10:26 AM | Flow meter on back wash line | South | Randy Grogan |
| 195 | 4/10/2012 | 11:05 AM | 6 lay flat hose hooked up to effluent line to drain to frac tank | Northeast | Randy Grogan |
| 196 | 4/10/2012 | 11:05 AM | Draining water from system into back end of frac tank | West | Randy Grogan |
| 197 | 4/11/2012 | 2:01 PM | air compressor delivered to site for carbon offload | West | Randy Grogan |
| 198 | 4/13/2012 | 10:14 AM | Completed System | Northwest | Don Conger |
| 199 | 4/16/2012 | 8:54 AM | Carbon Delivery with Vessels | Southwest | Don Conger |
| 200 | 4/16/2012 | 8:54 AM | Carbon Delivery with Vessels 2 | West | Don Conger |
| 201 | 4/16/2012 | 9:00 AM | Carbon Trucks Backing into Site | Southeast | Don Conger |
| 202 | 4/16/2012 | 11:03 AM | 6 RPZ installed on hydrant an for backwash | South | Randy Grogan |
| 203 | 4/16/2012 | 11:54 AM | 2inch hose from frac tank to pump to sewer | West | Randy Grogan |
| 204 | 4/17/2012 | 5:53 PM | Caustic Circulation | North | Don Conger |
| 205 | 4/18/2012 | 4:24 PM | Backwash to Blowoff | West | Don Conger |
| 206 | 4/20/2012 | 12:32 PM | GAC to Blowoff | West | Don Conger |
| 207 | 4/30/2012 | 10:56 AM | DOH Sampling 1 | Northwest | Don Conger |
| 208 | 4/30/2012 | 11:11 AM | DOH Sampling 2 | Northwest | Don Conger |
| 209 | 4/30/2012 | 11:21 AM | DOH Sampling 3 | West | Don Conger |
| 210 | 4/30/2012 | 11:21 AM | Completed System Southwest | Southwest | Don Conger |
| 211 | 4/30/2012 | 11:21 AM | Completed System South | South | Don Conger |
| 212 | 4/30/2012 | 11:22 AM | Completed System Southeast | Southeast | Don Conger |
| 213 | 4/30/2012 | 11:22 AM | Completed System Northeast | Northeast | Don Conger |
| 214 | 4/30/2012 | 12:29 PM | Completed System Northwest | Northwest | Don Conger |
| 215 | 4/30/2012 | 12:30 PM | 2012-04-30 215 Completed System Northeast 2 | Northeast | Don Conger |