

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **Jun 26, 2018**

CONTRACT NO N40080-17-C-0505	TITLE AND LOCATION Repairs to Paint & Blast Shop, Bldg. 339NS, NSA Annapolis	REPORT NO 021
--	--	-------------------------

CONTRACTOR 	SUPERINTENDENT
-----------------------	---------------------------

AM WEATHER Clear and comfortable	PM WEATHER Partly Cloudy	MAX TEMP (F) 81	MIN TEMP (F) 68
--	------------------------------------	---------------------------	---------------------------

WORK PERFORMED TODAY

Schedule Activity No	WORK LOCATION AND DESCRIPTION	EMPLOYER	NUMBER	TRADE	HRS
64; 65; 70; 71; 79	Bldg 339NS Weld Shop - remove three (3) existing UHs and associated piping, traps, strainers, etc.; begin installation of UHs in Weld Shop area; disconnect electrical; begin running wiring from main panel to Motor Control Center	BPI Mechanical; JWE Electrical	3	Pipefitter; Pipefitter Apprentice; Electrician	24

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach copy of the meeting minutes)	<input checked="" type="radio"/> YES <input type="radio"/> NO	TOTAL WORK HOURS ON JOB SITE. THIS DATE, INCL CONT SHEETS	24
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="radio"/> YES <input checked="" type="radio"/> NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	374
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed)	<input type="radio"/> YES <input checked="" type="radio"/> NO	TOTAL WORK HOURS FROM START OF CONSTRUCTION	398
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed actions.)	<input type="radio"/> YES <input checked="" type="radio"/> NO		

Schedule Activity No	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED	<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET	Add	Del
64; 65; 70; 71; 79	Proper wearing and use of PPE; tie off requirements for use of a manlift			
79	Lock-Out / Tag-Out procedures			

EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)	Add	Del
---	-----	-----

Schedule Activity No	Submittal #	Description of Equipment/Material Received
64; 65; 70; 71	017	Mechanical Piping, Steam Traps, Valves, Fittings
79	N/A	Electrical Panel

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INDICATE HOURS USED AND SCHEDULE ACTIVITY NUMBER.	Add	Del
---	-----	-----

Schedule Activity No	Owner	Description of Construction Equipment Used Today (incl Make and Model)	Hours Used

	Add	Del
--	-----	-----

Schedule Activity No	REMARKS
64; 65; 70; 71; 79	All work done according to plans & specs. Work on Welding/Machine Shop UHs progressing nicely. Three (3) UHs in that area have been demolished. New units to be installed this week in that area along with piping and electrical hook-up.

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

Jun 26, 2018

CONTRACT NO

N40080-17-C-0505

TITLE AND LOCATION

Repairs to Paint & Blast Shop, Bldg. 339NS, NSA Annapolis

REPORT NO

021

Jun 26, 2018

CONTRACTOR/SUPERINTENDENT

DATE