

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

Jun 29, 2018

CONTRACT NO N40080-17-C-0505	TITLE AND LOCATION Repairs to Paint & Blast Shop, Bldg. 339NS, NSA Annapolis	REPORT NO 024
---------------------------------	---------------------------------------------------------------------------------	------------------

CONTRACTOR	SUPERINTENDENT
------------	----------------

AM WEATHER Clear and comfortable	PM WEATHER Partly Cloudy	MAX TEMP (F) 83	MIN TEMP (F) 68
-------------------------------------	-----------------------------	--------------------	--------------------

WORK PERFORMED TODAY

Schedule Activity No	WORK LOCATION AND DESCRIPTION	EMPLOYER	NUMBER	TRADE	HRS
64; 65; 70; 71	Bldg 339NS Weld Shop - continued installation of UH 4-1, UH 4-1, UH 5-1 in Machine / Weld Shop area.	BPI Mechanical	2	Pipefitter; Pipefitter Apprentice	10

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach copy of the meeting minutes)	<input checked="" type="radio"/> YES <input type="radio"/> NO	TOTAL WORK HOURS ON JOB SITE. THIS DATE, INCL CONT SHEETS	10
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="radio"/> YES <input checked="" type="radio"/> NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	430
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed)	<input type="radio"/> YES <input checked="" type="radio"/> NO	TOTAL WORK HOURS FROM START OF CONSTRUCTION	440
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed actions.)	<input type="radio"/> YES <input checked="" type="radio"/> NO		

Schedule Activity No	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED	<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET	Add	Del
64; 65; 70; 71	Proper wearing and use of PPE; working from a ladder			

EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)	Add	Del
-------------------------------------------------------------------------------------------------	-----	-----

Schedule Activity No	Submittal #	Description of Equipment/Material Received

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INDICATE HOURS USED AND SCHEDULE ACTIVITY NUMBER.	Add	Del
-------------------------------------------------------------------------------------------------------	-----	-----

Schedule Activity No	Owner	Description of Construction Equipment Used Today (incl Make and Model)	Hours Used

	Add	Del
--	-----	-----

Schedule Activity No	REMARKS
64; 65; 70; 71	Installing UHs 4-1, 4-2, and 5-1 in Welding / Machine Shop area. All three (3) units finished piped in except for the steam traps which will arrive to the job site on Monday, 9 July. The three (3) steam traps should take about 2 hours to connect the three of them. Control Valves installed on all three of the units. Work progressing nicely.

Jun 29, 2018

CONTRACTOR/SUPERINTENDENT

DATE