

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **Jul 11, 2018**

CONTRACT NO N40080-17-C-0505	TITLE AND LOCATION Repairs to Paint & Blast Shop, Bldg. 339NS, NSA Annapolis	REPORT NO 033
--	--	-------------------------

CONTRACTOR Lansdowne Construction	SUPERINTENDENT Fredrick K. Gerheiser, PE
---	--

AM WEATHER	PM WEATHER	MAX TEMP (F)	MIN TEMP (F)
------------	------------	--------------	--------------

WORK PERFORMED TODAY

Schedule Activity No	WORK LOCATION AND DESCRIPTION	EMPLOYER	NUMBER	TRADE	HRS
64; 65; 70; 71	Bldg 339NS Weld Shop - continued installation of UHs in General Shop, Room 103 and installation of high ceiling mounted UHs in Machine Shop.	BPI Mechanical	2	Pipefitter; Pipefitter Apprentice	20

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach copy of the meeting minutes)	<input checked="" type="radio"/> YES <input type="radio"/> NO	TOTAL WORK HOURS ON JOB SITE. THIS DATE, INCL CONT SHEETS	20
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="radio"/> YES <input checked="" type="radio"/> NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	480
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed)	<input type="radio"/> YES <input checked="" type="radio"/> NO	TOTAL WORK HOURS FROM START OF CONSTRUCTION	500
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed actions.)	<input type="radio"/> YES <input checked="" type="radio"/> NO		

Schedule Activity No	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED	<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET	Add Del
----------------------	--	---	---------

64; 65; 70; 71	Proper wearing and use of PPE; working from a lift and proper tie-off and operating procedures from working from the lift.

EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)	Add Del
---	---------

Schedule Activity No	Submittal #	Description of Equipment/Material Received

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INDICATE HOURS USED AND SCHEDULE ACTIVITY NUMBER.	Add Del
---	---------

Schedule Activity No	Owner	Description of Construction Equipment Used Today (incl Make and Model)	Hours Used

	Add Del
--	---------

Schedule Activity No	REMARKS
	UHs that have been hung to date (total of 12 of 16): 3-1, 3-2, 3-3, 3-4, 3-5, 3-6, 3-7, 3-8, 3-9, 5-1, 5-2, 6-1; Hung relocated UH-1-4 in Paint Spray Bay (Room 101). Piping (with exception of steam traps) completed for UHs 5-1, 5-2, 6-1. Piping for remaining hung UHs to begin Thursday, 7/12/18.
	Currently, we cannot access Sanding Bay, Room 102, due to other Navy operations blocking access to the bay. We have been informed that access should be available by 23 July to allow us to begin installing the four (4) remaining UHs.
	Johnson Controls scheduled to begin within two to three weeks and complete their work by mid-August.
	Short Progress Meeting held today with Don Shortridge, Head of Navy's Small Boat Division ; Brent Bogaczyk , BPI Mechanical; Fredrick K. Gerheiser, Lansdowne Construction.

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

Jul 11, 2018

CONTRACT NO

N40080-17-C-0505

TITLE AND LOCATION

Repairs to Paint & Blast Shop, Bldg. 339NS, NSA Annapolis

REPORT NO

033

Jul 11, 2018

CONTRACTOR/SUPERINTENDENT

DATE