

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

Jul 31, 2018

CONTRACT NO	TITLE AND LOCATION	REPORT NO
N40080-17-C-0505	Repairs to Paint & Blast Shop, Bldg. 339NS, NSA Annapolis	045

CONTRACTOR	SUPERINTENDENT
Lansdowne Construction	Fredrick K. Gerheiser, PE

AM WEATHER	PM WEATHER	MAX TEMP (F)	MIN TEMP (F)

WORK PERFORMED TODAY

Schedule Activity No	WORK LOCATION AND DESCRIPTION	EMPLOYER	NUMBER	TRADE	HRS
64; 65; 70; 71	Bldg 339NS - continued installation of control valves for all UHs; all UHs hung per contract. Finishing piping of 4 remaining UHs.	BPI Mechanical	2	Pipefitter; Pipefitter Apprentice	20
64; 65; 70; 71	Finishing electrical hook-up of all UHs.	JWE Electrical	1	Electrician	8

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach copy of the meeting minutes)	<input checked="" type="radio"/> YES <input type="radio"/> NO	TOTAL WORK HOURS ON JOB SITE. THIS DATE, INCL CONT SHEETS	28
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="radio"/> YES <input checked="" type="radio"/> NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	704
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed)	<input type="radio"/> YES <input checked="" type="radio"/> NO	TOTAL WORK HOURS FROM START OF CONSTRUCTION	732
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed actions.)	<input type="radio"/> YES <input checked="" type="radio"/> NO		

Schedule Activity No	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED	<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET	Add	Del
----------------------	--	---	-----	-----

64; 65; 70; 71	Proper wearing and use of PPE; working from a lift with proper tie-off safety requirements.

EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)	Add	Del
---	-----	-----

Schedule Activity No	Submittal #	Description of Equipment/Material Received

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INDICATE HOURS USED AND SCHEDULE ACTIVITY NUMBER.	Add	Del
---	-----	-----

Schedule Activity No	Owner	Description of Construction Equipment Used Today (incl Make and Model)	Hours Used

	Add	Del
--	-----	-----

Schedule Activity No	REMARKS
	Work progressing nicely. All UHs have been hung. Piping remains for two UHs (2-1 and 2-2) in central bay. Control Valve for UH 2-3 remains. All UHs have power (except for UH 2-4 and 2-5. They will be on by Wednesday, 8-1. All other UHs are running properly as they were tested for operation. Other than controls, heating controls for Paint Spray Bay under Mod 003, PM of electrical panels, and the actual turn-on of the boilers in October, all work is basically complete.

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

Jul 31, 2018

CONTRACT NO

N40080-17-C-0505

TITLE AND LOCATION

Repairs to Paint & Blast Shop, Bldg. 339NS, NSA Annapolis

REPORT NO

045

Jul 31, 2018

CONTRACTOR/SUPERINTENDENT

DATE