

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **Aug 3, 2018**

CONTRACT NO <b>N40080-17-C-0505</b>	TITLE AND LOCATION <b>Repairs to Paint &amp; Blast Shop, Bldg. 339NS, NSA Annapolis</b>	REPORT NO <b>048</b>
--	--	-------------------------

CONTRACTOR <b>Lansdowne Construction</b>	SUPERINTENDENT <b>Fredrick K. Gerheiser, PE</b>
---	--

AM WEATHER	PM WEATHER	MAX TEMP (F)	MIN TEMP (F)
------------	------------	--------------	--------------

## WORK PERFORMED TODAY

Schedule Activity No	WORK LOCATION AND DESCRIPTION	EMPLOYER	NUMBER	TRADE	HRS
64; 65; 70; 71	Bldg 339NS - All UHs hung; all piping, steam trap installation, control valve installation complete.	BPI Mechanical	2	Pipefitter; Pipefitter Apprentice	20
	Cleaning up and finished with mechanical until October boiler turn-on.				

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach copy of the meeting minutes)	<input checked="" type="radio"/> YES <input type="radio"/> NO	TOTAL WORK HOURS ON JOB SITE THIS DATE, INCL CON'T SHEETS	20
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="radio"/> YES <input checked="" type="radio"/> NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	772
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed)	<input type="radio"/> YES <input checked="" type="radio"/> NO	TOTAL WORK HOURS FROM START OF CONSTRUCTION	792
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed actions.)	<input type="radio"/> YES <input checked="" type="radio"/> NO		

Schedule Activity No	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED	<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET	Add	Del
64; 65; 70; 71				

EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)	Add	Del
---	-----	-----

Schedule Activity No	Submittal #	Description of Equipment/Material Received

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INDICATE HOURS USED AND SCHEDULE ACTIVITY NUMBER.	Add	Del
---	-----	-----

Schedule Activity No	Owner	Description of Construction Equipment Used Today (incl Make and Model)	Hours Used

	Add	Del
--	-----	-----

Schedule Activity No	REMARKS
	Electrical PM and control work by JCI remains. Will wait for start-up of boilers in October when heating season begins to run the steam through the system.
	Electrical PM begins Monday. Crew will be going to receive CVIS badges on Monday morning. Work will begin late Monday morning, 6 August.

Aug 3, 2018

CONTRACTOR/SUPERINTENDENT

DATE