



110 Fieldcrest Avenue, 6th Floor
Edison, New Jersey 08837
tel: +1 732 225-7000
fax: +1 732 225-7851

April 7, 2010

Ms. Caroline Kwan
Remedial Project Manager
U.S. Environmental Protection Agency
290 Broadway - 20th Floor
New York, NY 10007-1866

PROJECT: EPA Contract No.: EP-W-09-002
Work Assignment No.: 023-RARA-02PE

DOCUMENT NO.: 3320-023-00390

SUBJECT: Revised Preliminary Remedial Action Construction Schedule
Old Roosevelt Field Contaminated Groundwater
Area Superfund Site
Garden City, New York

Dear Ms. Kwan:

To coincide with the quarterly ARRA reporting requirements for this project, CDM is providing a revised preliminary remedial action construction schedule. The previous construction schedule was submitted as part of the Final Remedial Action Work Plan, Volume I (Table 7-1).

CDM would like to bring to your attention that start of remedial action activities has been deferred by one month (Task Item 13 - Test Borehole). As such, all subsequent work activities have been adjusted accordingly. The change in the construction schedule has been made to accommodate requests from the property owner's at Treeline (office plaza). During our meeting on February 18, 2010, the owners indicated that the construction activities would have least impact on building tenants if conducted between May through September. This is in anticipation of tenants typically being on vacation during summer months and therefore a minimal impact to parking spaces and the parking lot where construction activities would take place.

If you have any questions regarding this request, please do not hesitate to call me at (732) 590-4638.

Very truly yours,

CDM Federal Programs Corporation

Thomas Mathew, P.E.
Site Manager

cc: H. Eng, EPA Region 2
D. Butler, EPA Region 2
RAC 2 Document Control

J. Litwin, CDM
T. Mathew, CDM



ID	Task Name	Duration	Start	Finish	2009												2010												2011												2012					
					J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J				
1	Work Plans	91 days	Thu 9/24/09	Mon 2/8/10																																										
2	Work Assignment Received	1 day	Thu 9/24/09	Thu 9/24/09																																										
3	Draft Work Plan Volume 1	27 days	Fri 10/16/09	Tue 11/24/09																																										
4	Draft Work Plan Volume 2	30 days	Mon 10/19/09	Wed 12/2/09																																										
5	Work Plan Negotiation	1 day	Mon 2/8/10	Mon 2/8/10																																										
6	Drilling & Well Testing	220 days	Mon 11/16/09	Thu 9/30/10																																										
7	Procurement	34 days	Mon 11/16/09	Wed 1/6/10																																										
8	Bidders Site Visit	1 day	Fri 1/15/10	Fri 1/15/10																																										
9	Bids Due Date	1 day	Tue 2/9/10	Tue 2/9/10																																										
10	Review of Bids	23 days	Wed 2/10/10	Mon 3/15/10																																										
11	Approval of Consent Package	13 days	Tue 3/16/10	Thu 4/1/10																																										
12	Notice to Proceed	1 day	Fri 4/9/10	Fri 4/9/10																																										
13	Test Borehole	15 days	Mon 5/3/10	Fri 5/21/10																																										
14	Extraction Wells Installation	45 days	Tue 6/1/10	Tue 8/3/10																																										
15	Monitoring Well Installation	84 days	Mon 5/3/10	Mon 8/30/10																																										
16	Extraction Well Testing	20 days	Thu 9/2/10	Thu 9/30/10																																										
17	Pump and Treat System	507 days	Mon 10/19/09	Thu 10/27/11																																										
18	Procurement	35 days																																												