

**BI-WEEKLY PROGRESS REPORT NO. 14**

**OLD ROOSEVELT FIELD CONTAMINATED GROUNDWATER AREA SITE  
REMEDIAL ACTION - PHASE 2, GROUND WATER TREATMENT SYSTEM CONSTRUCTION  
GARDEN CITY, NASSAU COUNTY, NEW YORK**

Prepared for:  
U.S. Environmental Protection Agency  
290 Broadway  
New York, New York 10007-1866

Prepared by:  
CDM Federal Programs Corporation  
14 Wall Street  
Suite 1702  
New York, NY 10005

EPA Work Assignment No.	: 023-RARA-02PE
EPA Region	: 2
Contract No.	: EP-W-09-002
CDM Federal Programs Corporation	
Document No.	: 3320-023-01076
Prepared by	: CDM
Site Manager	: Mr. Thomas Mathew, P.E.
Telephone Number	: 732-590-4638
EPA Remedial Project Manager	: Ms. Caroline Kwan
Telephone Number	: 212-637-4275
Date Prepared	: October 19, 2011

# **Bi-Weekly Progress Report No. 14**

## **Phase 2 – Ground Water Treatment System Construction**

### **1.0 Introduction**

Pursuant of the Work Assignment Form (WAF) Statement of Work (SOW), for Region 2 Contract EP-W-09-002 Work Assignment 023-RARA-02PE, CDM Federal Programs Corporation (CDM) is performing the Phase 2 (Groundwater Treatment System Construction) Remedial Action (RA) at the Old Roosevelt Contaminated Groundwater Area Site. The Bi-Weekly Progress Report is intended to partially fulfill the requirements specified under WAF SOW for this assignment. This Bi-Weekly report is prepared for the work performed from September 19, 2011 to September 30, 2011.

The work performed during this reporting period includes: general clean-up, roofing, exterior trim, interior metal wall panels, interior room sheetrock, plumbing, thin brick and electrical. This work is summarized in further detail below. A list of the supporting documentation attached with this bi-weekly progress report is as follows:

- Attachment 1 - CDM's Daily Status Report
- Attachment 2 - CDM's Field Log Book Notes
- Attachment 3 - Photo Log

### **2.0 Personnel On-Site**

The following personnel were on site during this reporting period:

#### **CDM - Contractor**

Jeffrey Mullen	Construction Supervisor
----------------	-------------------------

#### **Arrowhead Contracting Inc (ACI) – Subcontractor**

Doug Ronk	Project Manager
Tom Gleave	Quality Control/Safety Manager
Joe Cotter	Site Superintendent
Matt Swope	Construction Foreman
Clifford Swope	Craftsman

#### **Long Island Building Systems (LIBS) – ACI Subcontractor**

Jon Pullize	Foreman
Aaron Budeno	Laborer
Walter Nyborg	Laborer

#### **JK Electric – ACI Subcontractor**

Jim Kilkullen	Supervisor
Mike Kilkullen	Foreman
Joe Cavano	Laborer

#### **T&F Enterprises – ACI Subcontractor**

Tim Taub	Owner
Chris Kosikowski	Foreman

**Metal-Bilt – ACI Subcontractor**

Jorge Sandoval	Laborer
Enrique Gonzales	Laborer
Uriel Morelos	Laborer
Martin Munos	Laborer
Ruben Pinnertel	Laborer

**Ponsolle Brothers– ACI Subcontractor**

Ramundo Delgado	Laborer
Vincent Delgado	Laborer
Todd Bloom	Laborer

### 3.0 Summary of Work Performed

The following is a brief summary of the field activities performed during this reporting period (refer to Attachments 1, 2, and 3 for Daily Status Report, log book notes, and photo log, respectively for each working day):

- Roofing
  - LIBS installed fiberglass insulation over the steel roof. After installing insulation sheeting over the steel, by draping it between members, additional insulation was placed in voids, before placing ¾" tongue and groove OSB sheathing over the insulation.
- Exterior Trim & Interior Wall Panels
  - Metal-Bilt installed soffit and fascia on the building exterior.
  - Painted metal wall panels were installed on all of the exterior walls. Prior to installing the metal panels, the exterior walls were insulated by LIBS.
- Interior Room Sheetrock
  - ACI started the sheetrock in the electrical room. Sheetrock was hung, taped and finished. Two coats of paint were applied.
- Asphalt Shingles and Skylights
  - ACI started to shingle the roof. Ice and Water Shield was used along all drip edges and around the skylights. Standard tar paper was used to cover the OSB. The asphalt shingles material was as specified in the contract documents.
- Plumbing
  - T&F started roughing in the potable water piping and the sanitary piping. All piping was installed in accordance with the plans and specifications and in accordance with local codes.
- Thin Brick
  - Ponsolle Brothers started the installation of the brick veneer on the west wall of the treatment building. Scaffolding was set up. Expanded metal mesh was attached to the surface of the exterior sheathing using roofing nails.

- **Electrical**
  - JK Electric started to install electrical panels in electric room. Also started installing conduit and boxes in framed walls for offices.
- **Health and Safety**
  - A tailgate H&S meeting was conducted each day before the start of work activities.
- **Material Deliveries**
  - Hot Water Heater
  - Skylights
  - Treatment System Control Panel
  - Motor Control Center (MCC)
  - Thin Brick
  - Roofing Materials

#### **4.0 Problems/Corrective Action**

During this two week period no problems or issues were noted.

#### **5.0 Deviations**

No deviations were noted for this reporting period.

#### **6.0 Conclusions**

Construction progress continues at a moderate pace. All work has been completed in a professional and safe manner.

**ATTACHMENT 1**  
**DAILY STATUS REPORT**

# Daily Status Report

PROJECT: **Old Roosevelt Field Site**  
251 Clinton Road  
Garden City, New York

Date: 9-19-11

Day Monday

WEATHER: Sunny

TEMP: 52/68 deg F

WIND: mild

FIELD FORCE			
<b>FIRM NAME/PERSONNEL ONSITE</b>			
CDM/ Ali Rahamani			
Arrowhead/Matt Swope, Joe Cotter, Cliff Swope, Tom Gleave			
<b>VISITORS</b>			
TIME	NAME	REPRESENTING	REMARKS
	Chris Kozikowski	T&F	Well Vaults
	Jason Kambak	T&F	Well Vaults
	J.Kilkullen	JK Electric	Main Service
	Mike	JK Electric	Main Service
	Joe	JK Electric	Main Service
1400	Walter Nyborg	LIBS	Sheathing
	John Pulliza	LIBS	Sheathing
1400	Robert Landano	LIBS	Sheathing
<b>EQUIPMENT IN USE:</b>			
TL-250 Skid Steer - not used CAT 277 Skid Steer - not used Dynapac CC122 Compactor – not used Articulated man-lift (2) Articulated Material Lift			
<b>CONSTRUCTION ACTIVITIES COMPLETED AND/OR IN PROGRESS:</b>			
ACI sanding and painting trim for building exterior. Plastic sanded to allow better adhesion of the paint.  LIB on site to continued insulation and OSB sheathing of the building roof.			
<b>WORK BEING INSPECTED:</b>			
N/A			

# Daily Status Report (Continued)

PROJECT: Old Roosevelt Field Site

<b>JOB SAFETY. INDICATE WHAT WAS CHECKED, RESULTS, AND CORRECTIVE ACTIONS TAKEN:</b> Daily Safety Tailgate meeting held. Featured Topic: Fall Protection
<b>TESTING PERFORMED:</b> N/A
<b>PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:</b> N/A
<b>GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:</b> N/A
<b>COMMUNICATION WITH CONTRACTOR STAFF:</b> N/A
<b>MEETING:</b> N/A
<b>ADDITIONAL ACTIVITIES AND REMARKS:</b>

By: Jeffrey W. Mullen

Title: Field Engineer

# Daily Status Report

PROJECT: **Old Roosevelt Field Site**  
251 Clinton Road  
Garden City, New York

Date: 9-20-11

Day Tuesday

WEATHER: Cloudy/Rain

TEMP: 62/69 deg F

WIND: mild

FIELD FORCE			
<b>FIRM NAME/PERSONNEL ONSITE</b>			
CDM/ Jeff Millen			
Arrowhead/Matt Swope, Joe Cotter, Cliff Swope, Tom Gleave, Doug Ronk			
<b>VISITORS</b>			
TIME	NAME	REPRESENTING	REMARKS
	Chris Kozikowski	T&F	Well Vaults
	Jason Kambak	T&F	Well Vaults
	J.Kilkullen	JK Electric	Main Service
	Mike	JK Electric	Main Service
	Joe	JK Electric	Main Service
1400	Walter Nyborg	LIBS	Sheathing
	John Pulliza	LIBS	Sheathing
1400	Robert Landano	LIBS	Sheathing
<b>EQUIPMENT IN USE:</b>			
TL-250 Skid Steer - not used CAT 277 Skid Steer - not used Dynapac CC122 Compactor – not used Articulated man-lift (2) Articulated Material Lift			
<b>CONSTRUCTION ACTIVITIES COMPLETED AND/OR IN PROGRESS:</b>			
ACI did not perform any construction activities today.  LIB on site to continued insulation and OSB sheathing of the building roof.			
<b>WORK BEING INSPECTED:</b>			
N/A			



# Daily Status Report (Continued)

PROJECT: Old Roosevelt Field Site

<b>JOB SAFETY. INDICATE WHAT WAS CHECKED, RESULTS, AND CORRECTIVE ACTIONS TAKEN:</b> Daily Safety Tailgate meeting held. Featured Topic: Fall Protection
<b>TESTING PERFORMED:</b> N/A
<b>PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:</b> N/A
<b>GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:</b> N/A
<b>COMMUNICATION WITH CONTRACTOR STAFF:</b> N/A
<b>MEETING:</b> N/A
<b>ADDITIONAL ACTIVITIES AND REMARKS:</b>

By: Jeffrey W. Mullen

Title: Field Engineer

# Daily Status Report

PROJECT: **Old Roosevelt Field Site**  
251 Clinton Road  
Garden City, New York

Date: 9-21-11

Day Wednesday

WEATHER: Overcast

TEMP: 64/75 deg F

WIND: mild

FIELD FORCE			
<b>FIRM NAME/PERSONNEL ONSITE</b>			
CDM/ Jeff Millen			
Arrowhead/Matt Swope, Joe Cotter, Cliff Swope, Tom Gleave, Doug Ronk			
<b>VISITORS</b>			
TIME	NAME	REPRESENTING	REMARKS
	Chris Kozikowski	T&F	Well Vaults
	Jason Kambak	T&F	Well Vaults
	J.Kilkullen	JK Electric	Main Service
	Mike	JK Electric	Main Service
	Joe	JK Electric	Main Service
0730	Walter Nyborg	LIBS	Sheathing
0730	John Pulliza	LIBS	Sheathing
0730	Robert Landano	LIBS	Sheathing
<b>EQUIPMENT IN USE:</b>			
TL-250 Skid Steer - not used CAT 277 Skid Steer - not used Dynapac CC122 Compactor – not used Articulated man-lift (2) Articulated Material Lift			
<b>CONSTRUCTION ACTIVITIES COMPLETED AND/OR IN PROGRESS:</b>			
ACI painted structural steel to repair scratches and minor rust. Also installed missing washers on anchor bolts and addressed concerns raised by CDM Structural Engineers.			
LIB on site to continued insulation and OSB sheathing of the building roof. Approximately 70% complete..			
<b>WORK BEING INSPECTED:</b>			
N/A			

# Daily Status Report (Continued)

PROJECT: Old Roosevelt Field Site

<b>JOB SAFETY. INDICATE WHAT WAS CHECKED, RESULTS, AND CORRECTIVE ACTIONS TAKEN:</b> Daily Safety Tailgate meeting held. Featured Topic: Site PPE
<b>TESTING PERFORMED:</b> N/A
<b>PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:</b> N/A
<b>GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:</b> N/A
<b>COMMUNICATION WITH CONTRACTOR STAFF:</b> N/A
<b>MEETING:</b> N/A
<b>ADDITIONAL ACTIVITIES AND REMARKS:</b>

By: Jeffrey W. Mullen \_\_\_\_\_

Title: Field Engineer \_\_\_\_\_

# Daily Status Report

PROJECT: **Old Roosevelt Field Site**  
251 Clinton Road  
Garden City, New York

Date: 9-22-11

Day Thursday

WEATHER: Cloudy

TEMP: 64/78 deg F

WIND: mild

FIELD FORCE			
<b>FIRM NAME/PERSONNEL ONSITE</b>			
CDM/ Jeff Millen			
Arrowhead/Matt Swope, Joe Cotter, Cliff Swope, Tom Gleave, Doug Ronk			
<b>VISITORS</b>			
TIME	NAME	REPRESENTING	REMARKS
	Chris Kozikowski	T&F	Well Vaults
	Jason Kambak	T&F	Well Vaults
	J.Kilkullen	JK Electric	Main Service
	Mike	JK Electric	Main Service
	Joe	JK Electric	Main Service
0730	Walter Nyborg	LIBS	Sheathing
0730	John Pulliza	LIBS	Sheathing
0730	Robert Landano	LIBS	Sheathing
<b>EQUIPMENT IN USE:</b>			
TL-250 Skid Steer - not used CAT 277 Skid Steer - not used Dynapac CC122 Compactor – not used Articulated man-lift (2) Articulated Material Lift			
<b>CONSTRUCTION ACTIVITIES COMPLETED AND/OR IN PROGRESS:</b>			
LIB on site to continued insulation and OSB sheathing of the building roof. Approximately 75% complete..			
<b>WORK BEING INSPECTED:</b>			
N/A			
<b>JOB SAFETY. INDICATE WHAT WAS CHECKED, RESULTS, AND CORRECTIVE ACTIONS TAKEN:</b>			

# Daily Status Report (Continued)

PROJECT: Old Roosevelt Field Site

Daily Safety Tailgate meeting held. Featured Topic: Power Tool Safety
<b>TESTING PERFORMED:</b> N/A
<b>PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:</b> N/A
<b>GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:</b> N/A
<b>COMMUNICATION WITH CONTRACTOR STAFF:</b> N/A
<b>MEETING:</b> N/A
<b>ADDITIONAL ACTIVITIES AND REMARKS:</b>

By: Jeffrey W. Mullen

Title: Field Engineer

# Daily Status Report

PROJECT: **Old Roosevelt Field Site**  
251 Clinton Road  
Garden City, New York

Date: 9-23-11

Day Friday

WEATHER: Sunny

TEMP: 64/77 deg F

WIND: mild

FIELD FORCE			
<b>FIRM NAME/PERSONNEL ONSITE</b>			
CDM/ Jeff Millen			
Arrowhead/Matt Swope, Joe Cotter, Cliff Swope, Tom Gleave, Doug Ronk			
<b>VISITORS</b>			
TIME	NAME	REPRESENTING	REMARKS
	Chris Kozikowski	T&F	Well Vaults
	Jason Kambak	T&F	Well Vaults
	J.Kilkullen	JK Electric	Main Service
	Mike	JK Electric	Main Service
	Joe	JK Electric	Main Service
0730	Walter Nyborg	LIBS	Sheathing
0730	John Pulliza	LIBS	Sheathing
0730	Robert Landano	LIBS	Sheathing
<b>EQUIPMENT IN USE:</b>			
TL-250 Skid Steer - not used CAT 277 Skid Steer - not used Dynapac CC122 Compactor – not used Articulated man-lift (2) Articulated Material Lift			
<b>CONSTRUCTION ACTIVITIES COMPLETED AND/OR IN PROGRESS:</b>			
LIB on site to continued insulation and OSB sheathing of the building roof. Approximately 78% complete..			
<b>WORK BEING INSPECTED:</b>			
N/A			
<b>JOB SAFETY. INDICATE WHAT WAS CHECKED, RESULTS, AND CORRECTIVE ACTIONS TAKEN:</b>			

# Daily Status Report (Continued)

PROJECT: Old Roosevelt Field Site

Daily Safety Tailgate meeting held. Featured Topic: Slips, Trips and Falls
<b>TESTING PERFORMED:</b>  N/A
<b>PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:</b>  N/A
<b>GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:</b>  N/A
<b>COMMUNICATION WITH CONTRACTOR STAFF:</b>  N/A
<b>MEETING:</b>  Weekly Conference Call: ACI, CDM & EPA
<b>ADDITIONAL ACTIVITIES AND REMARKS:</b>  

By: Jeffrey W. Mullen

Title: Field Engineer

# Daily Status Report

PROJECT: **Old Roosevelt Field Site**  
251 Clinton Road  
Garden City, New York

Date: 9-26-11

Day Monday

WEATHER: Pt. Cloudy

TEMP: 66/78 deg F

WIND: mild

FIELD FORCE			
<b>FIRM NAME/PERSONNEL ONSITE</b>			
CDM/ Jeff Millen			
Arrowhead/ Joe Cotter, Cliff Swope, Tom Gleave			
<b>VISITORS</b>			
TIME	NAME	REPRESENTING	REMARKS
	Chris Kozikowski	T&F	Well Vaults
	Jason Kambak	T&F	Well Vaults
	J.Kilkullen	JK Electric	Main Service
	Mike	JK Electric	Main Service
	Joe	JK Electric	Main Service
0730	Walter Nyborg	LIBS	Sheathing
0730	John Pulliza	LIBS	Sheathing
0730	Robert Landano	LIBS	Sheathing
0730	6-man crew	Metal Bilt	Building Accessories
<b>EQUIPMENT IN USE:</b>			
TL-250 Skid Steer - not used CAT 277 Skid Steer - not used Dynapac CC122 Compactor – not used Articulated man-lift (2) Articulated Material Lift			
<b>CONSTRUCTION ACTIVITIES COMPLETED AND/OR IN PROGRESS:</b>			
LIB on site to continued insulation and OSB sheathing of the building roof. Approximately 85% complete..			
<b>WORK BEING INSPECTED:</b>			
N/A			



# Daily Status Report (Continued)

PROJECT: Old Roosevelt Field Site

<b>JOB SAFETY. INDICATE WHAT WAS CHECKED, RESULTS, AND CORRECTIVE ACTIONS TAKEN:</b>
Daily Safety Tailgate meeting held. Featured Topic: Heavy Equipment
<b>TESTING PERFORMED:</b>
N/A
<b>PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:</b>
N/A
<b>GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:</b>
N/A
<b>COMMUNICATION WITH CONTRACTOR STAFF:</b>
N/A
<b>MEETING:</b>
N/A
<b>ADDITIONAL ACTIVITIES AND REMARKS:</b>

By: Jeffrey W, Mullen

Title: Field Engineer

# Daily Status Report

PROJECT: **Old Roosevelt Field Site**  
251 Clinton Road  
Garden City, New York

Date: 9-27-11

Day Tuesday

WEATHER: Pt. Cloudy

TEMP: 64/75 deg F

WIND: mild

FIELD FORCE			
<b>FIRM NAME/PERSONNEL ONSITE</b>			
CDM/ Jeff Millen			
Arrowhead/ Joe Cotter, Cliff Swope, Tom Gleave, Doug Ronk			
<b>VISITORS</b>			
TIME	NAME	REPRESENTING	REMARKS
0730	3-man crew	Ponsolle Brothers MAsonry	Thin Brick
	Jason Kambak	T&F	Well Vaults
	J.Kilkullen	JK Electric	Main Service
	Mike	JK Electric	Main Service
	Joe	JK Electric	Main Service
0730	Walter Nyborg	LIBS	Sheathing
0730	John Pulliza	LIBS	Sheathing
0730	Robert Landano	LIBS	Sheathing
0730	6-man crew	Metal Bilt	Building Accessories
<b>EQUIPMENT IN USE:</b>			
TL-250 Skid Steer - not used CAT 277 Skid Steer - not used Dynapac CC122 Compactor – not used Articulated man-lift (2) Articulated Material Lift			
<b>CONSTRUCTION ACTIVITIES COMPLETED AND/OR IN PROGRESS:</b>			
LIBS on site to continued insulation and OSB sheathing of the building roof. 100% complete. Plastic sheet placed over entire roof.			
Ponsolle mobilized to site. Erected scaffolding. Attached wire mesh to surface of west wall.			
ACI finished sheetrock and painted electrical room walls.			

# Daily Status Report (Continued)

PROJECT: Old Roosevelt Field Site

<b>WORK BEING INSPECTED:</b>  N/A
<b>JOB SAFETY. INDICATE WHAT WAS CHECKED, RESULTS, AND CORRECTIVE ACTIONS TAKEN:</b>  Daily Safety Tailgate meeting held. Featured Topic: Slips, Trips and falls
<b>TESTING PERFORMED:</b>  N/A
<b>PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:</b>  N/A
<b>GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:</b>  N/A
<b>COMMUNICATION WITH CONTRACTOR STAFF:</b>  N/A
<b>MEETING:</b>  N/A
<b>ADDITIONAL ACTIVITIES AND REMARKS:</b>  

By: Jeffrey W, Mullen

Title: Field Engineer

# Daily Status Report

PROJECT: **Old Roosevelt Field Site**  
251 Clinton Road  
Garden City, New York

Date: 9-28-11

Day Wednesday

WEATHER: Pt. Cloudy

TEMP: 64/73 deg F

WIND: mild

FIELD FORCE			
<b>FIRM NAME/PERSONNEL ONSITE</b>			
CDM/ Jeff Millen			
Arrowhead/ Joe Cotter, Cliff Swope, Tom Gleave, Doug Ronk			
<b>VISITORS</b>			
TIME	NAME	REPRESENTING	REMARKS
	3-man crew	Ponsolle Brothers Masonry	Thin Brick
	Jason Kambak	T&F	Well Vaults
0930	J.Kilkullen	JK Electric	Main Service
0930	Mike	JK Electric	Main Service
0930	Joe	JK Electric	Main Service
	Walter Nyborg	LIBS	Sheathing
	John Pulliza	LIBS	Sheathing
	Robert Landano	LIBS	Sheathing
0730	6-man crew	Metal Bilt	Building Accessories
<b>EQUIPMENT IN USE:</b>			
TL-250 Skid Steer - not used CAT 277 Skid Steer - not used Dynapac CC122 Compactor – not used Articulated man-lift (2) Articulated Material Lift			
<b>CONSTRUCTION ACTIVITIES COMPLETED AND/OR IN PROGRESS:</b>			
Metal Bilt finishing soffit and fascia trim.			
JK Electric on site to deliver MCC and Main control panel.			
ACI painted electrical room walls second coat. Started roofing on southern roof.			

# Daily Status Report (Continued)

PROJECT: Old Roosevelt Field Site

<b>WORK BEING INSPECTED:</b>  N/A
<b>JOB SAFETY. INDICATE WHAT WAS CHECKED, RESULTS, AND CORRECTIVE ACTIONS TAKEN:</b>  Daily Safety Tailgate meeting held. Featured Topic: Site Communications – Buddy System
<b>TESTING PERFORMED:</b>  N/A
<b>PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:</b>  N/A
<b>GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:</b>  N/A
<b>COMMUNICATION WITH CONTRACTOR STAFF:</b>  N/A
<b>MEETING:</b>  N/A
<b>ADDITIONAL ACTIVITIES AND REMARKS:</b>  

By: Jeffrey W, Mullen

Title: Field Engineer

# Daily Status Report

PROJECT: **Old Roosevelt Field Site**  
251 Clinton Road  
Garden City, New York

Date: 9-29-11

Day Thursday

WEATHER: Cloudy

TEMP: 64/73 deg F

WIND: mild

FIELD FORCE			
<b>FIRM NAME/PERSONNEL ONSITE</b>			
CDM/ Jeff Millen, Thomas Mathew, Ali Rahamani			
Arrowhead/ Joe Cotter, Cliff Swope, Tom Gleave, Doug Ronk			
<b>VISITORS</b>			
TIME	NAME	REPRESENTING	REMARKS
	3-man crew	Ponsolle Brothers Masonry	Thin Brick
	Tim Taub	T&F	Plumbing
	Chris Kosikowski	T&F	Plumbing
0730	J.Kilkullen	JK Electric	Interior rough in
0730	Mike	JK Electric	Interior rough in
0730	Joe	JK Electric	Interior rough in
<b>EQUIPMENT IN USE:</b>			
TL-250 Skid Steer - not used CAT 277 Skid Steer - not used Dynapac CC122 Compactor – not used Articulated man-lift (2) Articulated Material Lift			
<b>CONSTRUCTION ACTIVITIES COMPLETED AND/OR IN PROGRESS:</b>			
JK Electric starting conduit and boxes inside building for offices.			
T&F continuing with sanitary waste piping and potable hot and cold water piping. Also pressure testing buried piping.			
ACI cleaning area around building. Working on northern upper section of roof, installing skylights and asphalt shingles.			
<b>WORK BEING INSPECTED:</b>			
N/A			

# Daily Status Report (Continued)

PROJECT: Old Roosevelt Field Site

<b>JOB SAFETY. INDICATE WHAT WAS CHECKED, RESULTS, AND CORRECTIVE ACTIONS TAKEN:</b>
Daily Safety Tailgate meeting held. Featured Topic: Site Communications – Slips Trips and Falls
<b>TESTING PERFORMED:</b>
N/A
<b>PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:</b>
N/A
<b>GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:</b>
N/A
<b>COMMUNICATION WITH CONTRACTOR STAFF:</b>
N/A
<b>MEETING:</b>
N/A
<b>ADDITIONAL ACTIVITIES AND REMARKS:</b>

By: Jeffrey W, Mullen

Title: Field Engineer

# Daily Status Report

PROJECT: **Old Roosevelt Field Site**  
251 Clinton Road  
Garden City, New York

Date: 9-30-11

Day Friday

WEATHER: Sunny

TEMP: 57/75 deg F

WIND: mild

FIELD FORCE			
<b>FIRM NAME/PERSONNEL ONSITE</b>			
CDM/ Jeff Millen			
Arrowhead/ Joe Cotter, Cliff Swope, Tom Gleave, Doug Ronk			
<b>VISITORS</b>			
TIME	NAME	REPRESENTING	REMARKS
0700	3-man crew	Ponsolle Brothers Masonry	Thin Brick
	Tim Taub	T&F	Plumbing
	Chris Kosikowski	T&F	Plumbing
	J.Kilkullen	JK Electric	Interior rough in
	Mike	JK Electric	Interior rough in
	Joe	JK Electric	Interior rough in
<b>EQUIPMENT IN USE:</b>			
TL-250 Skid Steer - not used CAT 277 Skid Steer - not used Dynapac CC122 Compactor – not used Articulated man-lift (2) Articulated Material Lift			
<b>CONSTRUCTION ACTIVITIES COMPLETED AND/OR IN PROGRESS:</b>			
T&F continuing pressure testing buried piping.  ACI cleaning area inside and around building. Working on northern upper section of roof, installing skylights and asphalt shingles.  Ponsolle finishing wire mesh on face of OSB sheathing around overhead door. Skim coating mesh with grout.			
<b>WORK BEING INSPECTED:</b>			
N/A			



# Daily Status Report (Continued)

PROJECT: Old Roosevelt Field Site

<b>JOB SAFETY. INDICATE WHAT WAS CHECKED, RESULTS, AND CORRECTIVE ACTIONS TAKEN:</b>  Daily Safety Tailgate meeting held. Featured Topic: Site Communications – Site Housekeeping
<b>TESTING PERFORMED:</b>  N/A
<b>PROBLEM/DELAYS/CORRECTIVE ACTION TO BE TAKEN:</b>  N/A
<b>GREEN REMEDIATION PRACTICES IMPLEMENTED AND QUANTITIES TRACKED:</b>  N/A
<b>COMMUNICATION WITH CONTRACTOR STAFF:</b>  N/A
<b>MEETING:</b>  Weekly Conference Call: EPA, CDM & ACI
<b>ADDITIONAL ACTIVITIES AND REMARKS:</b>  

By: Jeffrey W, Mullen \_\_\_\_\_

Title: Field Engineer \_\_\_\_\_

**ATTACHMENT 2**  
**FIELD LOGBOOK NOTES**

9/19/11  
Monday

Sunny  
52/68°F

0800

ACI Rahman & EDM on-site  
ACI personnel on-site today  
J. Cotts  
M. Swope

0830

Safety meeting - Fall Protection  
L1B on-site - 2 men crew  
installing roof insulation  
and sheathing

1000

ACI sanding and painting the  
trim for outside wall.

1200

ACI and L1B break for lunch

1300

ACI and L1B back from lunch  
continue working on roof  
sheathing and painting trim

1500

EDM - off-site

9/20/11  
Tuesday

Cloudy/Rain  
60/69°F

0700 ACI on site

0730 L1B on site (2 men crew) Break

0800 Safety Meeting - Fall Protection T. Cleave

0810 EDM on site

- L1B continuing to install roof  
sheathing on Southern Roof

930 ACI Reverted L1B to keep  
workman on roof despite light  
rain

Rain

11:30 L1B Stopped work due to  
rain and left the site

1230 ACI off site

1630 EDM off site

②

V. Mullen

J. Cotts

M. Swope

C. Swope

D. Bork

T. Cleave

9/19/11

for  
9/20/11

9/21/78  
Wednesday

Overcast  
64/15°F

(P)

Smullen

J. Coffer

D. Rank

E. Swope

M. Swope

T. Blane

0700 CBM + ACI on site

0730 LIG on site (3 man crew)

0800 Safety Meeting

- LIG continuing to install insulation

and Roof Sheathing

1100 ACI started touch-up of

STRUCTURAL STEEL PAINT

1300 ACI Replacing washers on missing

Anchor bolts for Columns

1700 ACI LIG com off-site

9/22/78  
Thursday

Cloudy  
64/78°F

(P)

Smullen

J. Coffer

D. Rank

E. Swope

M. Swope

T. Blane

0700 ACI LIG & com on site

0730 Safety Meeting

0800 LIG (3 man crew) continuing

to install insulation and Roof

Sheathing ~ 50% Complete

1400 LIG continuing Roof insulation

and Sheathing

1630 LIG cleaning up approx. 75% complete

1700 LIG off site

1800 CBM & ACI off-site

Don  
9/21/78

Don  
9/22/78

9/26/11  
Monday

Partly cloudy  
64/78°F

0700 - ACI on site

0730 Safety Meeting - Heavy Rain

0730 Metal Bolt & LBS on site  
(Lemen) (Zene)

Progress: Roof approx 85% complete

Roof 100% complete

Facia and trim approx 80%

Interior Panels approx 85%

Electrical Room Sheetrock 100%

1600 Metal Bolt and LBS continuing

To work on Building

1730 ACI, LBS, Metal Bolt off site

1800 Com off site

DR  
Shriller

1 coffee

Telmer

CSuper

M8oper

9/27/11  
Tuesday

Cloudy  
64/75°F

0700 Com, ACI, LBS, Metal Bolt & Mason CSuper

on site & TRF

0730 Safety Meeting

0730 LBS completing Roof Sheathing

0730 Metal Bolt continuing to work on

Building Trim and Mse.

0730 Pensole Brothers Masonry (3 man crew)

on site to start Brick work

0930 TRF on site to layout Plumbing

INSIDE BUILDING

1030 INSIDE wall Sheating ongoing

1100 Roof Sheathing complete

1100 Facia and Soffit complete

1200 Pensole Brothers off site

wire mesh mounted to west wall

1300 LBS cleaning up and off site

1400 Metal Bolt completed inside walls

TRF cleaned up work area

1500 Plastic Sheeting installed over

OSB Sheathing on Roof

1800 Com ACI off-site

DR  
Shriller

1 coffee

Telmer

CSuper

D Rank

M8oper

9/26/11

TR

TR

9/27/11

9/28/11  
Wednesday

Cloudy  
64/73°F

J. Muller  
J. Coffer  
D. Rank

0700 ACI & CDM on site

0730 Safety Meeting - Site Supervisor's Surge  
Buddy Sys. T. Cleave

0700 Metal Bolt on site (man crew)

0730 Metal Bolt working on West

Wall Facia & Sift Train

0730 ACI Painted Electric Room

2nd Coat

0800 ACI Started Working on Roofing

installed 1st + water shield

on Southern Roof Edge

0900 CDM compared submittal for

Water Heater - Unit matched

0930 ACI Started installing Asphalt

Shingles on Southern/Upper Roof

1000 Metal Bolt continuing to work

on TRIM FOR Sift and Facia

1100 JK Electric AND ACI Rigged MCC

Two Control Panel into Electrical Rm

(3Man crew on-site) Also placed

Transformer in Electric Room

1400 ACI 100% complete w/ Upper/Southern

Roof Shingles

1800 ACI, CDM & subs off site

for

9/28/11

9/29/11  
Thursday

Cloudy  
60/73°F

J. Muller  
J. Coffer  
T. Cleave

0900 ACI, CDM on site

0730 TRF on site (2 man crew)

0730 JK Electric (2 man crew)

- TRF working inside Building

on Potable Water Service Piping

AND SANITARY SERVICE PIPING

Also Pressure Testing all

Buried Piping (3 well Piers + 1 Discharge)

- JK Electric working on conduit

for Interior Rooms

0800 ACI Started Roof Shingles on

North Upper Section.

0900 ACI Picked up 500 Lights from

Supply house

1000 ACI installed 3" valves inside

well vaults for Pressure Testing

1015 Thomas Matthew & Ali Rahmanani

on site to inspect Process

1100 ACI installed Northeast Sky Light

11:30 ACI continuing to work on Shingles

1300 JK Electric continuing to work on

Electrical Conduit & boxes for

offices

for 9/29/11

9/29/11

- Continued -

Shuttle

1300

T+F Continuing with Water

Service Piping

1400 T+F Working on Pressure Testing

1600 ACI Continuing to Shingle Roof

1700 T+F at Site

1800 Com ACI + T+F off Site

9/30/11

FRIDAY

Sunny

51/75°F

Jordan

J. Carter

D. Rame

C. Supe

0700

ACI, possible, Com on site

0800

T/Glean on site

0830

Safety Meeting - Site housekeeping, T/Glean

0900

Possible installing wire mesh

0930

and skin coating mesh with

0930

Geot.

1000

ACI continuing to Shingle

10:45

Upper North Roof and installing

10:45

Sky lights

10:45

VE Electric on site to continue

10:45

Rough-in of conduit, inside Building

10:45

Shuttle off site

9/29/11

Thu

Thu

9/30/11

**ATTACHMENT 3**  
**PHOTO LOG**



**Old Roosevelt Field Contaminated Groundwater Area Superfund Site  
Remedial Action - Groundwater Treatment System**

**PHOTOS: September 19 through September 30, 2011**



**Painting trim for building exterior.**

**IMAG0119.jpg**

9/19/2011



**Roof insulation installation.**

**IMAG0120.jpg**

9/19/2011

**Old Roosevelt Field Contaminated Groundwater Area Superfund Site  
Remedial Action - Groundwater Treatment System**

**PHOTOS: September 19 through September 30, 2011**



**Roof sheathing & installation - Southern face.**

**IMAG0121.jpg**

9/21/2011



**Roofing and fascia installation - Looking North.**

**IMAG0122.jpg**

9/26/2011

**Old Roosevelt Field Contaminated Groundwater Area Superfund Site  
Remedial Action - Groundwater Treatment System**

**PHOTOS: September 19 through September 30, 2011**



**Interior wall metal sheathing & Interior Wall Framing.**

**IMAG0123.jpg**

9/26/2011



**Interior metal sheathing, roof insulation & Interior Wall Framing.**

**IMAG0124.jpg**

9/26/2011