

Roy F. Weston, Inc. 1400 Weston Way P.O. Box 2653 West Chester, PA 19380 610-701-3000 • Fax 610-701-3186 www.rfweston.com



May 23, 2000

Ms. Ann Breslin
Environmental Scientist
Department of Natural Resources and
Environmental Control
391 Lukens Drive
New Castle, DE 19720-2774

W.O. No. 20101.252.003.6269

Subject:

12th Street Landfill Site - Phase I

Wilmington, New Castle County

Dear Ms. Breslin:

Enclosed for your review are three (3) sets of the Erosion and Sediment Control application package for the referenced project. The package, submitted on behalf of the U.S. Environmental Protection Agency, includes the completed DNREC Sediment & Stormwater Plan Review Checklist, Design Report, and E&S Drawings relating to "Phase I" of the project. This phase would enable the construction of access and haul roads, as well as the gravel staging area for construction trailers and laydown storage, etc. (A separate submittal will be made for Phase II which will subsequently address remedial measures associated with the capping of the "Area of Concern" depicted on the Plans.)

Should you have any questions or require additional information, please contact me at (610) 701-7545.

Very truly yours,

ROY F. WESTON, INC.



Sr. Civil Engineer

cc: Michael-Towle U.S. Environmental Protection Agency

(b) (4) SATA (Delran, NJ)

- WESTON

ORIGINAL TO THE PROPERTY OF TH

Celaware DNREC

Civ. of Soll & Water Conservation

39 Kings Hwy.

Cover, DE 19901 Phone: (302) 739-4411 FAX: (302) 739-6724



APPLICATION FOR SEDIMENT AND STORMWATER MANAGEMENT PLAN APPROVAL

PROJE	CT OR C	ONTRACT NUMBER: 12th Street	Landfill Si	te - Phase I E&S Plan			
	7	CRIPTION: Remedial Closure					
PROJE	CTLOCA	TION: Wilmington, New Cas	tle County				
		town/city	county	hundred/tax parcel #			
PROJE	TEID TO	IRBED AREA IN ACRES: 3.5 ac					
OWNE	ICANT:	PER NAME: U.S. Environment		s acres and tenths of acres (i.e. 4.2 ac Agency	zres)		
APPL]		OPER ADDRESS: 1650 Arch	Street	Philadelphia. P	A 19103_202		
APPLI	APPLICANT CONTACT: Mr. Michael Towle Philadelphia, PA 19103-202						
OWNE	POEVEL (PER PHONE #: (215) 814-32	272	_FAX#:(215) 814-3254			
		NGINEER NAME Roy F. Weston		· · · · · · · · · · · · · · · · · · ·			
CONTA	CT PERS	ONPROJECT ENGINEER: William 1400 Westor	A. Zahn, P.1	Е.			
CONSU	LTANT/E	NGINEER ADDRESS: P.O. Box 26	553 West	Chester, PA 19380	-		
			street	aty	zip		
CONSU	LTANT/E	NGINEER PHONE #: (610) 701-	7545	_FAX#: (610) 701-5129			
۳۲		DESIGNREPORT		STATEOFDELAWA	RE		
FOR OFFICE USE ONLY		PLAN		DNREC			
		CHECKLIST	SE	DIMENT AND STORM MANAGEMENT PL			
	FEE PAID\$			APPROVED BY			
FO	PERM	AIT#	DATI	E TITLE			

Please submit this application with the Sediment and Stormwater Management Plan Checklist, owner/developer certification, design certification, agent's authorization, and plans, to the DNREC, Division of Soil and Water Conservation, Sediment and Stormwater Management Program, 89 Kings Highway. Dover DE, 19901.



OWNER/DEVELOPER CERTIFICATION

"I'We certify that the information on this form and the attached plans is true and accurate to the best of my/our knowledge."


"/We understand that DNREC may request information in addition to that set forth herein as may be deemed appropriate in considering this application.*

"We will abide by the conditions of this approval as issued."

"I/We hereby certify that all cleaning, grading, construction and/or development will be done pursuant to the approved plan, and that all

responsible personnel involved Delaware Department of Natur	of in the land disturb Tal Resources and (ing activities w Environmental	ill have a Sediment and St Control."	ormwater Management (Pertification from the
*I/We hereby authorize the rigit Environmental Control compile	nt of entry for period ince personnel and	tic on site inspo for authorized :	ections by State of Delawa	re, Department of Natura	il Resource and
Owner/Developer Signature			-		
Owner/Developer Signature /	AFFLICANT	USENA RPG	Date	•	
MICHAEL TOWLE Owner/Developer Name and T	EAA - &	5 <u>८</u>			
Cwiles/Developer Name and 1	ide (Printed or type	× 1)			
•			R CERTIFICATION		
"I hereby certify that, to the bes Delaware Emission and Sedimor (b) (4)	st of my knowledge, at Costrol Hearther	information, a	ware Sediment and Storm	water Regulations.	
Designer Signature			5/23/00 Date	No. 1971	<u> </u>
			/ Date	Delaware Reg. No.	(if applicable)
b) (4)	Senior Civi	l Enginee	er	P.F	
Designer Name and Title (Prin	ted or typed)		Type (P.E. P.L.S., R.A., or R.L.A.)		
		AGENT /	AUTHORIZATION*		
(* If this authorization form is	s completed with th	e application, a	sil future correspondence r	ney be signed by the duly	y authorized agent.)
n the processing of this applica		hab			
AGENT NAME:					
AGENT ADDRESS:					
		street		city	zip
AGENT PHONE #: ().			FAX#: ()	
Owner/Developer Signature	· · · · · · · · · · · · · · · · · · ·	Date	Agent Signature	·	Date





Sediment & Stormwater Plan Review Checklist

	DATE RECEIV	ED: PROJECT NUMBER:
	PROJECT NAI	12th Street Landfill Site, Wilmington, New Castle County (Phase I E&S Plan)
	Section G:	General information
	Section N:	Notes
	Section E:	E&S
	Section 8:	Stomwater Management
	Section G:	
	1_X_Comple	ated application signed by the owner, one set of plans, and the checklist must be submitted
	OF ICAN	• (Signed by EPA as applicant)
	TA CIONIDE	the name, mailing address, and phone number of the owner of the property, the land
	deserol	sa, the engineer or consultant and the applicant. Provide names of adjacent property
	∪mileig	our nis hish.
	3_X Provide	a legend on the Sediment and Stormwater Management Plan.
	TA_A_PIONICE	A HTM OI DISTUIDANCE" line and the districted area in some on the also
	V- LICAIGE	# # VICINITY ITI2D WITH 8 SCale no smaller than 1" = 1 mile
		e a notin arrow on plan.
	/_XMaximi	im plan scale of 1° = 100°.
	O_X Plans s	hould be submitted on 24" x 36" (minimum) sheets unless otherwise approved.
	V_A VALICATION	"V (2) Of THOTE STEELS are used to diustrate the plan view an index sheet in mediand
	····dan da	ing vie enuie blueet on one (1) 74° v 36° (minimum) abaas
	LIONIGE	existing and proposed contours based on mean sea level datum provided at one (4) feet
		or I was writing the Committee of the co
		The project of the pr
	.001 3116	System unclude non any law pourte / This is the arrest and a section.
		III FEBRUARIENCE MARCO DA GARLIANA L. J. C
	12 <u>7</u> 106 Ha	UDISH PIDOS INSUIRING Program 100 Vons Sland Zong growth a station and
	. o	or service ways must be delined at the delinest at the service of
N/A	VO_A All Sequ	TIENT SIND STORMWRITER MANAGEMENT TO THE COLUMN TO THE COL
N/A		
	IO V LIGAIGE	THE YOUTHE OF ARY SECTION OF PORTING THE PROPERTY AND ADDRESS OF THE PORTING T
	19 X Suow bi	roject benchmark and identify elevation and date.
	Section N:	
	1_X_Include	a note that specifies that the DNREC, Sediment and Stormwater Management Program
	must be	notified in writing five (5) days prior to commencing with construction. Failure to do so
		THE TOTAL PROPERTY REVIEW AND OF ADDRESS OF the Continues and Commenter Line
	-3	
		morrow of the Settiment and Stormwater Decisiations, and shall it estimate the contractor
		eio ei ciliasaka n ma angguna ala. /
	3_AINCIUDE :	a signed Owner's Certification that chief at the sender to
		The maile has examine
	in ink on	each plan submitted or on an opinion with the approved plan. This must be segred

Noted as Applicant's Certification (by U.S. EPA)

1/99



- 4 X Include the following note: "If the approved plan needs to be modified, additional sediment and stormwater control measures may be required as deemed necessary by the DNREC".
- Provide details of temporary and permanent stabilization measures including placement of the following statement on all plans. "Following soil disturbance or redisturbance, permanent or temporary stabilization shall be completed within 14 calendar days as to the surface of all perimeter sediment controls, soil stockpiles, and all other disturbed or graded areas on the project site."
- Provide a detailed sequence of construction, at a minimum, include the following activities: clearing and grubbing for those areas necessary for installation of perimeter controls, construction of perimeter controls, remaining clearing and grubbing, road grading, grading for the remainder of the site, utility installation and whether storm drains will be used or blocked until after completion of construction, final grading, landscaping or stabilization, and removal of sediment control practices.
- 7 X Specify whose responsibility it will be to maintain and repair all erosion and sediment control and stormwater management practices during utility installation.
- 8 X A clear statement of defined maintenance responsibility shall be established during the plan review and approval process.

Section E:

- 1 X Provide details and specifications for all erosion and sediment control management practices used.
- Stone check dams are required in all swales, ditches and channels. Provide details, cross-sections and specifications, including check dam station locations. Check dam depth must be such that a maximum stone depth is achieved while ensuring that flow continues over the center of the dam. A minimum 6° depth from the weir to the top of the structure is required.
- 3__X_All stone, with the exception of check dams, must be underlain with a geotextile fabric. Geotextile fabric specifications must be provided for various applications.
- 4 X Outlet protection is required at all points of discharge from pipes, channels and spillways. Provide details, cross-sections and specification, including d50 stone size, stone depth, outlet dimensions and type of geotextile fabric.
- $5 \, \mathrm{N/A}$ Erosion control matting is required on slopes of 3:1 or greater.
- 6 X Specify what stabilization measures shall be initiated if dust control becomes a problem.
- 7 N/A Specify details of any unusual practices required.
- Sediment traps and basins shall be utilized and sized to accommodate 3600 cubic feet of storage per acre of contributing drainage area until project stabilization is complete. These structures must be located at the base of the drainage area. The following information is required: top of slope elevation, bottom elevation, outlet elevation, dimensions, proposed volume, required volume, type of trap or basin, and contributing drainage area. Include details, cross-sections and specifications; a minimum 2:1 length to width ratio is required.
- 9 X Diversions must be used to direct run-off into traps. When sediment laden stormwater is directed to traps and basins by closed pipe systems, temporary diversions must be used to direct stormwater to traps and basins until closed pipe systems are operations.
- Soil stockpile areas must be delineated. Locate stockpiles on areas with little or no slope. Stockpiles must be surrounded with silt fence or a stabilized earthen berm.

Section S:

- 1 X Sub-watershed areas must be delineated on the plan for both the pre- and post-development conditions. Provide the area in acres of each sub watershed. (enclosed with Design Report)
- 2 X Provide directional stormwater flow arrows for all existing and proposed channels, pipes, etc. 3 N/A Show drainage calculations considering off-site contributing drainage. Provide pre- and post-development velocities, peak rates of discharge, and inflow and outflow hydrographs of stormwater runoff at all existing and proposed points of discharge from the site for the two (2) year and the ten (10) year (and the 100 year frequency storm for projects in New Castle County north of the Chesapeake and Delaware Canal) frequency storm. Show site conditions around points of all surface water discharge including vegetation and method of flow conveyance from the land disturbing activity and design details for structural controls. (see Design Report)
- 4 X Provide details, cross-sections and specifications (including appropriate channel lining) for diversions, ditches, ponds, swales, infiltration structures, etc.

ORIGINAL.

- 5 N/A Provide inlet and outlet invert elevations for all drainage structures and facilities.
- 6 N/A Provide profiles for all outfall pipes and channels.
- All hydrologic computations shall be accomplished using the most recent version of USDA, Soil Conservation Service TR-20 or TR-55. The storm duration for computational purposes shall be the 24-hour rainfall event. For projects south of the C and D Canal, the Delmarva Unit Hydrograph shall be used. The pre-development peak discharge rate shall be computed assuming that all land uses in the site to be developed are in good hydrologic conditions.
- * 8 N/A All ponds constructed for stormwater management shall be designed and constructed in accordance with USDA Soil Conservation Service Small Pond Code 378, dated September 1990, as approved for use in Delaware.
- * 9 N/A Water quality ponds having a permanent pool shall be designed to release the first ½ inch of runoff from the site over a 24-hour period. Water quality ponds not having a permanent pool shall be designed to release the first inch of runoff from the site over a 24-hour period.
- * 10 N/A Post-development peak rates of discharge for the two (2) year and the ten (10) year (and the 100 year frequency storm events for projects in New Castle County north of the C and D Canal) shall not exceed the pre-development peak rates of discharge for the two (2) year and the ten (10) year (and the 100 year frequency storm events for projects in New Castle County north of the C and D Canal) frequency storm events.
 - Infiltration practices, when used, shall be designed to accept, at least, the first inch of runoff from all streets, roadways, and parking lots, (including all contributing drainage areas).
 - 12 X All stormwater designs shall be in accordance with standards developed and/or approved by the DNREC. (channels only)
 - 13N/A Maintenance set aside areas for disposal of sediments removed from stomwater management facilities must be provided. Set aside areas shall accommodate at least 2% of the stomwater management facility volume to the elevation of the 2 year storage volume elevation, maximum depth of the set aside volume shall be one foot, and the slope of the set aside area shall not exceed 5%.
- * 14 N/A All ponds shall have a forebay or other design feature to act as a sediment trap; a ten (10) foot reverse slope bench must be provided one foot above the normal pool elevation for safety purposas; a ten (10) foot level bench one foot below the normal pool elevation, and all embankment ponds having a permanent pool shall have a means to drain the pool.
 - 15-N/AInfiltration practices shall be used only when the following criteria can be met or exceeded:
 - a. Areas draining to these practices must be stabilized and vegetative filters established prior to runoff entering the system.
 - A suspended solids filter accompanies the practice; when vegetation is used, there shall be at least a 20-foot length of vegetative filter.
 - c. The bottom of the infiltration practice is at least three feet above the seasonal high water table.
 - d. The infiltration practice shall be designed to drain completely within 48 hours.
 - e. Infiltration practices are limited to soils having an infiltration rate of at least 1.02 inches per hour. On site soil borings and textural classifications must be done to verify site conditions and seasonal high water table, this information must be submitted with the plan.
 - f. Infiltration practices greater than three feet deep shall be located at least 20 feet from basement walls.
 - g. Infiltration practices designed to handle runoff from impervious parking areas shall be a minimum of 150 feet from any public or private water supply well.
 - h. Infiltration practices shall have overflow systems with measures to provide a non-erosive velocity of flow along its length and at the outfall.
 - The slope of the bottom of the infiltration practice shall not exceed five percent.
 - Infiltration practices shall not be installed on or atop a slope whose natural angle of incline exceeds 20%.
 - k. Infiltration practices shall not be installed in fill material.
 - Unless allowed on a specific project, infiltration practices will only be permitted for the primary purpose of water quality enhancement.

*Refer to Design Report

3 of 3 1/99