



Mac Email
<mac@penn-er.com>

06/05/01 04:56 PM

3983285e

To: Joseph McDowell/R3/USEPA/US@EPA
cc: jbartl@pond.com, frebowitza@ttnus.com, ghorvat@dynamac.com, rapatel@state.pa.us, umedr@aol.com, jshelton@pirnie.com, rwagenmann@umtownship.org, bhartlein@libertyproperty.com, jsunday@libertyproperty.com, "Darryl D. Borrelli" <dborrelli@mgklaw.com>, "Brenda H. Gotanda" <BGotanda@mgklaw.com>, Anthony Dappolone/R3/USEPA/US@EPA
Subject: Construction Activities on LPT's 2301 Renaissance Boulevard Property

This project status report covers on-site work completed on the subject property on 6/5/01 and planned for completion on 6/6/01.

Work Completed on 6/5/01

On-site work today consisted of the excavation of soils from an on-site borrow pit. This soil was placed in Basin No. 2. The borrow pit was backfilled with previously excavated soils which were stockpiled at the site. Work today also included the construction of the emergency spillway in Basin No. 2 using soils from the borrow pit and imported from off-site. A portion of the storm sewer line connecting Basin No. 1 and Basin No. 2 was installed today. The water that accumulated in the on-site swale located in the center of the property, which is being backfilled as part of the construction activities, was pumped to the off-site swale located in the south-central portion of the site.

Anticipated Work for 6/6/01

The building foundation will be backfilled tomorrow using soil/rock brought in from off-site. Any water in the on-site swale located in the center of the property, which is being backfilled as part of the construction activities, will be pumped out and directed to the off-site swale located in the south-central portion of the site. Also, top soil will be removed from different parts of the site and placed on Basin No. 2. The installation of the storm sewer line connecting Basin No. 1 and Basin No. 2 will be continued tomorrow.

Potential Issues

No potential environmental issues were identified at the site today.

Please feel free to give me a call if you have any questions regarding the contents of this project status report or if you require additional information.